

# Construction Quality Assurance Report

## Harnett County Anderson Creek C&D Landfill - Phases I & II Extension Spring Lake, North Carolina

Permit No.	Date	Document ID No.
43-03	November 17, 2014	22287

**DOCUMENT APPROVED**  
Division of Waste Management  
Solid Waste Section

Received Dated: **October, 2014** and revised through **November 12, 2014**  
Date: **November 14, 2014** By: **Ming-Tai Chao**

Prepared for:

**Harnett County Solid Waste Department  
Lillington, North Carolina**



**October 2014  
Revised: November 2014**

Prepared by:

NC LIC. NO. C-0828 (ENGINEERING)

**SMITH+GARDNER**

14 N. Boylan Avenue, Raleigh NC 27603 | 919.828.0577



PRINTED ON 100% RECYCLED PAPER

© 2014 Smith Gardner, Inc.

*This document is intended for the sole use of the client for which it was prepared and for the purpose agreed upon by the client and Smith Gardner, Inc.*

This page intentionally left blank.

# Construction Quality Assurance Report

## Harnett County Anderson Creek C&D Landfill - Phases I & II Extension Spring Lake, North Carolina

Prepared For:

**Harnett County Solid Waste Department**  
**Lillington, North Carolina**

**S+G Project No. HARNETT-AC-13-4**

Based on the observations and results of the CQA program documented herein, it is my professional opinion that the construction of the Phases I & II Extension of the Anderson Creek C&D Landfill was completed in accordance with the following:

- i. The Project CQA Manual;
- ii. The conditions of the Permit;
- iii. The requirements of 15A NCAC 13B.0541; and
- iv. Acceptable engineering practices.



---

Pieter K. Scheer, P.E.  
Project Manager



**October 2014**

**Revised: November 2014**

NC LIC. NO. C-0828 (ENGINEERING)

**SMITH + GARDNER**

14 N. Boylan Avenue, Raleigh NC 27603 | 919.828.0577

This page intentionally left blank.

November 12, 2014

Mr. Ming-Tai Chao, P.E.  
Environmental Engineer  
NC DENR - Division of Waste Management  
1646 Mail Service Center  
Raleigh, North Carolina 27699

**RE: Harnett County Anderson Creek C&DLF - Phases I & II Extension (Permit No. 43-03)  
Response to Review Comments**

Dear Mr. Chao:

On behalf of Harnett County, Smith Gardner, Inc. (S+G) would like to respond to the comments in your email dated and received by S+G on November 6, 2014 (see **attached**). Your comments are repeated below in *italics* followed by our response in **bold**.

1. *(Section 2.1) Since the constructed berm deviated from the originally approved limits, please address the following concerns:*
  - i. *Please provide the final acreage of the Phase I & II Extension (Area Certified) shown on Figure No. AB-1.*
  - ii. *Please update data (waste footprint, capacity values, etc.) in Table 1 - Total Operating Capacity and Life Expectancy, Facility and Engineering Plan of the approved Permit Application dated January 2014 and revised March 2014 (DIN 20704).*

**Figure AB-1 has been revised to include the acreage (0.5 acres) and is included as part of the enclosed revised CQA report. Table 1 of the Facility and Engineering Plan is attached with the revised values.**

2. *(Section 5.0) The Table 1 is not available in the submitted CQA Report. Please provide the Table 1.*

**Table 1 was inadvertently omitted from the pdf copy. The enclosed revised CQA report includes Table 1.**

3. *(Appendix C) Pursuant to Section 3.1 - Embankment Material Approval of the approved CQA Manual, please provide the raw data & drawings that are used to determine the density and moisture relationship (according to ASTM D 698) of soil borrow used for this project.*

**Two laboratory standard Proctor (ASTM D 698) curves have been added to Appendix C. Note that the maximum dry density values differ slightly from the**

Mr. Ming-Tai Chao, P.E.

November 12, 2014

Page 2 of 2

one-point Proctor information provided on the field test forms. Per Geotechnologies, their technicians perform one point Proctor tests in the field when performing in-place density testing. The one point is plotted in relationship to the closest laboratory Proctor curve for the project. The technician then uses the maximum dry density from the plotted one point, instead of the actual proctor curve maximum dry density. Geotechnologies' experience is that this provides a more accurate measure of the % compaction of the material as tested.

Note that Table 1 reports the number of one-point tests performed (3), yet the number of laboratory tests (2) still exceeds the stipulated frequency (1 test per 5,000 CY).

Please contact me at your earliest convenience if you should have any questions or comments on this submittal.

Sincerely,  
**SMITH GARDNER, INC.**



Pieter K. Scheer, P.E.  
Vice President, Senior Engineer  
[pieter@smithgardnerinc.com](mailto:pieter@smithgardnerinc.com)



Attachments: M. Chao Email (November 6, 2014)  
Revised Table 1 - Facility & Engineering Plan

Enclosure: Revised CQA Report

cc: Dennis Shakelford, DWM  
Amanda Bader, P.E., Harnett County  
Randy Smith, Harnett County  
Andrew Holland, Harnett County

## Pieter Scheer

---

**From:** Chao, Ming-tai  
**Sent:** Thursday, November 06, 2014 3:50 PM  
**To:** Amanda Bader (abader@harnett.org)  
**Cc:** Pieter Scheer (pieter@smithgardnerinc.com); Shackelford, Dennis  
**Subject:** Comments on the CQA Report, Anderson Creek CDLF, 43-03

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

Dear Ms. Bader:

I have completed a review of the following submittals related to the Anderson Creek C&DLF – Phases I & II Extension, Permit No. 43-03. Both submittals are prepared by Smith Gardner, Inc. on behalf of Harnett County, which are:

- *Construction Quality Assurance Report (CQA Report)*, Harnett County Anderson Creek C&DLF - Phase I & II Extension, dated October 2014 (DIN 22193).
- *Harnett County Anderson Creek C&DLF (Permit No. 43-03) Phases I & II Extension – Revised Final Cover Grading Plan* (DIN 22245).

I have few comments on the submittals stated below:

1. (Section 2.1) Since the constructed berm deviated from the originally approved limits, please address the following concerns:
  - i. Please provide the final acreage of the Phase I & II Extension (Area Certified) shown on Figure No. AB-1.
  - ii. Please update data (waste footprint, capacity values, etc.) in Table 1 – Total Operating Capacity and Life Expectancy, Facility and Engineering Plan of the approved Permit Application dated January 2014 and revised March 2014 (DIN 20704).
2. (Section 5.0) The Table 1 is not available in the submitted CQA Report. Please provide the Table 1.
3. (Appendix C) Pursuant to Section 3.1 – Embankment Material Approval of the approved CQA Manual, please provide the raw data & drawings that are used to determine the density and moisture relationship (according to ASTM D 698) of soil borrow used for this project.

Please also provide me the copy of the “Recorded” Permit as requested in the General Facility Permit Condition No. 3 of the PTC/PTO (DIN 20702) issued on March 14, 2014.

Thank you and have a wonderful day.

*Ming Chao*

Ming-Tai Chao, P.E.  
Environmental Engineer  
Permitting Branch, Solid Waste Section

## 6.5 Access and Roadways

The facility is accessed from Poplar Drive. A scale and a scale house are located near this entrance. **Drawing S1** (Existing Conditions) shows this infrastructure.

All-weather access to active areas as well as areas under intermediate cover will be provided. Access roads into the landfill units will be provided where necessary.

## 7.0 SLOPE STABILITY AND SETTLEMENT

An evaluation of the slope stability of the overall waste mass as well as an evaluation of foundation settlement is addressed in **Appendix A**. These analyses indicate that the proposed landfill configuration will satisfy applicable regulatory criteria.

**Table 1 Total Operating Capacity and Life Expectancy**

Unit	Area (Ac.)	Capacity (See Note 1)		Life Expectancy (Years)
		Gross (CY)	Net (CY/Tons)	
Phases I & II (Filled) (as of July 16, 2013)	7.0	461,978	392,681 CY 161,032 Tons	-----
Phases I & II – Extension	0.5	74,087	34,444 CY 17,222 Tons	1.2 (See Note 2)
Totals:	7.5	536,065	427,125 CY 178,254 Tons	1.2

### Notes:

1. The net capacity is based on an assumed 10% periodic cover soil ratio and waste density of 0.5 tons/CY.
2. Life expectancy is based on an assumed average disposal rate of 15,000 tons/year and is projected from July 16, 2013.

# Harnett County Anderson Creek C&D Landfill - Phases I & II Extension Spring Lake, North Carolina

## Construction Quality Assurance Report

### Table of Contents

		<u>Page</u>
<b>1.0</b>	<b>OVERVIEW .....</b>	<b>1</b>
<b>2.0</b>	<b>PROJECT DESCRIPTION .....</b>	<b>1</b>
2.1	General .....	1
2.2	Reference Documents.....	1
2.3	Project Participants.....	1
	2.3.1 Owner .....	1
	2.3.2 Engineer/CQA Engineer .....	2
	2.3.3 CQA Testing - Earthwork & Construction Monitoring .....	2
	2.3.4 Surveyor.....	2
<b>3.0</b>	<b>SUMMARY OF CONSTRUCTION ACTIVITIES.....</b>	<b>2</b>
3.1	Site Preparation.....	3
3.2	Earthwork .....	3
<b>4.0</b>	<b>CQA PROGRAM .....</b>	<b>3</b>
4.1	Scope of Services .....	3
<b>5.0</b>	<b>EARTHWORK CQA.....</b>	<b>4</b>
5.1	Soil Types in Upper Two Feet of Landfill Subgrade .....	4
<b>6.0</b>	<b>RECORD DRAWING.....</b>	<b>4</b>

#### TABLE

Table 1	Summary of Material Control and Record Tests - Structural Fill
---------	--

#### APPENDICES

Appendix A	Photographic Log
Appendix B	CQA Meeting Documentation
Appendix C	Earthwork CQA Data
Appendix D	Record Drawing

This page intentionally left blank.

## 1.0 OVERVIEW

This Construction Quality Assurance (CQA) Report has been prepared to document the CQA activities performed during the construction of the Phases I & II Extension of the Anderson Creek Construction and Demolition Debris (C&D) Landfill. The landfill facility is located at 1086 Poplar Drive in Spring Lake, North Carolina and is owned and operated by Harnett County under State Solid Waste Permit No. 43-03. A Permit to Construct for the Phases I & II Extension was issued by the North Carolina Division of Waste Management (NCDWM) on March 14, 2014.

## 2.0 PROJECT DESCRIPTION

### 2.1 General

The Phases I & II Extension is an unlined C&D landfill unit designed by Smith Gardner, Inc. (S+G). The extension is approximately 0.4 acres and is located to the northeast of the existing Phases I & II units. Construction activities included of subgrade preparation activities, and construction of a small berm.

It is noted that the berm construction for the extension differs somewhat from the originally approved plan. However, the capacity of the extension remains essentially the same as that previously approved (Refer to revised filling plan for Phases I & II Extension provided under separate cover.).

### 2.2 Reference Documents

The Phases I & II Extension was constructed in accordance with the following documents.

**Permit Application - Harnett County Anderson Creek Landfill Facility  
C&D Landfill and Transfer Station Continued Operations:**

Includes technical specifications, CQA manual, and permit drawings prepared by S+G as revised through March 2014 (Permit to Construct issued by NCDWM on March 14, 2014).

### 2.3 Project Participants

The following parties were involved in the construction and CQA of the Phases I & II Extension:

#### 2.3.1 Owner

Harnett County Solid Waste Department  
200 Alexander Drive  
Lillington, NC 27546

Phone: (910) 814-6156

Contacts: Amanda Bader, P.E., County Engineer  
Randy Smith, Solid Waste Operations Manager  
Andrew Holland, Solid Waste Operations Crew Leader

Note: For this project, the County performed as the Contractor.

### 2.3.2 Engineer/CQA Engineer

Smith Gardner, Inc. (S+G)  
14 N. Boylan Ave.  
Raleigh, NC 27603  
Phone: (919) 828-0577  
Fax: (919) 828-3899

Contacts: Pieter Scheer, P.E., Project Manager

### 2.3.3 CQA Testing - Earthwork & Construction Monitoring

GeoTechnologies, Inc., P.A.  
3200 Wellington Ct., Suite 108  
Raleigh, NC 27615  
Phone: (919) 954-1514

Contacts: Mike Morton, Construction Services Manager  
Mike Norton, Field Technician

### 2.3.4 Surveyor

Streamline Land Surveying  
870 NC55W  
Coats, NC 27358  
Phone: (910) 897-7715

Contacts: Robert E. Godwin, Jr., PLS

## 3.0 SUMMARY OF CONSTRUCTION ACTIVITIES

Major elements of the project are discussed below. Photos documenting the construction of the Phases I & II Extension can be found in **Appendix A**. In conjunction with beginning the placement of structural fill, a CQA meeting was held on August 7, 2014. Documentation of this meeting can be found in **Appendix B**.

### **3.1 Site Preparation**

Construction of the Phases I & II Extension began in August 2014 with the surveying/staking of the limits of construction by Streamline Land Surveying and the initiation of earthwork activities by County forces.

### **3.2 Earthwork**

The site, which lies within a portion of the site designated for borrow, was previously cleared and grubbed. Additionally, an existing French drain running northeast of and adjacent to the Phases I & II Extension was removed to the extent practical and the remainder abandoned (References: NC DWM DIN 21375 (Revised Report with Documentation) and DIN 21384 (Acknowledgement of French Drain Removal)).

Once the site was staked, excavation and stockpiling activities were performed. Suitable soils identified for use as structural fill were excavated and placed and compacted or were temporarily stockpiled. A portion of the structural fill came from the County's nearby active borrow area.

During construction of the subgrade for the Phases I & II Extension, Mr. Pieter Scheer, P.E. visited the site and examined the subgrade in accordance with the requirements of 15A NCAC 13B.0540. As anticipated based on the site investigations performed in this area, no evidence of bedrock or groundwater was observed in excavations made to reach subgrade elevations.

An as-built drawing showing completed subgrade elevations is provided in **Appendix D**.

## **4.0 CQA PROGRAM**

### **4.1 Scope of Services**

In satisfying the requirements of the Project CQA Manual for the Phases I & II Extension, the following activities were performed:

- Observation and documentation of construction of prepared subgrade and structural fill.
- Field and laboratory testing of structural fill.
- Verification of the soil types in the upper two (2) feet of the subgrade.
- Review/preparation of record drawing.
- Preparation of the final CQA report.

## 5.0 EARTHWORK CQA

The criteria for construction of structural fill per the project specifications included the following:

Materials:	SP*, SW*, SM, SM-SC, SC, ML, MH, ML-CL, CL, or CH (ASTM D 2488) with no topsoil or other deleterious material and no stones or rocks in excess of one half the lift thickness as compacted;
Density:	Minimum 95% Maximum Standard Proctor Dry Density (ASTM D 698);
Moisture Content:	As necessary for compaction; and
Lift Thickness:	8-inch max. (compacted).

\*Within the limits of the landfill, SP (poorly-graded sand) and SW (well-graded sand) soils are not allowed in the upper two (2) feet of the subgrade (see **Section 5.1**).

The number and results of material control and record tests performed on the structural fill are summarized in **Table 1**. Other tests performed on an on-going basis during construction included a visual classification of soils (ASTM D 2488) and monitoring of loose lift thickness. Note that the number of tests required was based on an approximate quantity of 2,350 CY of material placed (in-place measure). The results of field and laboratory testing of structural fill can be found in **Appendix C**. An as-built drawing showing completed subgrade elevations is provided in **Appendix D**.

### 5.1 Soil Types in Upper Two Feet of Landfill Subgrade

For this site, no SP, SW, or coarser soil types (as defined using ASTM D 2488) were found to be present within the limits of the Phases 1 & II Extension based on visual inspection and testing performed as part of construction. Five tests performed on actual materials placed in the upper two feet of the landfill subgrade show that the soils used were classified as SC or SM-SC. These soil types meet the requirements of 15A NCAC 13B.0540 for the upper two feet of the landfill subgrade.

## 6.0 RECORD DRAWING

The following record (as-built) drawing depicting the construction of the Phases I & II Extension can be found in **Appendix D**:

- Subgrade (prepared by S+G using surveyed elevations by Streamline Land Surveying, Robert Godwin, PLS).

**TABLE 1  
SUMMARY OF MATERIAL CONTROL  
AND RECORD TESTS  
STRUCTURAL FILL**

	Property		
	Control Tests	Record Tests	
	Moisture-Density Relationship (Proctor)	In-Place Density	In-Place Moisture Content
<b>Units</b>	-----	% Std. Proctor	%
<b>Test Method</b>	ASTM D 698	ASTM D 2937	ASTM D 4959
<b>Required Test Frequency</b>	5,000 CY per each soil	20,000 ft <sup>2</sup> per lift & 1 per 500 LF of Berms (<200 ft. base width) (+/- 1 Per 500 CY)	20,000 ft <sup>2</sup> per lift & 1 per 500 LF of Berms (<200 ft. base width) (+/- 1 Per 500 CY)
<b>No. of Tests Required</b>	1	5	5
<b>No. of Tests Performed</b>	3	12	12
<b>Specified Value</b>	-----	≥ 95% Std. Proctor	As Required for Density
<b>Minimum Value</b>	-----	95.9	-4.7 % Opt.
<b>Maximum Value</b>	-----	99.5	-0.2 % Opt.
<b>Average Value</b>	-----	97.6	-2.3 % Opt.
<b>Quantity of Structural Fill (In-Place):</b>		2,350 CY	

This page intentionally left blank.

## **Appendix A**

### **Photographic Log**

**Construction Quality Assurance Report  
Harnett County Anderson Creek C&D Landfill - Phases I & II Extension  
Spring Lake, North Carolina**

This page intentionally left blank.

**Client Name:**  
Harnett County, North Carolina

**Site Location:**  
Anderson Creek C&DLF – Phases I & II Extension

**Project No.**  
**HARNETT-AC-13-4**

**Photo No.**  
**1**

**Direction Photo Taken:**  
Northwest

**Description:**  
Construction Area from  
Access Road



**Photo No.**  
**2**

**Direction Photo Taken:**  
Southeast

**Description:**  
Construction Area from  
Berm



**Client Name:**  
Harnett County, North Carolina

**Site Location:**  
Anderson Creek C&DLF – Phases I & II Extension

**Project No.**  
HARNETT-AC-13-4

**Photo No.**  
**3**

**Direction Photo Taken:**

North

**Description:**

Construction Area from  
Phases I & II



**Photo No.**  
**4**

**Direction Photo Taken:**

Northeast

**Description:**

Construction Area from  
Phases I & II



## **Appendix B**

### **CQA Meeting Documentation**

**Construction Quality Assurance Report  
Harnett County Anderson Creek C&D Landfill - Phases I & II Extension  
Spring Lake, North Carolina**

This page intentionally left blank.

# MEMORANDUM

<b>Date:</b>	October 28, 2014
<b>To:</b>	CQA Report
<b>From:</b>	Pieter K. Scheer, P.E. Smith Gardner, Inc. 
<b>RE:</b>	<b>Harnett County C&amp;DLF - Phases I &amp; II Extension</b> <b>CQA Meeting Documentation</b>

## Attendees:

Randy Smith, Harnett County  
Andrew Holland, Harnett County  
Mike Morton, GeoTechnologies  
Pieter Scheer, Smith Gardner (S+G)

## Meeting Summary:



A construction quality assurance (CQA) meeting was held Thursday August 7<sup>th</sup> at the site to discuss the plans for the placement of structural fill for construction of the Phases I & II Extension of the Harnett County Anderson Creek Construction and Demolition Debris (C&D) Landfill. The meeting began at approximately 2:30 p.m. and lasted approximately 30 minutes.

The site has currently been staked and the County has performed initial earthwork activities. Anticipated earthwork quantities are shown in the **attached** isopach drawing.

The County will contact S+G/GeoTechnologies to perform moisture/density testing of structural fill placed to construct the planned berm. Earthwork testing and subgrade verification will follow the **attached** specification and CQA requirements. An as-built survey will be performed by Streamline Land Surveying (Robert Godwin, PLS). S+G will prepare the certification report which will include the as-built survey and information from tests performed by GeoTechnologies.

Attachments:            Isopach Drawing showing Anticipated Earthwork  
                                 Earthwork Specification & CQA Requirements

Volume	
Base Surface	TOPO 071613
Comparison Surface	SGRD
Cut volume (adjusted)	1,349.13 Cu. Yd.
Fill volume (adjusted)	2,324.20 Cu. Yd.
Net volume (adjusted)	975.07 Cu. Yd.<Fill>



# **CQA MEETING AGENDA**

## **1. Review of Specification Requirements**

### Earthwork (Perimeter Berm and Subgrade):

- Compaction Requirements:  $\geq 95\%$  Std. Proctor; moisture content as required to obtain density
- Surveying: Verify elevation and slope of completed subgrade
- Upper 2 Feet of Subgrade Must be SM, SC, ML, MH, CL, or CH

## **2. Review of CQA Requirements**

### A. Control Tests on Subgrade Material

- Visual Classification
- Moisture-Density Relationship: 1 per 5,000 CY (per Each Soil)

### B. Approval of Subgrade (visual (by P.G. or P.E. (S+G) and review of survey information)

### C. CQA Testing:

- In-Place Moisture/Density Testing: 20,000 SF/Lift & 1 per 500/LF/Lift of Berms
- Verification of Subgrade Soil Type (Atterberg Limits & Grain Size Analysis on Upper 2 Feet): 1 per 10,000 SF (Test 2 Locations Minimum)

This page intentionally left blank.


## **Appendix C**

### **Earthwork CQA Data**

**Construction Quality Assurance Report  
Harnett County Anderson Creek C&D Landfill - Phases I & II Extension  
Spring Lake, North Carolina**

This page intentionally left blank.

G:\CAD\Harnett County\Harnett-AC-13-4\sheet\HARNETT-A0053.dwg - 10/30/2014 10:42 AM



**LEGEND**

- 310 — EXISTING 10' CONTOUR
- - - - - EXISTING 2' CONTOUR
- 15 MOISTURE/DENSITY TEST LOCATION (DRIVE CYLINDER)

**NOTES**

1. DRIVE CYLINDER TESTS 7-10 ARE FROM 8/26/14. TESTS 11-14 ARE FROM 8/27/14. TESTS 15-18 ARE FROM 8/28/14.

PREPARED FOR:

**ANDERSON CREEK C&DLF  
PHASES I & II EXTENSION  
STRUCTURAL FILL TEST LOCATIONS**

PREPARED BY:

NC LIC. NO. C-0828 [ENGINEERING]

**SMITH+GARDNER**

14 N. Boylan Avenue, Raleigh NC 27603 | 919.828.0577

DRAWN: C.T.J.	APPROVED: P.K.S.	SCALE: AS SHOWN	DATE: Oct 2014	PROJECT NO.: HARNETT-AC 13-4	FIGURE NO.: 1	FILE NAME: HARNETT-A0053
------------------	---------------------	--------------------	-------------------	---------------------------------	------------------	-----------------------------

This page intentionally left blank.



# Field Report

## PROJECT INFORMATION

Project Name: <u>Anderson Creek Landfill</u>		Project Number: <u>1-14-0619 CA</u>	
Location: <u>Anderson Creek</u>		Technician: <u>M. Norton</u>	
Date: <u>8-26-14</u>	Weather: _____	Temp: _____	
Present at Site: _____		Arrive at Site: <u>7:30</u>	<u>am/pm</u>
_____		Depart Site: <u>12:30</u>	<u>am/pm</u>
_____		# of Trips: <u>1</u>	

## DENSITY TESTS

Note: For location of failing density tests, see "Remarks".

Type of Test		#1	#2	#3	#4	#5	#6	#7	#8	#9
Sandcone	Compaction	96.4	95.9	99.3	97.5					
Drive Tube <u>X</u>	Wc +/- Opt.	-3.9	-4.7	-1.4	-2.0					
Nuclear	Pass/Fail	P	P	P	P					
CABC	Elevation	-8'	-8'	-6'	-6'					
	Stone Depth, in.									

## CONCRETE/GROUT/MORTAR

Description	No. Sets	#1	#2	#3	#4	#5	#6	#7	#8
6" x 12"	Slump, in.								
4" x 8"	Air, %								
Grout	Unit Weight								
Mortar	Conc. Temp.								

## PROOFROLL

Proofroll	Subgrade	Stable?	
	CABC Stone	Stable?	

If not stable, see "Remarks".  
 For location, see "Remarks".

## FOOTING INSPECTIONS

Location	#1	#2	#3	#4	#5	#6	#7	#8
#1) Req. Bearing								
#2) Blows @ SG								
#3) Blows -1'								
#4) Blows -2'								
#5) Blows -3'								
#6) Blows -4'								
#7) Blows -5'								
#8) Blows -6'								

## REMARKS

Conducted soil density testing on BERM of C&D Landfill. Moisture contents were low but due to the sandy material being used, if density is achieved, moisture is not an issue. All tests meet the minimum density requirement of 95% of maximum dry density.

Signature Michael Norton

PROJECT NO: 1-14-0619CA

DRIVE TUBE

PROJECT NAME: Anderson Creek Landfill

FIELD DENSITY WORKSHEET

TEST NO.	1	2	3	4
DATE	8-26			
A. Wet Weight of Sample & Mold	5.51	5.46	5.74	5.64
B. Weight of Mold	1.26	1.26	1.26	1.26
C. Wet Weight of Sample (A-B)	4.25	4.20	4.48	4.38
D. Mold Volume Factor	29.54	29.54	29.54	29.54
E. Wet Weight Soil / Cu. Ft. (CxD)	125.55	124.07	132.34	129.39
F. Wet Weight of Moisture Sample	214.6	209.1	210.9	208.3
G. Dry Weight of Moisture Sample	198.8	195.2	191.1	189.7
H. Weight of Water (F-G)	15.8	13.9	19.8	18.6
I. Percent Moisture ( (H/G) x 100)	7.9	7.1	10.4	9.8
J. Dry Density per Cu. Ft.	116.4	115.8	119.9	117.8

## ONE POINT PROCTOR DETERMINATION

K. Weight of Soil & Mold	13.09			
L. Weight of Mold	9.06			
M. Mold Volume Factor	29.95			
N. Wet Weight (Cu. Ft.) ( (K-L) x M)	120.70			
O. <b>Dry Weight</b> (Cu. Ft.)	111.9			
P. Wet Weight of Moisture Sample				
Q. Dry Weight of Moisture Sample				
R. Weight of Water (P-Q)				
S. <b>Moisture Content</b> ((R/Q)x100)	7.9			
MAXIMUM DRY DENSITY	120.8	120.8	120.8	120.8
OPTIMUM MOISTURE CONTENT	11.8	11.8	11.8	11.8
% COMPACTION	96.4	95.9	99.3	97.5
TEST LOCATION	SE SECTION OF BERM	NE SECTION OF BERM	SE SECTION OF BERM	NE SECTION OF BERM
TEST ELEVATION	-3'	-3'	-6'	-6'
SPECIFIED COMPACTION	95	95	95	95
PASSED (P) / FAILED (F)	P	P	P	P

TECHNICIAN: Mehal Z. Nade



# Field Report

## PROJECT INFORMATION

Project Name: <u>Anderson Creek Landfill</u>	Project Number: <u>1-14-0619 CA</u>
Location: <u>Anderson Creek</u>	Technician: <u>M. Norton</u>
Date: <u>8-27-14</u> Weather: _____	Temp: _____
Present at Site: _____	Arrive at Site: <u>7:00</u> <u>am/pm</u>
	Depart Site: <u>12:00</u> <u>am/pm</u>
	# of Trips: <u>1</u>

## DENSITY TESTS

Note: For location of failing density tests, see "Remarks".

Type of Test		#1	#2	#3	#4	#5	#6	#7	#8	#9
Sandcone	Compaction	97.6	96.1	99.5	98.3					
Drive Tube <u>X</u>	Wc +/- Opt.	-1.0	-0.2	-2.8	-2.9					
Nuclear	Pass/Fail	P	P	P	P					
CABC	Elevation	-5'	-5'	-4'	-4'					
	Stone Depth, in.									

## CONCRETE/GROUT/MORTAR

Description	No. Sets	#1	#2	#3	#4	#5	#6	#7	#8
6" x 12"	Slump, in.								
4" x 8"	Air, %								
Grout	Unit Weight								
Mortar	Conc. Temp.								

## PROOFROLL

Proofroll	Subgrade	Stable?	If not stable, see "Remarks".
	CABC Stone	Stable?	For location, see "Remarks".

## FOOTING INSPECTIONS

Location	#1	#2	#3	#4	#5	#6	#7	#8
#1) Req. Bearing								
#2) Blows @ SG								
#3) Blows -1'								
#4) Blows -2'								
#5) Blows -3'								
#6) Blows -4'								
#7) Blows -5'								
#8) Blows -6'								

## REMARKS

Conducted soil density testing on berm of C&D landfill as fill was placed. All tests meet minimum density requirement of 95% of maximum dry density.

Signature Michael Norton



PROJECT NO: 1.14.0619 CA  
 PROJECT NAME: ANDERSON CREEK Landfill

DRIVE TUBE  
 FIELD DENSITY WORKSHEET

TEST NO.	1	2	3	4
DATE	8-27			
A. Wet Weight of Sample & Mold	5.72	5.68	5.73	5.67
B. Weight of Mold	1.26	1.26	1.26	1.26
C. Wet Weight of Sample (A-B)	4.46	4.42	4.47	4.41
D. Mold Volume Factor	29.54	29.54	29.54	29.54
E. Wet Weight Soil / Cu. Ft. (CxD)	131.75	130.57	132.04	130.27
F. Wet Weight of Moisture Sample	204.7	206.7	207.9	206.8
G. Dry Weight of Moisture Sample	185.6	186.1	191.6	190.7
H. Weight of Water (F-G)	19.1	20.6	16.3	16.1
I. Percent Moisture ( (H/G) x 100)	10.3	11.1	8.5	8.4
J. Dry Density per Cu. Ft.	119.4	117.5	121.7	120.2

ONE POINT PROCTOR DETERMINATION

K. Weight of Soil & Mold	13.49			
L. Weight of Mold	9.06			
M. Mold Volume Factor	29.95			
N. Wet Weight (Cu. Ft.) ( (K-L) x M)	132.68			
O. <b>Dry Weight</b> (Cu. Ft.)	120.3			
P. Wet Weight of Moisture Sample				
Q. Dry Weight of Moisture Sample				
R. Weight of Water (P-Q)				
S. <b>Moisture Content</b> ((R/Q)x100)	10.3			
MAXIMUM DRY DENSITY	122.3	122.3	122.3	122.3
OPTIMUM MOISTURE CONTENT	11.3	11.3	11.3	11.3
% COMPACTION	97.6	96.1	99.5	98.3
TEST LOCATION	NE SECTION OF BERM	SE SECTION OF BERM	SE SECTION OF BERM	NE SECTION OF BERM
TEST ELEVATION	-5'	-5'	-4'	-4'
SPECIFIED COMPACTION	95	95	95	95
PASSED (P) / FAILED (F)	P	P	P	P

TECHNICIAN: Michael J. [Signature]



# Field Report

## PROJECT INFORMATION

Project Name: <u>Anderson Creek Landfill</u>	Project Number: <u>1-14-0619 CA</u>
Location: <u>Anderson Creek</u>	Technician: <u>M. Norton</u>
Date: <u>8-28-14</u> Weather: _____	Temp: _____
Present at Site: _____	Arrive at Site: <u>8:00</u> <u>am/pm</u>
	Depart Site: <u>11:30</u> <u>am/pm</u>
	# of Trips: <u>1</u>

## DENSITY TESTS

Note: For location of failing density tests, see "Remarks".

Type of Test		#1	#2	#3	#4	#5	#6	#7	#8	#9
Sandcone	Compaction	96.2	<del>95.5</del>	97.9	98.3					
Drive Tube <u>X</u>	Wc +/- Opt.	-3.5	-2.3	-1.5	-1.4					
Nuclear	Pass/Fail	P	P	P	P					
CABC	Elevation	56	-2	-1'	56					
	Stone Depth, in.									

## CONCRETE/GROUT/MORTAR

Description	No. Sets	#1	#2	#3	#4	#5	#6	#7	#8
6" x 12"	Slump, in.								
4" x 8"	Air, %								
Grout	Unit Weight								
Mortar	Conc. Temp.								

## PROOFROLL

Proofroll	Subgrade		Stable?		If not stable, see "Remarks".
	CABC Stone		Stable?		For location, see "Remarks".

## FOOTING INSPECTIONS

Location		#1	#2	#3	#4	#5	#6	#7	#8
#1)	Req. Bearing								
#2)	Blows @ SG								
#3)	Blows -1'								
#4)	Blows -2'								
#5)	Blows -3'								
#6)	Blows -4'								
#7)	Blows -5'								
#8)	Blows -6'								

## REMARKS

Conducted soil density tests on BERM of C&D landfill.  
 Adjusted ELEVATIONS on South END of BERM due to BEING GIVEN  
 WRONG ELEVATION ON THE FIRST DAY.  
 All TESTS MEET THE MINIMUM DENSITY REQUIREMENT OF 95%  
 OF MAXIMUM dry density.

Signature Michael Norton



PROJECT NO: 1-14-0619 CA  
 PROJECT NAME: ANDERSON CREEK LANDFILL

DRIVE TUBE  
 FIELD DENSITY WORKSHEET

TEST NO.	1	2	3	4
DATE	8-28			
A. Wet Weight of Sample & Mold	5.53	5.68	5.69	5.71
B. Weight of Mold	1.26	1.26	1.26	1.26
C. Wet Weight of Sample (A-B)	4.27	4.42	4.43	4.45
D. Mold Volume Factor	29.54	29.54	29.54	29.54
E. Wet Weight Soil / Cu. Ft.(CXD)	126.14	130.57	130.86	131.45
F. Wet Weight of Moisture Sample	205.3	204.4	209.4	208.1
G. Dry Weight of Moisture Sample	189.8	186.9	190.0	188.7
H. Weight of Water (F-G)	15.5	17.5	19.4	19.4
I. Percent Moisture ( (H/G) x 100)	8.2	9.4	10.2	10.3
J. Dry Density per Cu. Ft.	116.6	<del>119.4</del>	118.7	119.2

ONE POINT PROCTOR DETERMINATION

K. Weight of Soil & Mold	13.17			
L. Weight of Mold	9.06			
M. Mold Volume Factor	29.95			
N. Wet Weight (Cu. Ft.) ( (K-L) x M)	123.09			
O. <b>Dry Weight</b> (Cu. Ft.)	113.8			
P. Wet Weight of Moisture Sample				
Q. Dry Weight of Moisture Sample				
R. Weight of Water (P-Q)				
S. <b>Moisture Content</b> ((R/Q)x100)	8.2			
MAXIMUM DRY DENSITY	121.2	121.2	121.2	121.2
OPTIMUM MOISTURE CONTENT	11.7	11.7	11.7	11.7
% COMPACTION	96.2	<del>98.5</del>	97.9	98.3
TEST LOCATION	SE SECTION OF BERM	NE SECTION OF BERM	NE SECTION OF BERM	NORTH END OF BERM
TEST ELEVATION	<del>56</del> 56	<del>56</del> - 2	<del>56</del> - 1	56
SPECIFIED COMPACTION	95	95	95	95
PASSED (P) / FAILED (F)	P	P	P	P

TECHNICIAN: Michael Newton



**GeoTechnologies, Inc.**

Geotechnical and Construction Materials Testing Services

October 13, 2014

Attached for your review are reports and/or other information for the Anderson Creek Landfill project which is located in Anderson Creek, NC. If you should have any questions regarding this information, please feel free to contact the project manager.

**GEOTECHNOLOGIES, INC., P.A.**

Project No. 1140619CA

Enclosures

This page intentionally left blank.



# Field Report

## PROJECT INFORMATION

<b>Project Name:</b> Anderson Creek Landfill		<b>Project Number:</b> 1-14-0619-CA	
<b>Location:</b> Anderson Creek, NC		<b>Technician:</b> Jeffrey Whitley	
<b>Date:</b> 9/30/2014	<b>Weather:</b> Sunny	<b>Temp:</b> _____ °	
<b>Present at Site:</b> _____		<b>Arrive at Site:</b> 10:00	X am pm
_____		<b>Depart Site:</b> 10:30	X am pm
_____		<b># of Trips:</b> 1	

## DENSITY TESTS

**Note:** For location of failing density tests, see "Remarks".

Type of Test		#1	#2	#3	#4	#5	#6	#7	#8	#9
Sandcone	Compaction (%)									
	Wc +/- Opt. (%)									
Drive Tube										
Nuclear	Pass/Fail									
CABC	Elevation (ft)									
Moisture	Stone Depth (inches)									

## CONCRETE/GROUT/MORTAR

Description	No. Sets	#1	#2	#3	#4	#5	#6	#7	#8
6" x 12"	Slump (inches)								
4" x 8"		Air (%)							
Grout	Unit Weight (pcf)								
Mortar	Conc. Temp. (degrees)								

## PROOFROLL

Proofroll	Subgrade	Stable?	If not stable, see "Remarks".
	CABC Stone	Stable?	For location, see "Remarks".

## FOOTING INSPECTIONS

Location	#1	#2	#3	#4	#5	#6	#7	#8
#1) Req. Bearing								
#2) Blows @ SG								
#3) Blows -1'								
#4) Blows -2'								
#5) Blows- 3'								
#6) Blows -4'								
#7) Blows -5'								
#8) Blows -6'								

## REMARKS

Technician picked up two samples and brought back to our laboratory.

This page intentionally left blank.




Job No: 1-14-0619-CA Date: 8/19/14  
 Job Name: Anderson Creek Landfill  
 Job Location: Anderson Creek, NC  
 Boring No: \_\_\_\_\_  
 Sample No: S-1  
 Depth: \_\_\_\_\_

**TEST RESULTS**

Method of Test:	<u>ASTM D 698</u>
Maximum Dry Density:	<u>123.0 PCF</u>
Optimum Moisture Content:	<u>11.2%</u>
Natural Moisture Content:	<u>%</u>
Atterberg Limits:	<u>LL</u> <u>PI</u>
Soil Description:	<u>Tan Silty Sand</u>

Date Recieved: 8/8/2014

Dates Tested: 8/8-8/16/2014



**MOISTURE-DENSITY RELATIONSHIP**

3200 Wellington Court, Suite 108  
 Raleigh, NC 27615




Job No: 1-14-0619-CA Date: 8/19/14  
 Job Name: Anderson Creek Landfill  
 Job Location: Anderson Creek, NC  
 Boring No: \_\_\_\_\_  
 Sample No: S-2  
 Depth: \_\_\_\_\_

**TEST RESULTS**

Method of Test:	<u>ASTM D 698</u>
Maximum Dry Density:	<u>123.0 PCF</u>
Optimum Moisture Content:	<u>10.9%</u>
Natural Moisture Content:	<u>%</u>
Atterberg Limits:	<u>LL</u> <u>PI</u>
Soil Description:	<u>Brown Silty Sand</u>

Date Recieved: 8/8/2014


Dates Tested: 8/8-8/16/2014



**MOISTURE-DENSITY RELATIONSHIP**

3200 Wellington Court, Suite 108  
 Raleigh, NC 27615


**U.S. Standard Sieve Sizes**



GRAVEL		SAND			FINES	
COARSE	FINE	COARSE	MEDIUM	FINE	SILT SIZES	CLAY SIZES

Boring No.	Elev./Depth	Nat. W.C.	L.L.	P.L.	P.I.	Soil Description or Classification	<p align="center"><b>GRAIN SIZE DISTRIBUTION</b></p>  <p align="center">3200 Wellington Court, Suite 108 Raleigh, NC 27615</p>
1 & 2			32.0	19.0	13.0	Tan Clayey Medium to Fine Sand	
<b>Project:</b> Anderson Creek Landfill Anderson Creek, NC						<b>Job No.:</b> 1-14-0619-CA <b>Date:</b> 8/19/14 <b>Date Recieved:</b> 8/8/2014 <b>Dates Tested:</b> 8/8-8/16/2014	

**U.S. Standard Sieve Sizes**



GRAVEL		SAND			FINES	
COARSE	FINE	COARSE	MEDIUM	FINE	SILT SIZES	CLAY SIZES


Boring No.	Elev./Depth	Nat. W.C.	L.L.	P.L.	P.I.	Soil Description or Classification
3 & 4			21.0	20.0	1.0	Tan Silty Clayey Medium to Fine Sand
<b>Project:</b> Anderson Creek Landfill Anderson Creek, NC						<b>Job No.:</b> 1-14-0619-CA <b>Date:</b> 8/19/14 <b>Date Recieved:</b> 8/8/2014 <b>Dates Tested:</b> 8/8-8/16/2014

**GRAIN SIZE DISTRIBUTION**



3200 Wellington Court, Suite 108  
Raleigh, NC 27615


**U.S. Standard Sieve Sizes**



GRAVEL		SAND			FINES	
COARSE	FINE	COARSE	MEDIUM	FINE	SILT SIZES	CLAY SIZES

Boring No.	Elev./Depth	Nat. W.C.	L.L.	P.L.	P.I.	Soil Description or Classification	<p align="center"><b>GRAIN SIZE DISTRIBUTION</b></p>  <p align="center">3200 Wellington Court, Suite 108 Raleigh, NC 27615</p>
5 & 6			22.0	18.0	4.0	Tan Silty Clayey Medium to Fine Sand	
<b>Project:</b> Anderson Creek Landfill Anderson Creek, NC						<b>Job No.:</b> 1-14-0619-CA <b>Date:</b> 8/19/14 <b>Date Recieved:</b> 8/8/2014 <b>Dates Tested:</b> 8/8-8/16/2014	


**U.S. Standard Sieve Sizes**



GRAVEL		SAND			FINES	
COARSE	FINE	COARSE	MEDIUM	FINE	SILT SIZES	CLAY SIZES

Boring No.	Elev./Depth	Nat. W.C.	L.L.	P.L.	P.I.	Soil Description or Classification	 <b>GRAIN SIZE DISTRIBUTION</b> 3200 Wellington Court, Suite 108 Raleigh, NC 27615
S-3			28.0	20.0	8.0	Brown Silty Clayey Fine to Medium Sand (SM-SC)	
<b>Project:</b> Anderson Creek Landfill Anderson Creek, NC						<b>Job No.:</b> 1-14-0619-CA <b>Date:</b> 10/9/14 <b>Date Received:</b> 10/1/2014 <b>Dates Tested:</b> 10/1-10/6/2014	

**U.S. Standard Sieve Sizes**



GRAVEL		SAND			FINES	
COARSE	FINE	COARSE	MEDIUM	FINE	SILT SIZES	CLAY SIZES

Boring No.	Elev./Depth	Nat. W.C.	L.L.	P.L.	P.I.	Soil Description or Classification
S-4			26.0	19.0	7.0	Brown Silty Clayey Fine to Medium Sand (SM-SC)
<b>Project:</b> Anderson Creek Landfill Anderson Creek, NC						<b>Job No.:</b> 1-14-0619-CA <b>Date:</b> 10/9/14 <b>Date Recieved:</b> 10/1/2014 <b>Dates Tested:</b> 10/1-10/6/2014

**GRAIN SIZE DISTRIBUTION**



3200 Wellington Court, Suite 108  
Raleigh, NC 27615

This page intentionally left blank.






## **Appendix D**

### **Record Drawing**

**Construction Quality Assurance Report  
Harnett County Anderson Creek C&D Landfill - Phases I & II Extension  
Spring Lake, North Carolina**

This page intentionally left blank.

G:\CAD\Harnett County\Harnett-AC-13-4\sheets\HARNETT-B0058A.dwg - 11/11/2014 10:25 AM




**LEGEND**

- 310 — EXISTING 10' CONTOUR
- - - - - EXISTING 2' CONTOUR
- — — — — EXISTING LIMITS OF WASTE
- 280 — SEASON HIGH GROUNDWATER CONTOUR (SEE REFERENCE 3)

**REFERENCES**

1. OVERALL SITE BASE TOPOGRAPHY BASED ON AERIAL SURVEY BY MAPPING RESOURCE GROUP, DATED 6/17/14.
2. AS-BUILT GRADES IN PHASES I & II EXTENSION AREA BY STREAMLINE SURVEYING, INC., DATED 10/8/14.
3. SEASONAL HIGH GROUNDWATER CONTOUR LOCATIONS FROM C.T. CLAYTON, SR., P.E., INC.



© 2014 Smith Gardner, Inc.

PREPARED BY: \_\_\_\_\_ NC LIC. NO. C-0828 (ENGINEERING)

FIGURE NO. AB-1

SCALE: AS SHOWN

APPROVED: P.K.S.

DRAWN: K.C.B.

PROJECT NO. HARNETT-AC-13-4

DATE: Nov 2014

FILENAME: HARNETT-B0058A

PREPARED FOR: **ANDERSON CREEK C&DF PHASES I AND II EXTENSION AS-BUILT**

**SMITH+GARDNER**

14 N. Boylan Avenue, Raleigh NC 27603 | 919.828.0577

This Page Intentionally Left Blank

November 4, 2014

Permit No.	Date	Document ID No.
43-03	November 04, 2014	22245

Mr. Ming-Tai Chao, P.E.  
Environmental Engineer  
NC DENR - Division of Waste Management  
1646 Mail Service Center  
Raleigh, North Carolina 27699

Received by an e-mail  
Date: November 04, 2014  
Solid Waste Section  
Raleigh Central Office

**RE: Harnett County Anderson Creek C&DLF (Permit No. 43-03)  
Phases I & II Extension - Revised Final Cover Grading Plan**

Dear Mr. Chao:

Per your request and on behalf of Harnett County, Smith Gardner, Inc. (S+G) would like to provide the **attached** revised final cover grading plan. This plan revises the final grading plan shown in the approved permit drawings to reflect the as-built berm location for the Phases I & II Extension which was documented in the recently submitted CQA report.

In order to demonstrate that the revised grading plan provides essentially the same capacity as that previously approved, the net volume between the as-built grades for the Phases I & II Extension and 2013 topography was determined. This volume (37,787 CY from 2013 topography to top of intermediate cover) was compared with the volume for the previously permitted grading plan (36,871 CY from 2013 topography to top of intermediate cover) [see **attached** cut/fill isopachs]. Given that the net volume figures are within approximately 2.5% of each other, the capacity of the revised grading plan is essentially the same capacity as that previously approved.

Please contact me at your earliest convenience if you should have any questions or comments or if additional information is required.


Sincerely,  
**SMITH GARDNER, INC.**

Pieter K. Scheer, P.E.  
Vice President, Senior Engineer  
[pieter@smithgardnerinc.com](mailto:pieter@smithgardnerinc.com)



Attachments: Revised Final Cover Grading Plan  
Cut/Fill Isopach - Revised Grades to 2013 Topo.  
Cut/Fill Isopach - Permit Grades to 2013 Topo.

cc: Amanda Bader, P.E., Harnett County  
Randy Smith, Harnett County  
Andrew Holland, Harnett County



REV.	DATE	DESCRIPTION
1	3/14	REVISIONS PER DWM COMMENTS


Electronic files are instruments of service provided by Smith Gardner, Inc. for the convenience of the intended recipient(s), and no warranty is either expressed or implied. Any reuse or redistribution of this document in whole or part without the written authorization of Smith Gardner, Inc. will be at the sole risk of the recipient. If there is a discrepancy between the electronic files and the signed and sealed hard copies, the hard copies shall govern. Use of any electronic file generated or provided by Smith Gardner, Inc. constitutes an acceptance of these terms and conditions.

PROJECT TITLE:  
**ANDERSON CREEK  
 C&D LANDFILL  
 PHASES I & II**

DRAWING TITLE:  
**REVISED  
 FINAL COVER  
 GRADING PLAN**

DESIGNED: P.K.S.	PROJECT NO: HARNETT-AC-13-4
DRAWN: K.C.B.	SCALE: AS SHOWN
APPROVED: PKS	DATE: JAN. 2014
FILENAME: HARNETT-D0009B	SHEET NUMBER: DRAWING NUMBER:

**FIG. 1**





- LEGEND**
- 310 --- EXISTING 10' CONTOUR (SEE REFERENCE 1)
  - EXISTING 2' CONTOUR
  - - - - - PROPERTY LINE (APPROXIMATE)
  - - - - - EXISTING WASTE LIMITS (APPROXIMATE)
  - - - - - WETLAND BOUNDARY (SEE REFERENCE 2)
  - - - - - WASTE LIMITS (EXPANDED)
  - PZ-14 PIEZOMETER (SEE REFERENCE 3)
  - ⊕ CDW-2 C&D MONITORING WELL
  - ⊕ MW-4 MONITORING WELL
  - ⊕ LFG-1 LANDFILL GAS MONITORING WELL
  - B-104 WELL/PIEZOMETER (REMOVED)

**NOTES**  
 1. GRADES SHOWN REPRESENT TOP OF INTERMEDIATE COVER.


- REFERENCES**
1. OVERALL SITE BASE TOPOGRAPHY BASED ON AERIAL SURVEY BY GEODATA CORP., DATED 6/17/14.
  2. OVERALL EXISTING SITE CONDITIONS PROVIDED BY C.T. CLAYTON, SR., P.E., INC. IN DRAWING TITLED "03001C ACDF Exp MAS-1", DATED 5/31/13.
  3. WELL DATA AND LOCATIONS FROM C.T. CLAYTON, SR., P.E., INC. IN DRAWING TITLED "03001C ACDF Exp MAS-1", DATED 5/31/13.
  4. AS-BUILT SURVEY BY STREAMLINE SURVEYING INC., DATED 10/8/14.

**PERMIT ISSUE  
 NOT FOR CONSTRUCTION**


Volume  
Base Surface AB100814-TOP013-COMBO  
Comparison Surface FCVR  
Cut volume (adjusted) 87.56 Cu. Yd.  
Fill volume (adjusted) 37,874.86 Cu. Yd.  
Net volume (adjusted) 37,787.30 Cu. Yd.<Fill>



24000  
-2



Volume	
Base Surface	TOPO 071613_NEW-BASE-310 PASTE
Comparison Surface	NEW GRADES 091813
Cut volume (unadjusted)	76.03 Cu. Yd.
Fill volume (unadjusted)	36,947.40 Cu. Yd.
Net volume (unadjusted)	36,871.37 Cu. Yd.<Fill>



EDGE OF PERIMETER BERM

3:1

3:1

4:1

4:1

3:1

320

310

320

330

340

360

340

330

320

310

300

**From:** [Pieter Scheer](#)  
**To:** [Chao, Ming-tai](#)  
**Cc:** [Amanda Bader](#); [Randy W. Smith](#); [Andrew Holland](#); [Scheer, Pieter](#)  
**Subject:** Harnett County - Anderson Creek C&DLF - Phases I & II Extension - Revised Final Cover Grading Plan  
**Date:** Tuesday, November 04, 2014 10:42:03 AM  
**Attachments:** [DWM \(Chao\) AC C&DLF Revised Grading Plan 11-04-14.pdf](#)

---

Ming:

Attached is a letter transmitting the revised grading plan and documenting that the capacity is essentially the same as previously approved. Please let me know if you have any questions or comments or need anything further on this.

Thanks.

Pieter

**Pieter K. Scheer, P.E.**

Vice President, Senior Engineer

**SMITH + GARDNER**

14 N. Boylan Avenue  
Raleigh, NC 27603

P (919) **828.0577**

F (919) **828.3899**

C (919) **815.9377**

[www.smithgardnerinc.com](http://www.smithgardnerinc.com)