

**From:** [David Garrett, P.G., P.E.](#)  
**To:** [Mike Gurley; Murray, John;](#)  
[Wootton, Brian;](#)  
**cc:** [Fred Brown; Glenn Albert;](#)  
**Subject:** CMS Landfill V, Phase 3, Cell 2I  
**Date:** Tuesday, November 30, 2010 3:52:37 PM  
**Attachments:** [subgrade inspection report Cell 2I.pdf](#)

---

Please see the attached letter with the geologist's certification of the subgrade conditions, with respect to vertical separation and soil conditions beneath the structural fill. There were no issues with stability, rock, or groundwater. Grades shown are issued for construction. As-built drawings will be forthcoming in a separate CQA document, along with a report on the structural fill, prepared by others. Piezometer abandonment and monitoring well installation reports are forthcoming, as well. Please contact me with any questions. Thank you.  
David Garrett 9190418-4375

David Garrett, PG, PE  
Engineering and Geology  
5105 Harbour Towne Drive  
Raleigh, NC 27604  
Tel. 919-418-4375 Direct

## **David Garrett & Associates**

*Engineering and Geology*



November 30, 2010

Messrs. Brian Wootton and John Murray  
NC DENR Division of Waste Management  
Solid Waste Section  
401 Oberlin Road  
Raleigh, North Carolina, 27611

**RE: Geologist's Subgrade Inspection Report  
CMS Landfill-V (MSWLF) – Cell 2I  
Permit #13-04 (Cabarrus County)**

Dear Sirs:

On behalf of BFI Waste Systems of North America (a division of Republic Services), I am pleased to present this report pertaining to a subgrade inspection for the referenced landfill construction. Cell 2I is located in Phase 3 (the first cell in that phase), within a previously approved footprint. This report is based on first-hand inspection of subgrade conditions, prior involvement with previous cells, and revised subgrade contours prepared by others. I visited the site in September 2010 in conjunction with piezometer abandonment activities and observed the grading in progress. Based on the grading plan, the base grades occur mostly in fill sections that vary to approximately 10 feet; the sump at the west side of Cell 2I has fills of 3 to 4 feet and the sump at the east side were constructed near original grades (see attached figure).

The subgrade inspection was made per North Carolina Solid Waste regulations, 15A NCAC 13B .1600 and/or subsequent regulatory protocols. The inspection requires that the owner's geologist or engineer examine the cell excavation and note any pertinent geologic features exposed during the construction process. The Owner shall notify the NC DENR Solid Waste Section Hydrogeologist of these findings prior to placement of any waste material. In recent experience, a certification has been required stating that the subgrade soils and other conditions are consistent with the approved plans, or noting any differences. This letter completes the required notification and certification.

Observed subgrade soils generally consist of tan-orange variably sandy and silty clay, as expected based on site history. The west side of the cell has two diabase dikes mapped, but only dark red clayey soil and occasional small boulders were exposed. Other quartz gravel and small cobbles were exposed, but no bedrock or large boulders were encountered. Soil conditions in Cell 2I were consistent with that in Phase 2, except that no large boulders or zones of partially weathered rock (exposed in those cells) were observed this time.

*5105 Harbour Towne Drive • Raleigh • North Carolina • 27604  
919-418-4375 (Mobile) • 919-231-1818 (Office fax) • E-mail: david@davidgarrettpe.com*

The Phase 3 permit documents showed bedrock and ground water to be several feet below finished grades – vertical separation within Cell 2I was not a concern during permitting. No ground water, seeps, or perched water were observed along the exposed subgrade. No wet or soft soils requiring undercutting were observed within Cell 2I. All piezometers within Cell 2I were abandoned (see separate correspondence).

As such, the exposed subgrade conditions appear consistent with the expectations determined in the original permitting and conditions observed in previous cells. Based on these findings, I recommend no modifications to the Ground Water Monitoring Plan or base grades. No further geologic evaluations of Cell 2I are warranted.

Please contact me if I can provide any additional data.


Sincerely,

A handwritten signature in black ink, appearing to read "G. David Garrett". The signature is fluid and cursive, with the first name being the most prominent.

G. David Garrett, P.G., P.E.  
Consulting Engineer

cc: Mr. Mike Gurley – Environmental Manager, BFI  
Fred Brown – Superintendent, Earnhardt Grading

Attachment: Excerpt of base grading plan



FORMER FURR TRACT  
BOUNDARY (FOR REFERENCE)  
SEDIMENT POND NO. 1

PROPOSED SILT FENCE  
(667 LF)  
SEE DETAIL

PROPOSED ACCESS ROAD  
SEE DETAIL

300-FOOT  
BUFFER

EXISTING SEDIMENT BASIN

WETLANDS

REMOVE EXISTING FENCING  
WITHIN CONSTRUCTION AREA

CELL NO. 21  
UNDER  
CONSTRUCTION

TRACE OF SEVENTITE UNIT  
FOUND IN CELLS 2F AND 2G  
(NO OUTCROP)

FUTURE  
CELL NO. 2J

FUTURE CELL  
NO. 2K

FUTURE CELL  
NO. 2M

FUTURE  
SEDIMENT  
POND

EXISTING CELL NO. 20  
PHASE 1

PROPOSED  
GRADES  
PROVIDED BY  
SCS ENGINEERS

ORIGINAL TOPO  
PROVIDED BY  
EARNHARDT  
GRADING

TRACE OF DIABASE DIKES  
IDENTIFIED IN SITE STUDY  
(NO OUTCROP)

CLEARED  
BUT NOT  
GRADED  
FUTURE CELL  
MSW LANDFILL

CLEARED BUT  
NOT GRADED

CLEARED BUT  
NOT GRADED

G CELL NO. 2G

PREPARE EDGE OF CELL 2H LINER SYSTEM FOR  
PROPOSED CELL 2I LINER SYSTEM TIE-IN  
SEE DETAIL

TYPICAL INTERIM BERM  
SEE DETAIL

SURVEYED LIMIT  
OF 2H HDPE LINER

SEDIMENT BASIN

PROPERTY LINE

BARREL PIPE

RISER PIPE

SEDIMENT  
POND NO. 2J

PROPOSED SEDIMENT  
BASIN NO. 3  
SEE DETAIL

WF

WF

WE

0  
200  
400

50

500