

**CLOSURE AND POST-CLOSURE PLAN WITH  
FINANCIAL ASSURANCE CALCULATION**

**C&D Landfill, Inc. – Phase 1**

**Pitt County, North Carolina  
NC DENR Solid Waste Permit #74-07**

Prepared for:

C&D Landfill, Inc.  
802 Recycling Lane  
Greenville, North Carolina 27834

To the Attention of:

Mr. Judson Whitehurst



G. David Garrett, P.G., P.E.  
Principal Engineer/Geologist



6-26-2008

June 2008

**David Garrett & Associates**

*Engineering and Geology*

5105 Harbour Towne Drive • Raleigh • North Carolina • 27604  
Telephone 919-418-4375      Email: david@davidgarrettpe.com



## EXECUTIVE SUMMARY

C&D Landfill, Inc. is a privately owned and operated disposal facility for Construction and Demolition (C&D) debris, located south of US 264 in eastern Pitt County, within the Pactolus community. Phase 1 commenced operations in 2001 and is the subject of this document, which presents a Closure and Post-Closure Plan for the facility, along with Financial Assurance analysis based on the closure design and post-closure care program. This work was prepared in accordance with solid waste rule **15A NCAC 13B .0547**. The facility is regulated by the North Carolina DENR Division of Waste Management.

The closure plan is based on the regulatory minimum final cover design, although an alternative is under consideration, consisting of a flexible membrane and a drainage layer (in addition to a vegetative support layer). Both final cover designs are described in this document and the supporting drawings. The closure plan makes reference to a CQA plan that will be followed during the final cover installation – this document will be similar to that prepared for other portions of the project (i.e., future Phase 2, which is under permit review). However, the CQA plan is pertinent to a soil cover (regulatory minimum), and should an alternative cover be selected by the Owner/Operator, the CQA plan will be amended accordingly and presented to the Division for review, in advance of the work.

The following document is divided into two parts: **Section 1** is the closure and post-closure plan (presented in two subparts); **Section 2** presents the Financial Assurance calculations and supporting data. The **Drawings** that accompany this work are collaboration between the author of this document and John A.K. Tucker, P.E, Consulting Engineer, who permitted the original facility with support from the author.

### SUMMARY OF FINDINGS

- Phase 1 incorporates approximately 15 acres (the basis for the calculations) and will contain approximately 842,000 cubic yards (421,000 tons) of inert debris
- Final Closure will be a continual process during routine operation of the facility – the maximum anticipated area subject to closure at any given time is 7.5 acres
- Total estimated final closure costs (all 15 acres) are **\$578,300** for the regulatory minimum cover and **\$768,320** for an alternate final cover design
- For the maximum anticipated area subject to closure at any given time, the calculated closure costs are **\$384,160** – this represents third-party contractor costs
- Post Closure maintenance and monitoring costs for 30 years are **\$646,500**
- The combined Closure and Post-Closure costs, subject to Financial Assurance (bonding, insurance, irrevocable letter of credit, or other instrument) for Phase 1 is **\$1,030,660**, which includes the alternate cover and 7.5 acres to be closed
- These cost estimates are based on unit costs from recent similar-size projects
- All costs are presented in 2008 dollars and should be reviewed periodically – financial assurance obligations reduce with time after closure is completed

**TABLE OF CONTENTS**

1.0 CLOSURE AND POST-CLOSURE ..... 1

1.1 Summary of Regulatory Requirements..... 1

1.1.1 Final Cap..... 1

1.1.2 Construction Requirements..... 1

1.1.3 Alternative Cap Design..... 1

1.1.4 Division Notifications..... 1

1.1.5 Required Closure Schedule..... 1

1.1.6 Recordation..... 2

1.2 Closure Plan..... 2

1.2.1 Final Cap Installation..... 2

1.2.1.1 Final Elevations ..... 2

1.2.1.2 Final Slope Ratios ..... 2

1.2.1.3 Final Cover Section..... 2

1.2.1.4 Final Cover Installation..... 3

1.2.1.5 Final Cover Vegetation..... 4

1.2.1.6 Documentation..... 4

1.2.2 Maximum Area/Volume Subject to Closure..... 5

1.2.3 Closure Schedule ..... 5

1.2.4 Closure Cost Estimate..... 5

1.2.4 Closure Cost Estimate..... 5

1.3 Post-Closure Plan..... 6

1.3.1 Monitoring and Maintenance..... 6

1.3.1.1 Term of Post-Closure Care ..... 6

1.3.1.2 Maintenance of Closure Systems..... 6

1.3.1.3 Landfill Gas Monitoring ..... 6

1.3.1.4 Ground Water Monitoring ..... 7

1.3.1.5 Record Keeping ..... 7

1.3.1.6 Certification of Completion ..... 7

1.3.2 Responsible Party Contact ..... 8

1.3.3 Planned Uses of Property..... 8

1.3.4 Post-Closure Cost Estimate..... 8

2.0 FINANCIAL ASSURANCE..... 10

**TABLES** *Refer to the in-text tables referenced by page number*

1A Estimated Final Closure Costs for Phase 1 5

1B Post-Closure Monitoring and Maintenance Schedule 7

1C Estimated Post-Closure Costs for Phase 1 9

**DRAWINGS** *Refer to the drawing set that accompanies this report*

## 1.0 CLOSURE AND POST-CLOSURE (15A NCAC 13B .0543)

### 1.1 Summary of Regulatory Requirements

#### 1.1.1 Final Cap

The final cap design for Phase 1 shall conform to the minimum requirements of Solid Waste Rule 15A NCAC 13B .0543 (“regulatory minimum cover section”), i.e., the compacted soil barrier layer shall exhibit a thickness of 18 inches and a field permeability of not more than  $1.0 \times 10^{-5}$  cm/sec. The overlying vegetative support layer shall exhibit a thickness of 18 inches. See **Drawings C1** and **E2** for final contours and final cover details, respectively.

#### 1.1.2 Construction Requirements

Final cap installation shall conform to the approved plans (see accompanying plan set), inclusive of a Sedimentation and Erosion Control Plan. The CQA plan must be followed (see **Section 3.0**) and all CQA documentation must be submitted to the Division. Post-settlement surface slopes must not be flatter than 5% (on the upper cap) and not steeper than 25% (on the side slopes), unless justified with engineered stability calculations.

Per the **2006 C&D Rules**, a gas venting system is required for the cap. A passive venting system will be specified, which will consist of a perforated pipe in crushed stone-filled trench – installed just below the final cap soil barrier layer – with a tentative minimum vent spacing of three vents per acre. **Drawing EC2** shows the gas vent system details.

#### 1.1.3 Alternative Cap Design

The **2006 C&D Rules** make a provision for an alternative cap design, to be used in the event that the permeability requirements for the compacted soil barrier layer cannot be met. Past experience indicates that on-site soils may not meet the required field permeability of not more than  $1.0 \times 10^{-5}$  cm/sec, as supported by the laboratory data for the soils discussed in various site studies (Site Suitability Report). An alternative cap design consisting of a 40-mil LDPE or HDPE barrier, overlain by a single-bonded geonet drainage layer and 24 inches of vegetative support soil is under consideration. Both final cap profiles are shown on **Drawing EC2**.

#### 1.1.4 Division Notifications

The Operator shall notify the Division prior to beginning closure of any final closure activities. The Operator shall place documentation in the Operating Record pertaining to the closure, including the CQA requirements and location and date of cover placement.

#### 1.1.5 Required Closure Schedule

The Operator shall close the landfill in increments as various areas are brought to final grade. The final cap shall be placed on such areas subject to the following:

- No later than 30 days following last receipt of waste;
- No later than 30 days following the date that an area of 10 acres or greater is within 15 feet of final grades;
- No later than one year following the most recent receipt of waste if there is remaining capacity.

Final closure activities **shall be completed within 180 days** following commencement of the closure, unless the Division grants extensions.

Upon completion of closure activities for each area (or unit) the Owner shall notify the Division in writing with a **certification by the Engineer** that the closure has been completed in accordance with the approved closure plan and that said documentation has been placed in the operating record.

### 1.1.6 Recordation

The Owner shall record on the title deep to the subject property that a CDLF has been operated on the property and file said documentation with the Register of Deeds. Said recordation shall include a notation that the future use of the property is restricted under the provision of the approved closure plan.

## 1.2 Closure Plan

The following is a tentative closure plan for CDLF Phase 1, based on the prescribed operational sequence and anticipated conditions at the time of closure.

### 1.2.1 Final Cap Installation

**1.2.1.1 Final Elevations** – Final elevation of the landfill shall not exceed those depicted on **Drawing C1** when it is closed. The elevations shown include the final cover. A periodic topographic survey shall be performed to verify elevations.

**1.2.1.2 Final Slope Ratios** – All upper surfaces shall have at least a 5 percent slope, but not greater than a 10 percent slope. The cover shall be graded to promote positive drainage. Side slope ratios shall not exceed 3H:1V. A periodic topographic survey shall be performed to verify slope ratios.

**1.2.1.3 Final Cover Section** – The terms “final cap” and “final cover” are used interchangeably. The final cover will subscribe to the regulatory minimum requirement for C&D landfills:

- An 18-inch compacted soil barrier layer (CSB), i.e., the “infiltration layer,” with a hydraulic conductivity not exceeding  $1 \times 10^{-5}$  cm/sec, overlain by
- An 18-inch “topsoil” or vegetated surface layer (VSL), i.e., the “erosion layer.”

*An alternate final cover section is under consideration (see Section 1.1.3).*

**1.2.1.4 Final Cover Installation** – All soils shall be graded to provide positive drainage away from the landfill area and compacted to meet applicable permeability requirements. Suitable materials for final cover soil shall meet the requirements defined above. Care shall be taken to exclude rocks and debris that would hinder compaction efforts. The surface will then be seeded in order to establish a good stand of vegetation.

**Test Pad** – Whereas the lab data indicate that the required permeability is attainable, the ability to compact the materials in the field to achieve the required strength and permeability values shall be verified with a field trial involving a test pad, to be sampled with drive tubes and laboratory density and/or permeability testing, prior to full-scale construction. The materials, equipment, and testing procedures should be representative of the anticipated actual final cover construction. The test pad may be strategically located such that the test pad may be incorporated into the final cover.

**Compacted Barrier** – Materials shall be blended to a uniform consistency and placed in two loose lifts no thicker than 12 inches and compacted by tamping, rolling, or other suitable method – the targeted final thickness is 18 inches minimum. A thicker compacted barrier is acceptable. The cover shall be constructed in sufficiently small areas that can be completed in a single day (to avoid desiccation, erosion, or other damage), but large enough to allow ample time for testing without hindering production. The Contractor shall take care not to over-roll the cover such that the underlying waste materials would pump or rut, causing the overlying soil layers to crack – adequate subgrade compaction within the upper 36 inches of waste materials and/or the intermediate cover soil underlying the final cover is critical. All final cover soils shall be thoroughly compacted through the full depth to achieve the required maximum permeability required by Division regulations of  $1.0 \times 10^{-5}$  cm/sec, based on site-specific test criteria (see below). Compaction moisture control is essential for achieving adequate strength and permeability.

**Vegetated Surface Layer** – Materials shall be blended and placed in two loose lifts no thicker than 12 inches and compacted by tamping, rolling, or other suitable method – the targeted final layer thickness is 18 inches minimum per the design criteria. A thicker soil layer is acceptable. A relatively high organic content is also desirable. The incorporation of decayed wood mulch or other organic admixtures (WWTP sludge, with advance permission from the Division) is encouraged to provide nutrient and enhanced field capacity. These surface materials are not subject to a permeability requirement, thus no testing will be specified. Care should be taken to compact the materials sufficiently to promote stability and minimize erosion susceptibility, but not to over-compact the materials such that vegetation would be hindered. Following placement and inspection of the surface layer, seed bed preparation, seeding and mulching should follow immediately. The work should be scheduled for optimal weather conditions.

**Inspection and Testing** – Soils for the barrier layer are subject to the testing schedule outlined in the Construction Quality Assurance plan. The proposed testing program includes a minimum of one permeability test per lift per acre and four nuclear density gauge tests per lift per acre, to verify compaction of the compacted barrier layer. The moisture-density-permeability relationship of the materials has been established by the laboratory testing (discussed elsewhere in this report). The Contractor shall proof roll final cover subgrade materials (i.e., intermediate cover), which consist of essentially the same materials as the compacted barrier layer (without the permeability requirements), to assure that these materials will support the final cover.

**1.2.1.5 Final Cover Vegetation** – Seedbed preparation, seeding, and mulching shall be performed accordance the specifications provided in the Construction Plans (see **Drawing EC2**), unless approved otherwise (in advance) by the Engineer. In areas to be seeded, fertilizer and lime typically should be distributed uniformly at a rate of 1,000 pounds per acre for fertilizer and 2,000 pounds per acre for lime, and incorporated into the soil to a depth of at least 3 inches by disking and harrowing. The incorporation of the fertilizer and lime may be a part of the cover placement operation specified above. Distribution by means of an approved seed drill or hydro seeder equipped to sow seed and distribute lime and fertilizer at the same time will be acceptable. Please note that the seeding schedule varies by season.

All vegetated surfaces shall be mulched with wheat straw and a bituminous tack. Areas identified as prone to erosion mat be secured with curled-wood excelsior, installed and pinned in accordance with the manufacturer's recommendations. Certain perimeter channels will require excelsior or turf-reinforcement mat (TRM), as specified in the Channel Schedule. Alternative erosion control products may be substituted with the project engineer's prior consent. All rolled erosion control materials should be installed according to the generalized layout and staking plan found in the Construction Plans or the manufacturer's recommendations.

Irrigation for landfill covers is not a typical procedure, but consideration to temporary irrigation may be considered if dry weather conditions prevail during or after the planting. Care should be taken not to over-irrigate in order to prevent erosion. Collected storm water will be suitable for irrigation water. Maintenance of the final cover vegetation, described in the Post-Closure Plan (see below), is critical to the overall performance of the landfill cover system.

**1.2.1.6 Documentation** – The Owner shall complete an “as-built” survey to depict final elevations and to document any problems, amendments or deviations from the Construction Plan drawings. Records of all testing, including maps with test locations, shall be prepared by the third-party CQA testing firm. All materials pertaining to the closure shall be placed in the Operational Record for the facility. Whereas the closure will be incremental, special attention shall be given to keeping the closure records separate from the normal operational records.

### 1.2.2 Maximum Area/Volume Subject to Closure

The total area of Phase 1 is approximately 15 acres. Intermediate cover shall be used on areas that have achieved final elevations until the final cover is installed – it will be more cost effective to close the landfill in two to three increments – thus the maximum anticipated area subject to closure at any given time would be **7.5 acres**. Based on volumetric analyses performed during original permit studies, the planned volume of Phase 1 is estimated at 842,000 cubic yards (421,000 tons) of inert debris. Please note that portions of Phase 1 may already be closed under **Solid Waste Rule 0.510**.

### 1.2.3 Closure Schedule

Refer to the requirements outlined in **Section 1.1.5** (above).

### 1.2.4 Closure Cost Estimate

The foregoing cost estimate is considered suitable for the **Financial Assurance** requirements (see **Section 2.0**).

**TABLE 1A**  
**ESTIMATED FINAL CLOSURE COSTS FOR PHASE 1 (in 2007 dollars)**

#### 1) Regulatory Minimum Cover with Compacted Soil Barrier

Topsoil (18" over 15 ac)	39,600 c.y.	@	\$3.25 / cubic yard	\$128,700
Compacted Soil Barrier*	43,200 c.y.	@	\$8 / cubic yard	\$345,600
Seed and Mulch	15 acres	@	\$1,300 per acre	\$ 19,500
Storm Water Piping**	1700 LF	@	\$10.00 / LF	\$ 17,000
CQA	15 acres	@	\$4,500 per acre	\$ 67,500
<b>Total Construction Cost (if contracted out)***</b>				<b>\$ 578,300</b>

#### 2) Alternative Final Cover with Flexible Membrane Barrier

Topsoil (24" over 15 ac)	52,800 c.y.	@	\$3.25 / cubic yard	\$171,600
Single-bond Geocomposite Drainage Layer	653,400 s.f.	@	\$0.45 / s.f.	\$ 294,030
40-mil HDPE flexible Membrane	653,400 s.f.	@	\$0.35 / s.f.	\$ 228,690
Seed and Mulch	15 acres	@	\$1,300 per acre	\$ 19,500
Storm Water Piping**	1700 LF	@	\$10.00 / LF	\$ 17,000
CQA	15 acres	@	\$2,500 per acre	\$ 37,500
<b>Total Construction Cost (if contracted out)</b>				<b>\$ 768,320</b>

**3) Alternative Final Cover with Flexible Membrane Barrier (Largest Open Area)**

Topsoil (24" over 7.5 ac)	26,400.7 c.y.	@	\$3.25 / cubic yard	\$ 85,800
Single-bond Geocomposite Drainage Layer	326,700 s.f.	@	\$0.45 / s.f.	\$ 147,015
40-mil HDPE flexible Membrane	326,700 s.f.	@	\$0.35 / s.f.	\$ 114,345
Seed and Mulch	7.5 acres	@	\$1,300 per acre	\$ 9,750
Storm Water Piping**	850 LF	@	\$10.00 / LF	\$ 8,500
CQA	7.5 acres	@	\$2,500 per acre	\$ 18,750
<b>Bonded Construction Cost (if contracted out)</b>				<b>\$384,160</b>

\*Maximum permeability of  $1 \times 10^{-5}$  cm/sec, use a shrinkage factor of 15%.

\*\*Preliminary estimates, subject to verification.

\*\*\*Cost assumes on-site soils will meet permeability of  $1 \times 10^{-5}$  cm/sec.

C&D Landfill, Inc., plans to complete the closure work using in-house forces to the extent possible. The costs shown above are for a third-party contractor to complete the work. Some additional costs for equipment rental may be required if C&D Landfill, Inc., performs the work. Please note that the final closure work will be performed incrementally, thus spreading out the costs over the life of the project.

**1.3 Post-Closure Plan**

**1.3.1 Monitoring and Maintenance**

**1.3.1.1 Term of Post-Closure Care** – The facility shall conduct post-closure care for a minimum of 30 years after final closure of the landfill, unless justification is provided for a reduced post-closure care period. The post-closure care period may be extended by the Division if necessary to protect human health and the environment.

**1.3.1.2 Maintenance of Closure Systems** – Inspections of the final cover systems and sediment and erosion control (S&EC) measures shall be conducted quarterly. Maintenance will be provided during post-closure care as needed to protect the integrity and effectiveness of the final cover. The cover will be repaired as necessary to correct the effects of settlement, subsidence, erosion, or other events. Refer to the **Post Closure Monitoring and Maintenance Schedule** (below).

**1.3.1.3 Landfill Gas Monitoring** – The presence of gas is not anticipated during the post-closure period, due to the inert nature of the wastes. Gas monitoring will be conducted for the first five years following the closure of Phase 1A via sampling the head-space in monitoring wells with an Organic Vapor Analyzer (OVA), or similar equipment, during routine sampling events and continual monitoring in on-site buildings via a gas detection meter.

After five years, if no explosive gas is detected, the Owner will petition the Division to discontinue landfill gas monitoring. If gas is detected at the sampling points at any time, the Division will be notified and an evaluation of protective measures will be performed.

**1.3.1.4 Ground Water Monitoring** – Groundwater monitoring will be conducted under the current version of the approved Sampling and Analysis Plan. This plan will be reviewed periodically and may change in the future. Approximately one year prior to the landfill reaching permitted capacity, the facility will submit post-closure monitoring and maintenance schedules, specific to the ground water monitoring. Procedures, methods, and frequencies will be included in this plan. This future plan, and all subsequent amendments, will be incorporated by reference to this document.

**1.3.1.5 Record Keeping** – During the post closure period, maintenance and inspection records, i.e., a **Post Closure Record**, shall be kept as a continuation of the **Operating Record** that was kept during the operational period. The Post Closure Record shall include future inspection and engineering reports, as well as documentation of all routine and non-routine maintenance and/or amendments. The Post Closure Record shall include the ground water and gas monitoring records collected for the facility.

**1.3.1.6 Certification of Completion** – At the end of the post-closure care period the facility manager shall contact the Division to schedule an inspection. The facility manager shall make the Post Closure Record available for inspection. A certification that the post-closure plan has been completed, signed by a North Carolina registered professional engineer, shall be placed in the operating/post closure record. C&D Landfill, Inc. shall maintain these records indefinitely.

**TABLE 1B  
POST-CLOSURE MONITORING AND MAINTENANCE SCHEDULE**

<b>Activity</b>	<b>Frequency Yrs. 1 - 5</b>	<b>Frequency Yrs. 6-15</b>	<b>Frequency Yrs. 16-30</b>
<b>General</b> - Inspect access gates, locks, fences, signs, site security	Monthly	Monthly	Monthly
Maintain access roads, monitoring well access	As needed	As needed	As needed
<b>Final Cover Systems/Stability</b> - Inspect cap and slope cover for erosion, sloughing, bare spots in vegetation, make corrections as needed (1)	Monthly	Monthly	Monthly
<b>Storm Water/Erosion Control Systems</b> - Inspect drainage swales and sediment basin for erosion, excess sedimentation (1)	Monthly	Monthly	Monthly
Mow cover vegetation and remove thatch	Semi-Annually	Annually	None (2)
Inspect vegetation cover and remove trees	Annually	Annually	Annually

Landfill Gas Monitoring	Semi-Annually	None (3)	None (3)
<b>Ground Water Monitoring System</b> - Check well head security, visibility (4)	Semi-Annually	Semi-Annually	Annually

Notes:

1. Inspect after every major storm event, i.e., 25-year 24-hour design storm
2. Dependent on vegetation type, periodic mowing may be required
3. Discontinue if no detections occur in monitoring wells or on-site buildings
4. See current Ground Water Sampling and Analysis Plan

### 1.3.2 Responsible Party Contact

C&D Landfill, Inc.  
Mr. Judson Whitehurst, Owner  
Mr. Wayne Bell, General Manager  
C&D Landfill, Inc.  
802 Recycling Lane  
Greenville, North Carolina 27834

Tel 252-752-8274  
Fax 252-752-9016

### 1.3.3 Planned Uses of Property

Currently, there is no planned use for the landfill area following closure. The closed facility will be seeded with grass to prevent erosion. Any post-closure use of the property considered in the future will not disturb the integrity of the final cover or the function of the monitoring systems unless necessary (and to be accompanied by repairs or upgrades). Future uses shall not increase the potential threat to human health and the environment.

### 1.3.4 Post-Closure Cost Estimate

The following cost estimate is considered suitable for the **Financial Assurance** requirements.

**TABLE 1C**  
**ESTIMATED POST-CLOSURE COSTS FOR PHASE 1A (in 2008 dollars)**

<b>Annual Events</b>	<b>Units</b>		<b>Unit Cost</b>	<b>Cost/Event</b>	<b>Annual Costs</b>
Reseeding/mulching and erosion repair (Assume 5% cap, once per year)	1	ac.	\$1,600	\$1,600.00	\$1,600.00
Mow final cap (twice per year)	15	ac.	\$25	\$375.00	\$750.00
Ground Water (semi-annual, 16 wells)	7	ea.	\$400	\$2,800.00	\$ 5,600.00
Surface Water (semi-annual, 3 locations)	3	ea.	\$350	\$1,050.00	\$2,100.00
Water quality analysis and reporting	1	ea.	\$2500	\$2500.00	\$5000.00
Engineering inspection (annual basis)	1	ea.	\$3,500	\$3,500.00	\$3,500.00
Maintain storm water conveyances	1	ea.	\$2,000	\$2,000.00	\$2,000.00
Maintain access roads, gates, buildings	1	ea.	\$1,000	\$1,000.00	\$1,000.00
	<b>Total Cost for One Year</b>				<b>\$21,550.00</b>

## 2.0 FINANCIAL ASSURANCE

The **2006 C&D Rules** require that Owners/Operators demonstrate financial assurance for closure and post-closure activities. Typically, for local government-owned facilities, said demonstration is based on a local government test. For private facilities, the posting of a performance bond or insurance policy is typically acceptable to the Division.

Cost estimates for closure of CDLF Phase 1A and post-closure activities for the entire C&D landfill are presented in **Sections 1.2.4** and **1.3.4**, respectively. The following is a detailed analysis of the closure and post closure costs, based on the preceding, all in 2008 dollars, projected over the anticipated life of the landfill (Phase 1) and 30 years of post-closure care.

The closure costs will be realized far enough into the future that these costs may be recalculated to account for inflation on a periodic basis (which has not been done here). After closure, the bonded amount should be reduced. The maximum post-closure cost liabilities are realized at the time of closure – these liabilities decrease with time and, thus, the amount of the post-closure instrument should be reduced over time. Thus, the whole financial assurance obligation should be recalculated ideally on an annual basis. The posted amount (bond, insurance, irrevocable letter of credit, etc.) should be adjusted accordingly on a periodic basis.

### SUMMARY OF CLOSURE AND POST-CLOSURE COST

1.	Final Closure Construction (see <b>Table 1A, Part 3</b> )	\$384,160
2.	Projected Post-Closure Costs (see <b>Table 1C * 30</b> )	\$646,500
	<b>TOTAL CLOSURE/POST-CLOSURE COST</b>	<b>\$1,030,660</b>


NCDENR Division of Waste Management will review these calculations and concur or negotiate a mutually agreeable bond amount. Owners/Operators must complete the demonstration (e.g., irrevocable performance bond, letter of credit, insurance policy, other fiduciary instrument) within 30 days following NCDENR Division of Waste Management concurrence with the calculations.

# C&D LANDFILL, INC. CDLF PHASE 1 CLOSURE PLAN PITT COUNTY (PERMIT #74-07)

JUNE 2008

### LIST OF DRAWINGS

SHEET NO'S	DRAWING NO'S	DRAWING TITLE
1	--	COVER SHEET w/VICINITY MAP
2	C1	CDLF PHASE1 FINAL COVER CONTOURS AND DRAINAGE PLAN
3	EC1	SEDIMENT EROSION CONTROL DETAILS SHEET 1 OF 3
4	EC2	SEDIMENT EROSION CONTROL DETAILS SHEET 2 OF 3
5	EC3	SEDIMENT & EROSION CONTROL SCHEDULES & NARRATIVE (SHEET 3 OF 3)



VICINITY MAP  
M.T.S.

**SITE OWNER**  
C&D LANDFILL, INC.

**SITE ADDRESS**  
802 RECYCLING LANE  
GREENVILLE, NC 27834

**SITE CONTACT**  
JUDSON WHITEHURST  
WAYNE BELL, MANAGER  
TEL. (252)-752-8274

THIS PLAN WAS PREPARED IN  
CONJUNCTION WITH:


JOHN A.K. TUCKER, P.E.  
CONSULTING ENGINEER  
BOX 297  
FUQUAY-VARINA, NC 27526  
TEL. (919)-567-0483

## David Garrett & Associates

### Engineering and Geology

5105 Harbour Towne Drive, Raleigh, North Carolina 27604  
 Email: david\_garrett\_pg@mindspring.com 919-231-1818 (Office and Fax) 919-418-4375 (mobile)





REFERENCE NOTES:  
 1. EXISTING TOPOGRAPHY SURROUNDING THE CAD LANDFILL WAS TAKEN FROM PITT COUNTY MAPPING DATA FOR THE SITE STABILITY STUDY AND SUBSEQUENT PERMIT TO CONSTRUCT APPLICATIONS PREPARED BY JOHN A.K. TUCKER, P.E. 2000 - 2003.  
 2. FINAL COVER CONTOURS WERE PREPARED BY JOHN A.K. TUCKER, P.E. SLOPE DRAINAGE PLAN PREPARED BY DAVID GARRETT, P.E. 2008.  
 3. FACILITY PROPERTY LINE HAS BEEN ADJUSTED TO ACCOMMODATE FUTURE PHASE 2 THROUGH A RECOMMENDATION MADE PREPARED BY BUSINESS LAND SURVEYING, GREENVILLE, NC, 2008.  
 4. ADJOINING PROPERTY OWNERS ARE FROM PITT COUNTY TAX RECORDS.  
 5. THE PERIMETER ACCESS ROAD IS SHOWN AS IT WAS IN EARLIER DRAWINGS. THIS FEATURE MAY BE REMOVED IN THE FUTURE.

NOTE:  
 ALTERNATE FINAL COVER TO BE USED AT THE DISCRETION OF THE OWNER. SEE DETAIL A2 (EC1)

FINAL COVER SEE DETAIL A1 (EC1)

MONITORING WELLS (TYP.)

DOWNPIPE ON SLOPE SEE DETAIL E (EC1) F (EC1)

PERIMETER BERM ACCESS ROAD SEE DETAIL H (EC1)

SIDE SLOPE BENCH DRAINS SEE DETAIL B (EC1) C (EC1) D (EC1)

CONTRACTOR SHALL GRADE PERIMETER BERM ACCESS ROAD AT 2% CROSS SLOPE TO DRAIN INTO PERIMETER DITCH

EXIST. SED. BASIN

UNMANNED TROUGH

EXIST. SED. BASIN

PERIMETER BERM ACCESS ROAD SEE DETAIL H (EC1)

MONITORING WELLS (TYP.)

EXIST. SED. BASIN

DATE	NO.	REVISION

SCALE:	AS SHOWN
DATE:	JUNE 2008
FILE NAME:	PH2 FINAL COVER CONTOURS
SHEET NO.:	2
DRAWING NO.:	C1




DRAWING TITLE:  
**FINAL COVER CONTOURS AND SIDE SLOPE DRAINAGE**

PROJECT TITLE:  
**C&D LANDFILL, INC. CDFL PHASE 1 CLOSURE PLAN PITT COUNTY (#74-07)**



SEAL

SEAL

**David Garrett & Associates**  
 Engineering and Geology  
 5105 Harbour Towne Drive, Raleigh, North Carolina 27604  
 Email: david\_garrett\_pg@mindspring.com 919-231-1818 (Office and Fax) 919-418-4375 (mobile)




- NOTES:
1. SEE CHANNEL DESIGN SCHEDULE DWG EES FOR ALL CHANNEL SIZES AND SIZES
  2. FOR CHANNEL WITH 3:1 V/SIDE SLOPES, USE CHANNEL LINER PER SCHEDULES
  3. FOR ANCHORAGE OF TAIL, SEE DETAILS (A) AND (B) (SLOPE)
  4. CONSTRUCT FINAL COVER IN ACCORDANCE WITH 15A N.C.D.C. 13B.0543





- NOTE:
1.  $D_{95}$  REFERS TO THE MINIMUM REQUIRED AVERAGE STONE SIZE.


RIP RAP OUTLET PROTECTION (OUTLET TO FLAT AREA) DETAIL G



- NOTE:
1. SEE PRE DESIGN SUMMARY SCHEDULES ON DRAWING EES FOR PIPE SIZES
  2. COMPACT ALL PRE PAVED W/AND TURNS FROM TO GRADING EQUIPMENT ON SLOPES



DOWN PIPE STAKING DETAIL DETAIL F




SOIL: 40 P/C OR ASHTO US24 HOPE PIPE WITH WATERTIGHT COUPLINGS (SIZE VARIES)

22.5\"/>

DUPLICATE OR SINGLE 45\"/>

DOWN PIPE DETAIL B

- NOTES:
1. DEPENDING ON LOCATION AND SIZE OF DOWN PIPE, USE ONE OR TWO WIRE PRES AS APPROPRIATE.



- NOTE:
- FOR CHANNEL DEPTH AND WIDTH SEE CHANNEL DESIGN SUMMARY ON DWG EES

PERIMETER BERM & ACCESS ROAD DETAIL DETAIL H

DATE	NO.	REVISION










**David Garrett & Associates**  
 Engineering and Geology  
 5105 Harbour Towne Drive, Raleigh, North Carolina 27604  
 Email: david.garrett\_pg@mindspring.com 919-231-1818 (Office and Fax) 919-418-4375 (mobile)



PROJECT TITLE:  
**C&D LANDFILL, INC.**  
**CDFL PHASE 1 CLOSURE PLAN**  
**PITT COUNTY, NC (#74-07)**


DRAWING TITLE:  
**SEDIMENTATION & EROSION**  
**CONTROL DETAILS**  
**SHEET 1 OF 3**

DESIGNED BY: G.D.G.	DRAWN BY: A.W.H.
CHECKED BY: G.D.G.	PROJECT NO.:CAD PH1
SCALE: AS SHOWN	DATE: JUNE 2008
FILE NAME: S&EC DETAILS SHT 1 OF 3	SHEET NO.:3
SHEET NO.:3	DRAWING NO.:EC1



DATE	NO.	REVISION

**David Garrett & Associates**  
 Engineering and Geology  
 5105 Harbour Towne Drive, Raleigh, North Carolina 27604  
 Email: david\_garrett\_pg@mindspring.com 919-231-1818 (Office and Fax) 919-418-4375 (mobile)



PROJECT TITLE:  
**C&D LANDFILL, INC.**  
**CDFL PHASE 1 CLOSURE PLAN**  
**PITT COUNTY, NC (#74-07)**

DRAWING TITLE:  
**SEDIMENTATION & EROSION**  
**CONTROL DETAILS**  
**SHEET 2 OF 3**

DESIGNED BY: C.D.G.	DRAWN BY: A.W.H.
CHECKED BY: C.D.G.	PROJECT NO.:
SCALE: AS SHOWN	DATE: JUNE 2008
SHEET NO.:	DRAWING NO.:
4	EC2

