

Permit No.	Scan Date	DIN
CCB0072	March 19, 2012	16323



RECEIVED  
March 16, 2012  
Solid Waste Section  
Asheville Regional Office

March 16, 2012

North Carolina Department of Environment and Natural Resources  
Asheville Regional Office – Division of Waste Management  
Swannanoa, North Carolina 28778

Attention: Mr. Larry Frost, Regional Engineer

Reference: **Structural Fill Facility Notification Update – Phase 1 Construction  
Marshall Steam Station Industrial Landfill #1**  
Duke Energy Carolinas – Marshall Steam Station  
Terrell, Catawba County, North Carolina  
S&ME Project No. 1356-11-032  
S&ME Engineering License No. F-0176

Dear Mr. Frost:

On behalf of Duke Energy Carolinas (Duke), S&ME, Inc. (S&ME) is submitting this letter as an update to the original Structural Fill Facility Notification dated May 29, 2009 for construction of the subgrade Phase 1 portion of the Industrial Landfill #1 at Duke Energy's Marshall Steam Station. This letter is being submitted to update the schedule since the original notification.

Duke is currently preparing for Stages 4 and 5 of Phase 1 landfill development. As summarized in the May 29, 2009 notification, "Stage 4" includes clearing and grubbing to prepare the subgrade for structural fill. "Stage 5" includes the structural fill placement for proposed landfill Cells 3 and 4. The original notification presented estimated start and completion dates of April 2013 and October 2013 for Stage 5. Based on the current schedule, it is anticipated that Stage 4 construction will start in April 2012 and be completed in June 2012, and Stage 5 construction will start in July 2012 and be completed in December 2012.


Should you have any questions regarding this update, please contact us at your convenience.

Sincerely,

**S&ME, Inc.**



Kyle Baucom, P.E.  
Project Engineer I



Kenneth R. Daly, P.E.  
Project Engineer II

Cc: Dean Snyder, Duke Energy  
Donna Burrell, Duke Energy  
Ed Sullivan, Duke Energy