

H. LOWRY TRIBBLE, JR., P.E.
WILLIAM F. HODGES, P.E.
W. MICHAEL STUBBS, P.E.
R. BRANT LANE, P.E.
CLINT L. COURSON, CHMM
K. MATTHEW CHEEK, P.E.
DANIEL E. CHEEK, P.E.



HODGES, HARBIN,
NEWBERRY & TRIBBLE, INC.

Consulting Engineers

NATHAN D. DUNN, P.E.
KEVIN G. BERRY, P.E.
RYAN S. WILLOUGHBY, P.E.

December 12, 2012

Mr. John E. Murray, P.E.
Professional Engineer - Solid Waste Section
North Carolina Dept. of Env. & Natural Resources
Mooresville Regional Office
610 East Center Avenue, Suite 301
Mooresville, NC 28115

APPROVED
Division of Waste Management
Solid Waste Section
Date 1/9/2013 By J Murray

**Re: CMS Landfill V – 2012 Facility Plan Update
Facility Permit No. 13-04
Cabarrus County, North Carolina
HHNT Project No. 6703-455-01**

DIN 18066
Rec.
12/27/2012
1304-
MSWLF-1992

Dear Mr. Murray:

As discussed, we have enclosed additional information related to the next 5-year Permit to Construct (PTC) for the subject facility. As you know, this PTC does not require the construction of any additional waste footprint. We have enclosed 2 plan sheets which provide information on the planned filling sequence over this permit term, as well as the requested details related to final capping.

In addition to the information described above, we have updated the 2012 Facility Plan Modification drawings to incorporate the latest site topography, which was completed on November 12, 2012. Updating the topographic data on these plans required some grading adjustments on the three, 5-year Phasing Sequence Drawings that are included as a part of the Facility Plan drawings. These grading revisions were also necessary so that the information provided for the Permit to Construct is consistent with the Facility Plan. Finally, we updated the airspace volume calculations associated with each 5 year phase based on the grading and topographic changes.

Enclosed you will find the following:

1. Permit to Construct drawings—(2 plan sheets)
2. A revised cover for the 2012 Facility Plan Modification permit application binder, re-dated for December, 2012
3. A complete set of revised, 2012 Facility Plan Modification drawings—(1 rolled set, and 1 folded set)
4. 2 replacement pages with updated airspace volumes to be inserted into the Narrative Section of the 2012 Facility Plan Modification permit application binder.
5. A CD, which includes a complete, updated PDF version of the 2012 Facility Plan Modification and the Permit to Construct drawings.

We trust that this additional information will adequately address all comments that have been provided by the Section on the subject permit application. Should you have any further questions, please call.

Mr. John E. Murray, P.E.

December 12, 2012

Page 2 of 2

Sincerely,

HODGES, HARBIN, NEWBERRY & TRIBBLE, INC.


H. Lowry Tribble, Jr., P.E.
Principal

Enclosure

cc: Ed Mussler (w/ enclosure)
Mike Gurley (w/ enclosure)
Bart Keller (w/ enclosure)
Hank Ludwig (w/ enclosure)

2012 FACILITY PLAN MODIFICATION

CHARLOTTE MOTOR SPEEDWAY
LANDFILL V
PERMIT # 13-04

BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
CABARRUS COUNTY, NORTH CAROLINA

APRIL 2012
REVISED DECEMBER 2012

APPROVED
Division of Waste
Management
Solid Waste Section
Date 1/9/2013
By J Murray



HODGES, HARBIN,
NEWBERRY & TRIBBLE, INC.

Consulting Engineers



NC. Corp. License No. C-0813
© Republic Services, Inc. (2012)

2012 FACILITY PLAN MODIFICATION

**CHARLOTTE MOTOR SPEEDWAY
LANDFILL V
PERMIT # 13-04**

FOR

**BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
CABARRUS COUNTY, NORTH CAROLINA**

**APRIL 2012
REVISED OCTOBER 2012**

TABLE OF CONTENTS

- I. NARRATIVE PORTIONS OF PERMIT APPLICATION**
- II. FACILITY DRAWINGS**

APPENDIX

- A. SITE SUITABILITY UPDATE**
- B. INDUSTRIAL USER PRETREATMENT PERMIT**
- C. EVALUATION OF LOADING AND SETTLEMENT ON HDPE LEACHATE COLLECTION PIPE**
- D. FRANCHISE AGREEMENT**
- E. FINAL COVER SYSTEM STABILITY ANALYSIS**
- F. REPORT OF EVALUATION, POST-SETTLEMENT BASE LINER SEPARATION TO GROUNDWATER**

I. NARRATIVE PORTIONS OF PERMIT APPLICATION

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
I. INTRODUCTION	1
II. .1617 APPLICATION REQUIREMENTS FOR MSWLF FACILITIES	2
III. .1618 SITE STUDY FOR MSWLF FACILITIES: Regional Characterization Study	3
IV. .1618 SITE STUDY FOR MSWLF FACILITIES: Local Characterization Study	4
V. .1619 FACILITY PLAN	5
VI. REPORT ON SERVICE AREAS, POPULATION SERVED, WASTE RECEIVED, AND EQUIPMENT	16
VII. CONCEPTUAL DESIGN PLAN	17
VIII. .1622 LOCATION RESTRICTIONS FOR MSWLF FACILITY SITING	19
IX. .1623 GEOLOGIC AND HYDROGEOLOGIC INVESTIGATIONS FOR MSWLF FACILITIES	26
X. .1627 CLOSURE AND POST-CLOSURE REQUIREMENTS FOR MSWLF FACILITIES	27
XI. .1680 LEACHATE STORAGE REQUIREMENTS	32

I. INTRODUCTION

This report was prepared on behalf of BFI Waste Systems of North America, LLC, in accordance with the North Carolina Solid Waste Management Rules, 15A NCAC 13B, Section .1600, et seq. The purpose of this report is to demonstrate that the proposed facility plan modification is in compliance with the applicable permit application requirements.

The Charlotte Motor Speedway Landfill V is owned and operated by BFI Waste Systems of North America, LLC (BFI). The facility is located on Morehead Road, south of Concord, N.C. The facility encompasses approximately 703 acres, of which approximately 679.5 acres is included in the permitted property boundary. The area permitted for landfill disposal includes approximately 328.4 acres and approximately 252.1 acres of this area is constructed. Approximately 56.7 acres of the constructed area has been closed in accordance with NCDENR Rules. The site is generally bordered on the south and west by Rocky River and by Pitts School Road to the east.

This plan discusses the comprehensive development of the facility including the operation of the facility in current and future phases. Existing landfill areas include Cells 1A, 1B, 2A – 2I and 2L. Future landfill development areas are located on property owned by BFI Waste Systems of North America, LLC and include the proposed Phase 1 vertical expansion, Phase 3 - South which includes Cells 2J, 2K, and 2M, and Phase 4. The facility was originally permitted in 1991 and is currently operating under North Carolina Solid Waste Permit No. 13-04. The most recent Permit to Construct was issued for the previously permitted Phase 3 area on November 12, 2010.

This plan provides information to demonstrate that this site is acceptable for the use as a municipal solid waste landfill facility. This demonstration is included in the Site Suitability Update, prepared by ESP Associates, P.A., dated May 2004 and included in Appendix A of this plan. Site boring data, depth to groundwater and the geologic conditions of the site subsurface are included in two documents. The most current and comprehensive site hydrogeology information for the previously permitted Phase 3 area is in the Design Hydrogeologic Report, CMS Landfill V – Phase 3 (Cells 2I – 2K and 2M), Solid Waste Permit # 13-04, prepared by David Garrett and Associates, dated August 2008 and last revised May 2009. The Site Hydrogeology Report for the remainder of the site to be developed is included in the Design Hydrogeologic Study dated December 2003, prepared by ENSR Consulting and Engineering (NC), Inc.

The MSWLF unit is permitted to dispose of household, industrial and commercial solid waste. Hazardous or other banned waste such as yard waste and white goods are not approved for disposal. The facility will serve the City of Concord, Cabarrus County, the State of North Carolina and the following counties in the State of South Carolina: Cherokee, York, Lancaster, Chesterfield, and Chester, in accordance with the latest Franchise Agreement. Following approval of this facility plan amendment the site will have a permitted gross capacity of 50,869,000 cubic yards over the entire life of the site.

II. .1617 APPLICATION REQUIREMENTS FOR MSWLF FACILITIES

(e) *Permit renewal. A complete application for a permit to construct a lateral expansion or a new MSWLF unit shall contain the following:*

(1) *A Facility Plan that describes comprehensive development of the MSWLF facility prepared in accordance with Rule .1619 of this Section;*

A Facility Plan prepared in accordance with Rule .1619 of this Section is included in this document.

(2) *An Engineering Plan that is prepared for the initial phase of landfill development prepared in accordance with Rule .1620 of this Section;*

An Engineering Plan prepared for Phase 3 of landfill development has been prepared in accordance with Rule .1620 of this Section. The Permit to Construct for Phase 3 was issued on April 12, 2010. However, pending approval of this modification application, the facility intends to move waste filling operations into the area designated as Proposed Phase No. 1 – Vertical and complete filling of Cell No. 2I, as shown in this updated Facility Plan.

(3) *A Construction Quality Assurance Plan prepared in accordance with Rule .1621 of this Section;*

A Construction Quality Assurance (CQA) Plan prepared in accordance with Rule .1621 of this section was included in the Permit to Construct Application for Phase 3 and was approved on April 12, 2010.

(4) *An Operations Plan prepared in accordance with Rule .1625 of this Section;*

An Operations Plan prepared in accordance with Rule .1625 of this Section was included in the Permit to Construct Application for Phase 3 and was approved on April 12, 2010.

(5) *A Closure and Post Closure Plan prepared in accordance with Rule .1629 of this Section; and*

A Closure and Post Closure Plan prepared in accordance with Rule .1629 of this Section was included in the Permit to Construct Application for Phase 3 and was approved on April 12, 2010.

(6) *A Water Quality Monitoring Plan prepared as set forth in Paragraph (b) of Rule .1623.*

A Water Quality Monitoring Plan prepared as set forth in Paragraph (b) of Rule .1623 was included in the Permit to Construct Application for Phase 3 and was approved on April 12, 2010. This existing plan will be updated and revised in conjunction with subsequent phases being developed.

III. .1618 SITE STUDY FOR MSWLF FACILITIES: Regional Characterization Study

A. GENERAL

This Facility Plan Modification does not expand the permitted landfill permit. The siting demonstration is included in the Site Suitability Update, prepared by ESP Associates, P.A., dated May 2004. This report is included in Appendix A of this document.

IV. .1618 SITE STUDY FOR MSWLF FACILITIES: Local Characterization Study

A. GENERAL

This Facility Plan Modification does not expand the permitted landfill permit. The siting demonstration is included in the Site Suitability Update, prepared by ESP Associates, P.A., dated May 2004. This report is included in Appendix A of this document.

V. .1619 FACILITY PLAN

- (a) *Purpose.* As required under Rule .1617 of this Section, a permit applicant shall prepare a facility plan which meets the requirements of this Rule.
- (b) *Scope.*
- (1) *The facility plan defines comprehensive development of the property proposed for permit or described in the permit of an existing facility. The plan includes a set of drawings and a report which present the long-term, general design concepts related to construction, operation, and closure of the MSWLF unit(s), including leachate management. The scope of the plan spans the active life of the MSWLF unit(s). Additional solid waste management facilities located at the MSWLF facility shall be identified in the plan and shall meet the requirements of this Subchapter. The facility plan defines the waste stream proposed for management at the MSWLF facility. If different types of landfill units or non-disposal facilities are included in the facility design, the plan must describe general waste acceptance procedures.*
 - (2) *The areal limits of the MSWLF unit(s), total capacity of the MSWLF unit(s), and the proposed waste stream shall be consistent with the Section's approval set forth:*
 - (A) *In accordance with Rule .1618 (a)(1) of this Section for a new facility:
or,*
 - (B) *In accordance with the current permit for an existing facility applying for permit renewal.*
- (c) *Use of Terms.* The terminology used in describing areas of the landfill unit shall be defined in the facility plan and shall be used consistently throughout a permit application. The Section recommends the use of the following terms:
- (1) *A "phase" is an area constructed with a base liner system that provides no more than approximately five years of operating capacity.*
 - (2) *A "cell" is a subdivision of a phase which describes modular or partial construction.*
 - (3) *A "subcell" is a subdivision of a cell which describes leachate and storm water management for active or inactive areas of the constructed MSWLF.*
- (d) *Facility Drawings.* The facility plan shall include the following drawings:
- (1) *Site Development.* The two drawings which plot site development shall be prepared on a topographic map representative of existing site conditions; the map shall locate the physical features referenced in Rule .1622 of this Section and shall incorporate a survey locating all property boundaries for the proposed landfill facility certified by an individual licensed to practice land surveying in the State of North Carolina.

- (A) *Landfill units and leachate facilities. This drawing shall delineate the aerial limits of all landfill units and leachate facilities and incorporate the buffer requirements set forth in Subparagraph (b)(3) of Rule .1624.*
- (B) *All facilities. These drawings shall locate all solid waste management facilities and facility infrastructure, including landfill units and leachate facilities.*

Facility Drawings show each item required by this Rule. These drawings are found in Section II of this permit application document.

- (2) *Landfill Construction. All on-site grading activities related to the construction and operation of the MSWLF unit(s) shall be illustrated in facility drawings which:*
 - (A) *Delineate the limits of grading, including borrow and stockpile areas;*
 - (B) *Define phases of development which do not exceed approximately five years of operating capacity;*
 - (C) *Propose base grades for the MSWLF unit(s);*
 - (D) *Delineate the location of access roads, sedimentation basins, leachate pipeline and storage or treatment facilities and other structures related to the operation of the MSWLF unit; and*
 - (E) *Propose final contours for the MSWLF unit(s) and facility features for closure.*

The Facility Drawings show each item required by the Rules.

- (3) *Landfill Operation. The following information related to the long-term operation of the MSWLF units shall be included in facility drawings;*
 - (A) *General grade and flow direction for the drainage layer component of the leachate collection system;*
 - (B) *Size, location, and general grade for the leachate piping system, including on-site pipelines to leachate management facilities;*
 - (C) *Proposed transitional contours for each phase of development, including operational grades for existing phase(s) and construction grading for the new phase; and*
 - (D) *If included in the design, storm water segregation features and details for inactive landfill subcells.*

The Facility Drawings show each item required by the Rules.

(e) *Facility Report. The facility plan shall include the following information:*

(1) *Waste stream. A discussion of the characteristics of the wastes received at the facility and facility specific management plans shall incorporate:*

(A) *The types of waste specified for disposal;*

This facility will accept commercial solid waste, household waste, industrial solid waste, Construction and Demolition debris and other non-hazardous waste types allowed by the Solid Waste Regulations. Prohibited wastes will be excluded.

In addition to the waste described above, the facility receives non-hazardous liquid waste for solidification, petroleum contaminated soils for use as an alternative daily cover, automobile shredder residue for use as a solidification agent or to mix with soil for alternative daily cover, and foundry sand for use as an alternative daily cover. Specific operations for these activities are described in the facility Operations Plan.

(B) *Average monthly disposal rates and estimated variance;*

In accordance with the approved Franchise Agreement, the Franchisee may accept an average of 120,000 tons of municipal solid waste per month each calendar year with a maximum monthly volume not to exceed 140,000 tons per month.

(C) *The area served by the facility;*

This facility will serve the City of Concord, Cabarrus County, the State of North Carolina and the following counties in the State of South Carolina: Cherokee, York, Lancaster, Chesterfield, and Chester, in accordance with the latest Franchise Agreement.

(D) *Procedures for segregated management at different on-site facilities; and*

The general waste stream including household waste, commercial solid waste, industrial solid waste and construction and demolition debris is received at the facility scalehouse, weighed and directed to the disposal area. Other waste streams managed by different facilities on site are segregated as they enter the facility and directed to the appropriate area for handling. The facility follows a waste screening plan and trains employees on proper identification of waste. Detailed procedures for waste screening and random inspections are included in the facility Operations Plan.

(E) *Equipment requirements for operation of the MSWLF unit.*

The facility currently utilizes the following equipment:

**Farm tractor with mower
Steel wheel compactors
Bulldozers
Excavators
Haul trucks
Water truck
Pick-up truck
Pumps**

Other equipment will be utilized or substituted when necessary.

(2) *Landfill Capacity. An analysis of landfill capacity and soil resources shall be performed.*

(A) *The data and assumptions used in the analysis shall be:*

(i) *Consistent with the facility drawings and disposal rates specified in the facility plan; and*

(ii) *Representative of operational requirements and conditions.*

Calculations shown in this section demonstrate that data and assumptions used in the analysis are consistent with the facility drawings and disposal rates in the facility plan; and that they are representative of operational requirements and conditions.

(B) *The conclusions shall provide accurate volumetric estimates of:*

(i) *Total operating capacity;*

The total operating capacity of the facility is approximately 49,869,000 cubic yards, based on the facility drawings. The operating capacity includes soil for intermediate and daily cover, but does not include the soil for final capping.

(ii) *Operating capacity for each phase of development;*

A preliminary estimate of the operating capacity of each phase is:

Total Operating Capacity	± 49,869,000 CY
Operating Capacity - Phases 1-3 (approx.)	± 29,103,717 CY
Operating Capacity - Phase 1 – Vertical	± 7,284,949 CY
Operating Capacity - Phase 3 – South	± 7,338,469 CY
Operating Capacity - Phase 4 (approx.)	± 6,141,865 CY

Variations in waste volumes, waste density, and final design could cause phases to last for longer or shorter periods. Final designs will adjust for this variation. In general, phases should not last longer than 5 years each.

(iii) *In-Place ratio of waste to soil;*

It is projected that daily and intermediate soil cover will be equal to about 4.5 million cubic yards or about 20% of the total remaining airspace volume; however, this volume will vary depending on operations and the use of alternate daily cover materials. Final cover will be equal to about 1,000,000 cubic yards.

(iv) *Available soil resources from on-site or specific off-site sources;*

Available soil for cover and other uses (i.e. capping, structural fill) is estimated to be approximately 3.4 million cubic yards. This material is located in an off-site borrow area south of Cell 2D. This borrow area is currently active. Other adjacent lands are being evaluated by BFI Waste Systems of North America, LLC for future borrow.

(v) *Required quantities of soil for landfill construction, operation, and closure; and*

The estimated soil requirements for future landfilling activities is provided below:

Soil for Cell Construction	=	200,000 CY
Soil for Capping Construction	=	1,000,000 CY
Soil for Daily and Intermediate Cover (Based on 20% soil to waste percentage)	=	4,500,000 CY

(vi) *The estimated operating life of all MSWLF units in years.*

The remaining landfill life will be approximately 15 years, based on projected waste streams. The supporting calculations are based on a potential average waste disposal rate of 4,000 tons/day, 286 days per year and an operational waste density of 1,565 lbs/CY. Some

fluctuations in waste stream are anticipated which may shorten, or extend the operating life of the facility. Each phase will provide approximately five years capacity. Phase sizes may be changed during detail design to match cell capacity to a five year life.

- (3) *Containment and environmental control systems. A general description of the systems designed for proper landfill operation, system components, and corresponding functions shall be provided.*

This landfill facility is designed as a contained landfill system. During landfill development, cell filling, and closure, a liner and leachate collection system will be utilized to assure that all precipitation contacting waste will be collected and managed as leachate. Leachate collected on the liner will be pumped to an existing composite lined surface impoundment. The in-cell leachate collection system is designed to collect and remove leachate from the cell, while assuring leachate head on the liner will not exceed 12 inches.

The leachate storage impoundment has an approximate storage capacity of 2.9 million gallons. The impoundment is also equipped with two floating aerators to introduce oxygen into the leachate and begin the treatment process. A leachate treatment facility is located adjacent to the surface storage impoundment. The treatment facility pumps leachate from the impoundment through a series of automatic monitoring systems to continually monitor discharge water quality. Historically, the aeration has provided sufficient treatment. Additional treatment will be provided, if necessary, to meet the requirements of the Industrial User Pretreatment Permit. A copy of the Industrial User Pretreatment Permit is included in Appendix B of this Plan.

The base liner system will be a composite system of a 24 inch thickness of $\leq 1 \times 10^{-7}$ cm/sec clay liner, covered by a 60 mil HDPE flexible membrane liner. Quality Control and Quality Assurance procedures will be utilized to demonstrate liner construction quality. An alternative liner system consisting of a 18 inch thickness of $\leq 1 \times 10^{-5}$ cm/sec low permeability soil liner plus reinforced geosynthetic clay liner (GCL) overlain by a 60 mil HDPE liner may be used.

The leachate collection and removal system will utilize a permeable soil media above the liner, with a piping network, to assure complete removal of leachate. All components will be sized to adequately manage flows and surges. An alternate to the permeable soil media will be a geocomposite drainage media overlain with native soil cover to protect the 60 mil flexible membrane liner.

Once leachate is removed from the liner, it will be transferred to the leachate storage facility.

Due to the proposed facility modifications, final grades in Cells No. 1A, 1B, 2A, 2B, 2C, 2D, 2E, 2F, 2G, 2H and 2L will now be higher than originally permitted. Therefore, wall crushing and wall bucking calculations for the leachate pipe in these cells have been re-evaluated to ensure that acceptable factors of safety are maintained. Based on these calculations, the leachate pipes in these existing cells maintain the appropriate factors of safety. The "Evaluation of Loading on HDPE Leachate Pipe" prepared by Bunnell-Lammons Engineering, Inc. is included in Appendix C of this document. The leachate pipe design and evaluation for Phase 4 of the facility will be addressed in the Permit to Construct Application.

Also separation between seasonal high groundwater table and the liner system were evaluated, since the site will be filled to a higher elevation than originally permitted. This evaluation, entitled "Report of Evaluation Post-Settlement Base Liner Separation to Groundwater" by Bunnell-Lammons Engineering is included in Appendix F. This evaluation confirms the required post-settlement separation of at least 4 feet.

(4) *Leachate Management. An analysis of the leachate management requirements and plans for the MSWLF facility shall incorporate the information required under this Subparagraph.*

(A) *The performance of and design concepts for the leachate collection system within active areas of the MSWLF unit and any storm water segregation included in the engineering design shall be described.*

The leachate collection system is designed with pipes and filter media to promote leachate drainage, and to assure sustained leachate head on the liner does not exceed 12 inches.

(B) *Normal operating conditions. Normal operating conditions shall be defined and must consider:*

(i) *Average monthly values for leachate generation representative of the landfill's environment and operation using:*

(I) *empirically derived estimates; or*

(II) *for landfill expansions, actual leachate generation data from the existing landfill.*

Since this is an existing landfill, estimates of actual volume are utilized for determining leachate volume. Historical leachate generation data indicates an average of 4,566 cubic feet per acre per year of leachate collected (2003 data).

- (ii) *Surge volumes generated by storm events.*

Surge volumes are estimated by inserting the 24-hour, 25-year storm event (approximate 6" rainfall event) into the HELP Model manually. Utilization of this technique indicates a maximum daily peak volume of about 6,713 gallons per acre per day at this facility.

- (C) *Leachate management system. A description of the leachate management system components and their engineered function shall be provided, including:*

- (i) *Leachate pipeline operating capacity;*

All piping will be designed to handle the greater of the peak daily flow or the pump capacity feeding these pipes.

- (ii) *Capacity of the storage and if applicable, the treatment facilities;*

The existing leachate lagoon storage capacity is approximately 2.9 million gallons.

- (iii) *Final disposal plans and applicable discharge limits, including documented prior approval of the waste water treatment plant which may be designated in the plan.*

Leachate will be pre-treated in the storage lagoon and the pre-treatment facility located adjacent to the storage lagoon, if necessary, prior to being pumped via force main to the Rocky River Regional Wastewater Treatment Plant for secondary treatment and final disposal. A copy of the Industrial User Pre-Treatment Permit No. 1024 is included in Appendix B of this Report.

- (D) *A contingency plan shall be prepared for storm surges or other considerations exceeding design parameters for the storage or treatment facilities.*

The Industrial User Pre-Treatment Permit allows discharge from the pre-treatment facility at an average rate of 150,000 gallons per day, which far exceeds the daily discharge rate from this facility. This "over capacity" provides a contingency for this site. If necessary, pump and haul will also be utilized to deliver leachate to a POTW.

(5) *Special engineering features.*

This facility utilizes engineering features shown on the facility drawings. Also, as detail design of the individual phases is completed, other engineering features may be added which enhance the facility operations. One such enhancement is the methane gas collection system.

SUPPORTING DATA & CALCULATIONS

LANDFILL CAPACITY

ASSUMPTIONS:

- | | |
|---|-----------------|
| 1. Waste Stream | 4,000 tons/day |
| 2. Estimated Waste Density | 1,565 lbs/c.y. |
| 3. Total cover soil for operations | Final cap + 20% |
| 4. Approximate Remaining Capacity of Site | 21,642,000 c.y. |

Part One - Five Year Requirements

$$286 \text{ days/year} \times 4,000 \text{ tpd} \times (2,000 \text{ lbs/ton} / 1,565 \text{ lbs/c.y.}) \\ \times 5 \text{ years} = \text{about } 7,310,000 \text{ c.y.}$$

∴ Use 7,300,000 c.y. for 5 years capacity required or roughly 1,460,000 c.y. per year.

Part Two - Remaining Facility Life

Remaining Gross Site Capacity	=	21,642,000 c.y.
Soil Cap	=	1,000,000 c.y.
Remaining Capacity	=	20,642,000 c.y.

$$22,461,000 \text{ c.y.} \div 1,460,000 \text{ c.y./year} = \pm 15 \text{ years}$$

NOTE: These calculations are based on the maximum waste disposal as allowed in the current permit. Some fluctuations in waste stream are anticipated which could extend the life of the facility to beyond 15 years.

SOIL REQUIREMENTS

Part One - Structural Fill Requirements

Calculated Cut	190,000 c.y.
Calculated Fill including 30% shrinking	(minus) 390,000 c.y.
Clay Liner	(minus) 110,000 c.y.
Potential Borrow Soil on Site	<u>(plus) 3,400,000 c.y.</u>
Net Soil Available	3,090,000 c.y.

Part Two - Cover Requirements

Assume 5:1 waste to soil ratio for daily and intermediate cover

Total Volume of Waste and Cover	= ± 20,642,000 c.y.
Daily & Intermediate Cover	= 20,642,000 c.y. x (20%) = ± 4,128,400 c.y.
Final Cover	± 1,000,000 c.y.
Drainage Berms on Final Cover	<u>± 400,000 c.y.</u>
Net Soil Cover Required =	± 5,528,400 c.y.

$$\text{TOTAL SOIL REQUIREMENTS} = 3,090,000 \text{ c.y. (available)} - 5,528,400 \text{ c.y. (needed)} = \\ 2,438,400 \text{ c.y. (deficit)}$$

∴ The site has a soil deficit of 2,438,400 c.y. BFI is in the process of developing additional nearby borrow sources.

VI. REPORT ON SERVICE AREAS, POPULATION SERVED, WASTE RECEIVED, AND EQUIPMENT

- (1) The area to be served includes all populations and geographic territories within the City of Concord, Cabarrus County, the State of North Carolina and the following counties in the State of South Carolina: Cherokee, York, Lancaster, Chesterfield, and Chester, in accordance with the latest Franchise Agreement.

VII. CONCEPTUAL DESIGN PLAN

The project concept utilizes the North Carolina Rules Section .1600. The North Carolina Rules serve as the principal basis of design. The facility will be developed with either a composite liner system of a 24" thick $\leq 1 \times 10^{-7}$ cm/sec permeability clay liner and a 60 mil High Density Polyethylene (HDPE) flexible membrane liner, or an approved alternative liner system utilizing a geosynthetic clay liner over an 18" thick $\leq 1 \times 10^{-5}$ cm/sec low permeability soil liner, in lieu of the 24" of $\leq 1 \times 10^{-7}$ cm/sec clay liner. These components will be in intimate contact with one another and together will form the composite liner.

A Leachate Collection System (LCS) will be installed on top of the composite liner. This LCS will consist of a network of gravity drain perforated pipes in the low points of the liner and a drainage media over the remainder of liner bottom surface. This drainage media will be designed utilizing the Hydraulic Evaluation of Landfill Performance (HELP) Model to promote drainage over the liner to the LCS drain pipes. The drainage media will prevent the depth of leachate on the composite liner from reaching any depths greater than 12". Historically, this site has utilized a geocomposite drainage media and an on-site native soil material for the protective cover layer. This system is anticipated for future phases although other systems that comply with the North Carolina Rules may also be utilized.

The landfill leachate collection system design will incorporate methods to divert the storm water from the liner surface in a manner to prevent excess leachate production. These methods will be designed so that any precipitation contacting the waste will be treated as leachate, and any precipitation which never contacts the waste will be treated as storm water.

The LCS will utilize individual submersible sideslope riser pumps in the sumps. These will be directed by force main to an on site leachate surface storage impoundment prior to ultimate transport to the POTW for treatment.

The landfill will utilize a fill method which will provide for compaction of the waste to its smallest practicable volume. The waste will be covered daily with either six inches of soil or an approved alternative daily cover. Intermediate lifts in the landfill waste mass will be covered with twelve inches of soil. The landfill facility will then be capped with a Subtitle D type cap system or alternative cap system which restricts precipitation from infiltrating into the waste mass.

The landfill will be designed to maximize the potential waste fill volume of the site. For conceptual purposes, the cover soil requirements were estimated at a soil to waste ratio of approximately one part soil to five parts waste.

The landfill will have a groundwater monitoring system for detection of potential contamination. This system will be based on the site hydrogeology and the facility design. As future cells are constructed, additional downgradient wells will be installed as needed to adequately detect potential contamination. Future groundwater wells will be installed in accordance with the well phasing schedule found in subsequent construction permit applications. The landfill will incorporate drainage devices to assure that there is no run-

on surface water and that run-off surface water will be handled through sediment control basins.

The landfill has a methane gas collection system to effectively manage the gas generated at the facility. The collection system is owned and operated by the facility and has the option to direct to a third party for the beneficial use of the gas.

The landfill facility is sited so that there are 300 foot buffers between the waste and any property line, 500 foot buffer between waste and private residences, 50 feet between any waste and streams, a vertical separation between the waste and groundwater of at least four feet, and a vertical separation between the waste and rock of at least four feet.

Soil for landfill cover will be excavated from adjacent lands owned by BFI Waste Systems of North America, LLC and from other borrow areas to be developed in the future.

The engineering design will be completed to accomplish the following:

1. Protect the water and land resources of the site and adjacent lands.
2. Provide a landfill system with liners and a leachate collection system.
3. Maximize the landfill life.
4. Create an aesthetically pleasing site which is efficient to operate.
5. Properly manage leachate to prevent any environmental damage.
6. Control access to the site.

A set of Facility Design Drawings are included with this application:

<u>Sheet No.</u>	<u>Title</u>
-	Title Sheet
1	Index to Drawings and Legend
2	Boundary Survey
3	Existing Topographic Conditions
4	Top of Soil Liner Grading Plan – Conceptual Design
5	Leachate Collection Plan – Conceptual Design
6	Final Grading Plan – Conceptual Design
7	Final Drainage Plan – Conceptual Design
8	Landfill Cross Section A – Conceptual Design
9	Landfill Cross Section B – Conceptual Design
10	Miscellaneous Details
11	Miscellaneous Details
12	Phase 3 – Cell 2I and Phase 1 Vertical Final Grades – Conceptual Design
13	Phase 3 – South Final Grades – Conceptual Design
14	Phase 4 Final Grades – Conceptual Design

VIII. .1622 LOCATION RESTRICTIONS FOR MSWLF FACILITY SITING

MSWLF units shall comply with the siting criteria set forth in this Rule. In order to demonstrate compliance with specific criteria, documentation or approval by agencies other than the Division of Solid Waste Management may be required. The scope of demonstrations including design and construction performance shall be discussed in a site study and completed in the permit application.

(1) Airport Safety

- (a) *A new MSWLF unit shall be located no closer than 5,000 feet from any airport runway used only by piston-powered aircraft and no closer than 10,000 feet from any runway used by turbine-powered aircraft.*
- (b) *Owners or operators proposing to site a new MSWLF unit or lateral expansion within a five-mile radius of any airport runway used by turbine-powered or piston-powered aircraft shall notify the affected airport and the Federal Aviation Administration prior to submitting a permit application to the Section.*
- (c) *The permittee of any existing MSWLF unit or a lateral expansion located within 5,000 feet from any airport runway used by only piston-powered aircraft or within 10,000 feet from any runway used by turbine-powered aircraft shall demonstrate that the existing MSWLF unit does not pose a bird hazard to aircraft. The owner or operator shall place the demonstration in the operating record and notify the Section that it has been placed in the operating record.*
- (d) *For purposes of this Paragraph:*
 - (i) *“Airport” means a public-use airport open to the public without prior permission and without restrictions within the physical capacities of the available facilities.*
 - (ii) *“Bird hazard” means an increase in the likelihood of bird/aircraft collisions that may cause damage to the aircraft or injury to its occupants.*

The proposed facility modification is not a new MSWLF unit or lateral expansion.

(2) Floodplains

- (a) *New MSWLF units, existing MSWLF units, and lateral expansions shall not be located in 100-year floodplains unless the owners or operators demonstrate that the unit will not restrict the flow of the 100-year flood, reduce the temporary water storage capacity of the floodplain, or result in washout of solid waste so as to pose a hazard to human health and the environment.*

- (b) *For purposes of this Paragraph:*
- (i) *"Floodplain" means the lowland and relatively flat areas adjoining inland coastal waters, including flood-prone areas of offshore islands, that are inundated by the 100-year flood.*
 - (ii) *"100-year flood" means a flood that has a 1-percent or greater chance of recurring in any given year or a flood of a magnitude equaled or exceeded once in 100 years on the average over a significantly long period.*
 - (iii) *"Washout" means the carrying away of solid waste by waters of the base flood.*

No portion of the facility improvement is located within any area designated as a 100-year floodplain. The 100-year floodplain boundary is shown in the Facility Plans.

(3) *Wetlands*

- (a) *New MSWLF units and lateral expansions shall not be located in wetlands, unless the owner or operator can make the following demonstrations to the Division of Solid Waste:*
- (i) *Where applicable under Section 404 of the Clean Water Act or applicable State wetlands laws, the presumption that a practicable alternative to the proposed landfill facility is available which does not involve wetlands, is clearly rebutted.*
 - (ii) *The construction and operation of the MSWLF unit will not:*
 - (A) *Cause or contribute to violations of any applicable State water quality standard;*
 - (B) *Violate any applicable toxic effluent standard or prohibition under Section 307 of the Clean Water Act;*
 - (C) *Jeopardize the continued existence of endangered or threatened species or result in the destruction or adverse modification of a critical habitat, protected under the Federal Endangered Species Act of 1973; and*
 - (D) *Violate any requirement under the Marine Protection, Research, and Sanctuaries Act of 1972 for the protection of a marine sanctuary.*

- (iii) *The MSWLF unit will not cause or contribute to significant degradation of wetlands. The owner or operator shall demonstrate the integrity of the MSWLF unit and its ability to protect ecological resources by addressing the following factors:*
 - (A) *Erosion, stability, and migration potential of native wetland soils, muds and deposits used to support the MSWLF unit;*
 - (B) *Erosion, stability, and migration potential of dredged and fill materials used to support the MSWLF unit;*
 - (C) *The volume and chemical nature of the waste managed in the MSWLF unit;*
 - (D) *Impacts on fish, wildlife, and other aquatic resources and their habitat from release of the solid waste;*
 - (E) *The potential effects of catastrophic release of waste to the wetland and the resulting impacts on the environment; and*
 - (F) *Any additional factors, as necessary, to demonstrate that ecological resources in the wetland are sufficiently protected.*
- (iv) *To the extent required under Section 404 of the Clean Water Act or applicable State wetlands laws, steps have been taken to attempt to achieve no net loss of wetlands (as defined by acreage and function) by first avoiding impacts to wetlands to the maximum extent practicable as required by Sub-item (3)(a)(i) of this Rule, then minimizing unavoidable impacts to the maximum extent practicable, and finally offsetting remaining unavoidable wetland impacts through all appropriate and practicable compensatory mitigation actions (e.g., restoration of existing degraded wetlands or creation of man-made wetlands); and*
- (v) *Sufficient information is available to make a reasonable determination with respect to these demonstrations.*
- (b) *For purposes of this Item, wetlands means those areas that are defined in 40 CFR 232.2(r).*

Jurisdiction wetlands were discussed in the site suitability update, prepared by ESP Associates, P.A., dated May 2004, revised November 2005. This report stated that wetland certifications for future landfill phases would be addressed prior to design and permitting of each phase. This facility plan amendment does not expand the facility outside the previously permitted areas.

(4) *Fault Areas*

(a) *New MSWLF units and lateral expansions shall not be located within 200 feet (60 meters) of a fault that has had displacement in Holocene time unless the owner or operator demonstrates to the Section that an alternative setback distance of less than 200 feet (60 meters) will prevent damage to the structural integrity of the MSWLF unit and will be protective of human health and the environment.*

(b) *For the purposes of the Item:*

(A) *"Fault" means a fracture or a zone of fractures in any material along which strata on one side have been displaced with respect to that on the other side.*

(B) *"Displacement" means the relative movement of any two sides of a fault measured in any direction.*

(C) *"Holocene" means the most recent epoch of the Quaternary period, extending from the end of the Pleistocene Epoch to the present.*

According to the Permit Modification Application Engineering Plan, prepared by Almes & Associates, Inc., dated May 2004, the facility is not located within 200 feet of a fault that has a displacement in the Holocene time. This facility plan modification will not expand the permitted landfill footprint.

(5) *Seismic Impact Zones*

(a) *New MSWLF units and lateral expansions shall not be located in seismic impact zones, unless the owner or operator demonstrates to the Section that all containment structures, including liners, leachate collection systems, and surface water control systems, are designed to resist the maximum horizontal acceleration in lithified earth material for the site.*

(b) *For the purposes of this Item:*

(i) *"Seismic impact zone" means an area with a ten percent or greater probability that the maximum horizontal acceleration in lithified earth material, expressed as a percentage of the earth's gravitational pull (g), will exceed 0.10g in 250 years.*

(ii) *"Maximum horizontal acceleration in lithified earth material" means the maximum expected horizontal acceleration depicted on a seismic hazard map, with a 90 percent or greater probability that the acceleration will not be exceeded in 250 years, or the maximum expected horizontal acceleration based on a site-specific seismic risk assessment.*

- (iii) *"Lithified earth material" means all rock, including all naturally occurring and naturally formed aggregates or masses of minerals or small particles of older rock that formed by crystallization of magma or by induration of loose sediments. This term does not include man-made materials, such as fill, concrete, and asphalt, or unconsolidated earth materials, soil, or regolith lying at or near the earth surface.*

Each phase of landfill construction will be designed to resist the maximum horizontal acceleration in lithified earth material for the site.

(6) *Unstable Areas*

- (a) *Owners or operators of new MSWLF units, existing MSWLF units, and lateral expansions located in an unstable area shall demonstrate that engineering measures have been incorporated into the MSWLF unit's design to ensure that the integrity of the structural components of the MSWLF unit will not be disrupted. The owner or operator shall consider the following factors, at a minimum, when determining whether an area is unstable:*
 - (i) *On-site or local site conditions that may result in significant differential settling;*
 - (ii) *On-site or local geologic or geomorphologic features; and*
 - (iii) *On-site or local human-made features or events (both surface and subsurface).*
- (b) *For purposes of this Item:*
 - (i) *"Unstable area" means a location that is susceptible to natural or human-induced events or forces capable of impairing the integrity of some or all of the landfill structural components responsible for preventing releases from a landfill. Unstable areas can include poor foundation conditions, areas susceptible to mass movements, and Karst terranes.*
 - (ii) *"Structural components" means liners, leachate collection systems, final covers, run-on or run-off systems, and any other component used in the construction and operation of the MSWLF that is necessary for protection of human health and the environment.*
 - (iii) *"Poor foundation conditions" means those areas where features exist which indicate that a natural or man-induced event may result in inadequate foundation support for the structural components of an MSWLF unit.*
 - (iv) *"Areas susceptible to mass movement" means those areas of influence (i.e., areas characterized as having an active or substantial*

possibility of mass movement) where the movement of earth material at, beneath, or adjacent to the MSWLF unit, because of natural or man-induced events, results in the downslope transport of soil and rock material by means of gravitational influence. Areas of mass movement include, but are not limited to, landslides, avalanches, debris slides and flows, soil fluctuation, block sliding, and rock fall.

- (v) "Karst terrains" means areas where karst topography, with its characteristic surface and subterranean features, is developed as the result of dissolution of limestone, dolomite, or other soluble rock. Characteristic physiographic features present in karst terrains include, but are not limited to, sinkholes, sinking streams, caves, large springs, and blind valleys.

Unstable areas on the site were discussed in the Permit Modification Application Engineering Plan prepared by Almes and Associates, Inc., dated May 2004. According to this report, no unstable areas were found on site.

- (7) *Cultural Resources. A new MSWLF unit or lateral expansion shall not damage or destroy an archaeological or historical property. The Department of Cultural Resources shall determine archeological or historical significance. To aid in making a determination as to whether the property is of archeological or historical significance, the Department of Cultural Resources may request the owner or operator to perform a site-specific survey which shall be included in the Site Study.*

This facility modification shall not expand the landfill footprint beyond the permitted landfill boundary; therefore, impacts to cultural resources are not anticipated. This will be confirmed for each landfill phase development.

- (8) *State Nature and Historic Preserve. A new MSWLF unit or lateral expansion shall not have an adverse impact on any lands included in the State Nature and Historic Preserve.*

This facility modification shall not expand the landfill beyond the permitted landfill boundary; therefore, impacts to lands included in the State Nature and Historic Preserve are not anticipated. This will be confirmed for each landfill phase development.

- (9) *Water Supply Watersheds*

- (a) *A new MSWLF unit or lateral expansion shall not be located in the critical area of a water supply watershed or in the watershed for a stream segment classified as WS-I, in accordance with the rules codified at 15A NCAC 2B .0200 - "Classifications and Water Quality Standards Applicable To Surface Waters of North Carolina".*

The proposed facility plan modification is not a new MSWLF unit or lateral expansion.

- (b) *Any new MSWLF unit or lateral expansion, which shall discharge leachate to surface waters at the landfill facility and must obtain a National Pollution Discharge Elimination System (NPDES) Permit from the Section of Environmental Management pursuant to Section 402 of the United States Clean Water Act, shall not be located within watersheds classified as WS-II or WS-III, in accordance with the rules codified at 15A NCAC 2B .0200 - "Classifications and Water Quality Standards Applicable To Surface Waters of North Carolina".*

The facility will not discharge leachate to surface waters at the landfill facility. All leachate will be transported to the Rocky River Waste Water Treatment Plant for treatment, or pumped and hauled to a POTW for disposal.

- (10) *Endangered and Threatened Species. A new MSWLF unit or lateral expansion shall not jeopardize the continued existence of endangered or threatened species or result in the destruction or adverse modification of a critical habitat, protected under the Federal Endangered Species Act of 1973.*

Based on the Site Suitability Update for CMS Landfill V – Lateral Expansion, Phase 2 Expansion (Cells 2F, 2G and 2H) and Phases 3, 4 and 5 will not impact endangered or threatened species or their habitats.

IX. .1623 GEOLOGIC AND HYDROGEOLOGIC INVESTIGATIONS FOR MSWLF FACILITIES

Site hydrogeologic information for the remainder of the site to be developed is included in the reports listed below:

1. Design Hydrogeologic Report, CMS Landfill V – Phase 3 (Cells 2I – 2K and 2L), Solid Waste Permit No. 13-04, prepared by David Garrett and Associates, dated August 2008, last revised May 2009.
2. Design Hydrogeologic Study, dated December 2003, prepared by ENSR Consulting and Engineering (NC), Inc.

X. .1627 CLOSURE AND POST-CLOSURE REQUIREMENTS FOR MSWLF FACILITIES

(a) *Purpose. This Rule establishes criteria for the closure of all MSWLF units and subsequent requirements for post-closure compliance. The owner or operator is required to develop specific plans for the MSWLF facility under Rule .1629.*

(b) *Scope*

(1) *Closure. Standards are established for the scheduling and documenting closure of all MSWLF units, and designing the cap system. Construction requirements for the cap system incorporate specific requirements from Rule .1624 of this Section.*

(2) *Post-Closure. Standards are established for the monitoring and maintenance of the MSWLF unit(s) following closure.*

(c) *Closure criteria*

(1) *New and existing MSWLF units and lateral expansions shall install a cap system that is designed to minimize infiltration and erosion. The cap system shall be designed and constructed to:*

(A) *have a permeability less than or equal to the permeability of any base liner system of the in situ subsoils underlying the landfill, or the permeability specified for the final cover in the effective permit, or a permeability no greater than 1×10^{-5} cm/sec, whichever is less;*

(B) *minimize infiltration through the closed MSWLF by the use of low-permeability barrier that contains a minimum 18 inches of earthen material; and*

(C) *minimize erosion of the cap system and protect the low-permeability barrier from root penetration by use of an erosion layer that contains a minimum of six inches of earthen material that is capable of sustaining native plant growth.*

The CMS Landfill V has a cap system which meets the requirements of this rule. This cap system design will be shown in the Construction Permit Application.

(2) *The Section may approve an alternative cap system if the owner or operator can adequately demonstrate the following:*

(A) *The alternative cap system will achieve an equivalent or greater reduction in infiltration as the low-permeability barrier specified in Subparagraph (1) of this Paragraph; and*

- (B) *The erosion layer will provide equivalent or improved protection as the erosion layer specified in Subparagraph (3) of this Paragraph.*

The CMS Landfill V proposes to utilize an alternative cap system. Demonstrations for each alternate cap system have been provided to the Section and copies of approved plans have been placed in the facility operating record.

- (3) *Construction of the cap system for all MSWLF units shall conform to the requirements set forth in Subparagraphs (b)(8), (b)(9) and (b)(15) of Rule .1624 and the following requirements:*

- (A) *post-settlement surface slopes shall be a minimum of five percent and a maximum of 25 percent;*
- (B) *a gas venting or collection system shall be installed below the low-permeability barrier to minimize pressures exerted on the barrier.*

The facility proposes to utilize an alternate cap system with post-settlement sideslopes of 3H to 1V. Stability demonstrations for the alternate cap system have been provided in previous Permit to Construct Applications and approved by the Section.

Furthermore, and as requested by the Section, Bunnell-Lammons Engineering, Inc. has reviewed these previous demonstrations to confirm that these calculations remain valid for the proposed Facility Plan modification. This confirmation is provided in BLE's Report entitled "Report of Evaluation Post-Settlement Base Liner Separation to Groundwater," dated October 8, 2012.

An active landfill gas extraction system has been installed at the facility. This system will remain in operation after closure to comply with this rule.

- (4) *Prior to beginning closure of each MSWLF unit as specified in Subparagraph (5) of this Paragraph, an owner or operator shall notify the Section that a notice of the intent to close the unit has been placed in the operating record.*

This notice of intent to close a unit will be sent to the Section, and placed in the facility operating record.

- (5) *The owner or operator shall begin closure activities of each MSWLF unit no later than 30 days after the date on which the MSWLF unit receives the known final receipt of wastes or, if the MSWLF unit has remaining capacity and there is a reasonable likelihood that the MSWLF unit will receive additional wastes, no later than one year after the most recent receipt of wastes. Extension beyond the one-year deadline for beginning closure may be granted by the Section if the owner or operator demonstrates that the MSWLF unit has the capacity to receive additional wastes and the owner or*

operator has taken and will continue to take all steps necessary to prevent threats to human health and the environment from the unclosed MSWLF unit.

This item will be complied with at the time of MSWLF unit closure.

- (6) *The owner or operator of all MSWLF units shall complete closure activities of each MSWLF unit in accordance with the closure plan within 180 days following the beginning of closure as specified in Subparagraph (5) of this Paragraph. Extensions of the closure period may be granted by the Section if the owner or operator demonstrates that closure will, of necessity, take longer than 180 days and they have taken and will continue to take all steps to prevent threats to human health and the environment from the unclosed MSWLF unit.*

This item will be complied with at the time a MSWLF unit is closed.

- (7) *Following closure of each MSWLF unit, the owner or operator shall notify the Section that a certification, signed by the project engineer verifying that closure has been completed in accordance with the closure plan, has been placed in the operating record.*

The engineer's certifications will be placed in the facility operating record, and the Section will be notified of this.

(8) *Recordation*

- (A) *Following closure of all MSWLF units, the owner or operator shall record a notation on the deed to the landfill facility property, or some other instrument that is normally examined during title search, and notify the Section that the notation has been recorded and a copy has been placed in the operating record.*
- (B) *The notation on the deed shall in perpetuity notify and potential purchaser of the property that:*
- (i) *The land has been used as a landfill facility; and*
 - (ii) *Its use is restricted under the closure plan approved by the Section.*

The notations and language in this section will be affixed to the deed to the property following closure of all MSWLF units.

- (9) *The owner or operator may request permission from the Section to remove the notation from the deed if all wastes are removed from the facility.*

Should all waste be removed from this facility, this request will be made in a timely manner.

(10) *Existing MSWLF units. The following criteria shall apply to existing MSWLF units not designed and constructed with a base liner system permitted by the Section.*

(A) *The existing MSWLF unit shall cease receiving solid waste on or before January 1, 1998.*

(B) *The Section shall schedule closure of the existing MSWLF unit based on its review of the application submitted in accordance with Paragraph (d) of Rule .1617 and reviewed in accordance with Subparagraph (d) of Rule .1603.*

(C) *Final contours for the existing MSWLF unit shall be consistent with the capacity requirements necessary to close the unit in accordance with the requirements of this Subparagraph.*

Not applicable since all units are designed and constructed with a base liner system.

(d) *Post-closure criteria*

(1) *Following closure of each MSWLF unit, the owner or operator shall conduct post-closure care. Post-closure care shall be conducted for 30 years, except as provided under Subparagraph (2) of this Paragraph, and consist of at least the following:*

(A) *Maintaining the integrity and effectiveness of any cap system, including making repairs to the cover as necessary to correct the effects of settlement, subsidence, erosion, or other events, and preventing run-on and run-off from eroding or otherwise damaging the cap system;*

(B) *Maintaining and operating the leachate collection system in accordance with the requirements in Rules .1624 and .1626. The Section may allow the owner or operator to stop managing leachate if the owner or operator demonstrates that leachate no longer poses a threat to human health and the environment;*

(C) *Monitoring the ground water and surface water in accordance with the requirements of Rules .1631 through .1637 and maintaining the groundwater monitoring system, if applicable; and monitoring the surface water in accordance with the requirements of Rule .0602; and*

(D) *Maintaining and operating the gas monitoring system in accordance with the requirements of Rule .1626 of this Section.*

During the Post-Closure period, requirements (A), (B), (C) and (D) will be complied with by BFI Waste Systems of North America, LLC, the facility operator.

- (2) *The length of the post-closure care period may be:*
- (A) *Decreased by the Section if the owner or operator demonstrates that the reduced period is sufficient to protect human health and the environment and this demonstration is approved by the Section; or*
 - (B) *Increased by the Section if the Section determines that the lengthened period is necessary to protect human health and the environment.*

The time length of Post-Closure will be determined by the Section.

- (3) *Following completion of the post-closure care period for each MSWLF unit, the owner or operator shall notify the Section that a certification, signed by a registered professional engineer, verifying that post-closure care has been completed in accordance with the post-closure plan, has been placed in the operating record.*

This certification will be placed in the facility operating record and notice will be provided to the Section.

XI. .1680 LEACHATE STORAGE REQUIREMENTS

(a) *Applicability.*

- (1) *Construction of leachate storage tanks and surface impoundments located at solid waste landfill facilities after October 9, 1993 shall meet the requirements set forth in this Rule.*

This rule will be complied with.

- (2) *Liquid treatment and disposal at a solid waste landfill facility is subject to the requirements of this Subchapter.*

This rule will be complied with.

- (3) *Operation and closure of all leachate storage tanks and surface impoundments shall meet the requirements of this Rule.*

This rule will be complied with.

(b) *Application requirements. An application for a permit to construct a landfill facility which includes leachate storage facilities shall contain the following:*

- (1) *A description of the liquid to be stored;*
- (2) *The estimated volume of liquid generated and a proposed recordkeeping system to record actual quantities stored;*
- (3) *A schedule for liquid removal;*
- (4) *A description of the final treatment and disposal of the liquid stored;*
- (5) *A description of the liquid storage facility design;*
- (6) *A contingency plan for managing unexpected surges in liquid quantities; and*
- (7) *A closure plan prepared in accordance with Paragraph (f) of this Rule.*

Should additional leachate storage structures be constructed at this facility, they will fully comply with this rule.

(c) *Aboveground or onground tank requirements.*

- (1) *Tanks may be constructed of concrete, steel, or other material approved by the Section. Tanks shall be supported on a well drained stable foundation which prevents movement, rolling, or settling of the tank.*

- (A) *The exterior surfaces of all aboveground and onground steel storage tanks shall be protected by a primer coat, a bond coat and two or more final coats of paint or have at least an equivalent surface coating system designed to prevent corrosion and deterioration.*
- (B) *The interior of all aboveground and onground tanks shall consist of a material, or shall be lined with a material, resistant to the liquid being stored.*

These conditions will be complied with if additional tanks are constructed.

- (2) *All aboveground and onground tanks shall have a secondary containment system which may consist of dikes, liners, pads, ponds, impoundments, curbs, ditches, sumps, or other systems capable of containing the liquid stored.*
 - (A) *The design volume for the secondary containment system shall be 110 percent of the volume of either the largest tank within the containment system or the total volume of all interconnected tanks, whichever is greater.*
 - (B) *The secondary containment system shall be constructed of a material compatible with the liquid being stored.*

These conditions will be complied with if additional tanks are constructed.

- (3) *A system shall be designed to contain and remove storm water from the secondary containment area. Provisions shall be included for the removal of any accumulated precipitation and be initiated within 24 hours or when 10 percent of the storage capacity is reached, whichever occurs first. Disposal shall be in compliance with all applicable federal and State regulations.*

These conditions will be complied with if additional tanks are constructed.

- (4) *All aboveground and onground tanks shall be equipped with an overflow prevention system which may include, but not be limited to: level sensors and gauges, high level alarms or automatic shutoff controls. The overflow control equipment shall be inspected weekly by the facility operator to ensure it is in good working order.*

These conditions will be complied with if additional tanks are constructed.

- (5) *The operator of the facility shall inspect the exterior of all tanks for leaks, corrosion, and maintenance deficiencies weekly. Interior inspection of tanks shall be performed according to the Section approved plan. If the inspection reveals a tank or equipment deficiency which could result in failure of the*

tank to contain the liquid, remedial measures shall be taken immediately to eliminate the leak or correct the deficiency. Inspection reports shall be maintained and made available to the Section upon request for the lifetime of the liquid storage system.

These conditions will be complied with if additional tanks are constructed.

- (6) *All uncovered tanks shall have a minimum two feet of freeboard. Odor and vector control shall be practiced when necessary.*

These conditions will be complied with if additional tanks are constructed.

- (d) *Underground tank requirements.*

Underground tanks will not be utilized at this facility.

- (1) *Underground tanks shall be placed a minimum of two feet above the seasonal high ground-water table and a minimum of two feet vertical separation shall be maintained between bedrock and the lowest point of the tank.*

Not applicable at this facility.

- (2) *Tanks may be constructed of fiberglass reinforced plastic, steel that is cathodically protected, steel that is clad with fiberglass, or any other materials approved by the Section.*

Not applicable at this facility.

- (3) *The secondary containment and continuous leak detection system shall be installed in the form of a double-walled tank, designed as an integral structure so that any release from the inner tank is completely contained by the outer shell.*

Not applicable at this facility.

- (A) *The leak detection system shall be monitored at least weekly using methods specified by the operator and approved by the Section.*

Not applicable at this facility.

- (B) *Any tank system vulnerable to corrosion shall be protected from both corrosion of the primary tank interior and the external surface of the outer shell.*

- (i) *All resistant coatings applied to the primary tank interior shall be chemically compatible with the liquid to be stored.*

- (ii) *Cathodic protection systems, where installed, shall be inspected at least weekly by the facility operator and any deficiencies shall be corrected when discovered.*

Not applicable at this facility.

- (4) *All underground tanks shall be equipped with an overflow prevention system which may include, but not be limited to: level sensors and gauges, high level alarms or automatic shutoff controls. The overflow control equipment shall be inspected weekly by the facility operator to ensure it is in good working order.*

Not applicable at this facility.

- (5) *Inspection and leak detection monitoring reports shall be maintained and made available upon request for the lifetime of the liquid storage system.*

Not applicable at this facility.

- (e) *Surface impoundment requirements.*

- (1) *Any surface impoundment shall be constructed so that the bottom elevation of liquid is a minimum of four feet above the seasonal high ground-water table and bedrock.*

These conditions will be complied with if additional surface impoundments are constructed.

- (2) *At a minimum, surface impoundments shall be designed and constructed with a liner system equivalent to the liner system for the landfill unit generating the liquid.*

These conditions will be complied with if additional surface impoundments are constructed.

- (A) *A surface impoundment designed and constructed to store leachate from a new MSWLF unit shall include a composite liner which conforms to the requirements of Rule .1624; or*

These conditions will be complied with if additional surface impoundments are constructed.

- (B) *An alternative liner system which is designed and constructed to achieve at least an equivalent containment efficiency. An equivalence demonstration shall be included in the permit application and shall be approved by the Section.*

These conditions will be complied with if additional surface impoundments are constructed.

- (3) *Construction of the liner system components shall be consistent with the pertinent requirements set forth in Rule .1624(b)(8) and (9); and a construction quality assurance report shall be prepared by the project engineer.*

These conditions will be complied with if additional surface impoundments are constructed.

- (4) *The top liner shall be protected from degradation and damage.*

These conditions will be complied with.

- (5) *A minimum of two feet of freeboard shall be maintained in the surface impoundment. Odor and vector control shall be practiced when necessary.*

These conditions will be complied with if additional surface impoundments are constructed.

- (6) *A ground-water monitoring system shall be installed and sampled in a manner consistent with the ground-water monitoring requirements for MSWLF units as set forth in Rules .1631 through .1637, of this Section, or using an alternative monitoring system approved by the Section.*

These conditions will be complied with if additional surface impoundments are constructed.

- (7) *An operations plan shall be prepared and followed for operation of the surface impoundment.*

These conditions will be complied with if additional surface impoundments are constructed.

- (f) *Closure of leachate storage facilities.*

- (1) *The owner or operator of the liquid storage facility shall prepare a written closure plan for the liquid storage facility and submit the plan with the permit application for the solid waste management facility.*

This plan shall be prepared and properly submitted.

- (2) *The owner or operator shall complete closure activities in accordance with the approved closure plan and within 180 days after liquid collection has ceased.*

This condition will be complied with.

- (3) *At closure, all solid waste shall be removed from the tank or surface impoundment, connecting lines, and any associated secondary containment systems. All solid waste removed shall be properly handled and disposed of according to federal and State requirements. All connecting lines shall be disconnected and securely capped or plugged.*

This condition will be complied with.

- (A) *Underground tanks shall be removed or thoroughly cleaned to remove traces of waste and all accumulated sediments and then filled to capacity with a solid inert material, such as clean sand or concrete slurry. If ground water surrounding the tank is found to be contaminated, the tank and surrounding contaminated soil shall be removed and appropriately disposed. Other corrective actions to remediate the contaminant plume may be required by the Department.*

Not applicable at this facility since underground tanks are not utilized.

- (B) *Accessways to aboveground and onground tanks shall be securely fastened in place to prevent unauthorized access. Tanks shall either be stenciled with the date of permanent closure or removed. The secondary containment system shall be perforated to provide for drainage.*

This condition will be complied with.

- (C) *For surface impoundments, all waste residues, contaminated system components (liners, etc.), contaminated subsoils, structures and equipment contaminated with waste shall be removed and appropriately disposed. If the ground water surrounding the impoundment is contaminated, other corrective actions to remediate a contaminant plume may be required by the Department. If the ground water surrounding the impoundment is found not to be contaminated, the liner system may remain in place if drained, cleaned to remove all traces of waste, and both liners punctured so that drainage is allowed. The impoundment is to be backfilled and regraded to the surrounding topography.*

This condition will be complied with.

II. FACILITY DRAWINGS



2012 FACILITY PLAN MODIFICATION CHARLOTTE MOTOR SPEEDWAY LANDFILL V

FOR BFI WASTE SYSTEMS OF NORTH AMERICA, LLC

CABARRUS COUNTY, NORTH CAROLINA

APRIL 2012

REVISED: DECEMBER 2012



REVISION HISTORY

DATE	SHEET NO.
10/10/12	TS, 1-9, 12, 13, & 14
12/11/12	TS, 3-14



HHNT
HODGES, HARBIN,
NEWBERRY & TRIBBLE, INC.
Consulting Engineers

3920 ARKWRIGHT ROAD, SUITE 101 - MACON, GEORGIA 31210
(478) 743-7175

©Republic Services, Inc. (2012)



OWNER AND OPERATOR

BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
5105 MOREHEAD ROAD
CONCORD, NC 28027
PHONE: (704) 782-2004

EXISTING

PROPERTY LINE	
UNDISTURBED PROPERTY BUFFER	
STREAM AND WETLAND BUFFER	
EDGE OF CELL	
2' CONTOUR	
10' CONTOUR	
UNPAVED ROAD	
PAVED ROAD	
STORM DRAINAGE PIPE	
MANHOLE	
FLOODPLAIN	
JURISDICTIONAL WETLAND	
HEADWALL	
OVERFLOW STRUCTURE	
BUILDING	
TREE LINE	
PIEZOMETER	
GROUNDWATER MONITORING WELL	
METHANE MONITORING PROBE	
SURFACE WATER MONITORING POINT	
BENCHMARK	
SANITARY SEWER	
SOLID LEACHATE PIPE	
PERFORATED LEACHATE PIPE	
LINER PENETRATION ASSEMBLY	

PROPOSED

EDGE OF CELL	
2' CONTOUR	
10' CONTOUR	
SPOT ELEVATION	
STORM DRAINAGE PIPE	
HEADWALL	
OVERFLOW STRUCTURE	
SOLID LEACHATE PIPE	
PERFORATED LEACHATE PIPE	
LEACHATE CLEAN OUT	
LEACHATE SUMP	
DITCH CENTERLINE / SIDESLOPE BERM	
DOWNDRAIN PIPE AND RISER	
GROUNDWATER MONITORING WELL	
METHANE MONITORING PROBE	

INDEX TO DRAWINGS

<u>SHEET NO.</u>	<u>DESCRIPTION</u>
-	TITLE SHEET
1	INDEX TO DRAWINGS AND LEGEND
2	BOUNDARY SURVEY
3	EXISTING TOPOGRAPHIC CONDITIONS
4	TOP OF SOIL LINER GRADING PLAN - CONCEPTUAL DESIGN
5	LEACHATE COLLECTION PLAN - CONCEPTUAL DESIGN
6	FINAL GRADING PLAN - CONCEPTUAL DESIGN
7	FINAL DRAINAGE PLAN - CONCEPTUAL DESIGN
8	LANDFILL CROSS SECTION A - CONCEPTUAL DESIGN
9	LANDFILL CROSS SECTION B - CONCEPTUAL DESIGN
10	MISCELLANEOUS DETAILS
11	MISCELLANEOUS DETAILS
12	PHASE 3-CELL 2I AND PHASE 1 VERTICAL FINAL GRADES - CONCEPTUAL DESIGN
13	PHASE 3-SOUTH FINAL GRADES - CONCEPTUAL DESIGN
14	PHASE 4 FINAL GRADES - CONCEPTUAL DESIGN



REVISED: OCTOBER 10, 2012

INDEX TO DRAWINGS AND LEGEND			
2012 FACILITY PLAN MODIFICATION			
CHARLOTTE MOTOR SPEEDWAY LANDFILL V			
FOR			
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC			
CABARRUS COUNTY, NORTH CAROLINA			
HHNT			
HODGES, HARBIN, NEWBERRY & TRIBBLE, INC.			
Consulting Engineers		3920 ARKWRIGHT RD. SUITE 101	
N.C. Corp. License # C-0813		MACON, GEORGIA 31210	
PROJ. NO.	6703-455-01	DWG. CMS_V-FP-NT	EDIT 10-10-12
SCALE	NOT TO SCALE		
DATE	APRIL 2012	SHEET 1 OF 14	

COMPILED PLAT FOR:
BFI WASTE SYSTEMS OF NORTH AMERICA, INC.

Originally Four Tracts of the CMS Development Corporation Property along Rocky River and Pitts School Road (Deed Book 618 Page 204) and a Portion of the Evelyn H. Furr Property located along the West side of Loop Run (Deed Book 4328 Page 253) in the City of Concord, Township No. 2, Cabarrus County, North Carolina. For further reference see Deed Book 2218 Page 291 for Articles of Merger, Deed Book 758 Page 91 for Solid Waste Permit No. 13-04 dated April 2, 1991, and Deed Book 3019 Page 160 for Municipal Solid Waste Landfill Facility Permit No. 13-04 dated January 16, 2002. This Plat compiled by Thomas J. Fields, PLS-2906, in December 2009.

TOTAL AREA = 696.87 Acres ±
(Average isolated from deeds listed above)

Scale in Feet
1" = 500'

From the office of
WRIGHT & FIELDS LAND SURVEYING
1340 Albemarle Road, Suite C
Troy, N.C. 27371

Sheet No. 1 of 2



CABARRUS COUNTY, NORTH CAROLINA

Filed for registration on the _____ day of _____ at _____ o'clock _____ M., and registered in Book No. _____ Page _____.

Register of Deeds
or Deputy

GENERAL NOTES

1. Based on the deed referred to in the Municipal Solid Waste Landfill Facility Permit recorded in Deed Book 3619 at Page 150, Tracts 1, 2, & 3 were surveyed by Avoq Engineering, Inc. in January 1970 and Tract 4 was surveyed by Dunahoo Surveying in February 1974. These metes and bounds descriptions were found in Deed Book 618 at Page 204.
2. See information regarding overlaps and gaps along Rocky River adjacent to the Rocky River Grassing division on the drawing for BFI Waste Systems of North America by ESP Associates, P.A. dated 5/11/2003.
3. This property may be subject to any restrictions, rights-of-way, and/or easements that may be found in a more thorough title search.
4. Total acreage of the BFI Waste Systems of North America, Inc. property is 696.87 Acres ± as taken from the information found in Deed Book 618 at Page 204 and the drawing by ESP Associates, P.A. dated 4/19/2002 of formerly a portion of the Evelyn H. Furr property (Deed Book 304 Page 402).
5. This property is zoned "I-2" (Heavy Industrial District).
6. Subject Property Parcel ID No. a = 5508-37-7335, 5508-24-2546, and 5508-27-1948.
7. This 4.30 acre ± portion of the BFI Waste Systems of North America, Inc. is leased to Duke Energy.
8. All adjacent boundaries shown hereon were rotated to match the bearings described in the metes and bounds descriptions in Deed Book 618 Page 204.
9. Data for this compiled plat was acquired directly from metes and bounds descriptions in the deeds recorded in Deed Book 618 Page 204 and Deed Book 4328 Page 353. No actual field surveying was performed by Wright & Fields Land Surveying as directed by authorities of Allied Waste, Inc. Wright & Fields Land Surveying is not responsible for any discrepancies in the data found in the abovementioned deeds which were surveyed by others of responsible charge.


DATA SHEET FOR:
BFI WASTE SYSTEMS OF NORTH AMERICA, INC.

Line and Curve Tables for the perimeter of the property along Rocky River and Pitts School Road in the City of Concord, Township No. 2, Cabarrus County, North Carolina. This Plat compiled by Thomas J. Fields, PLS-2906, in December 2009.

TOTAL AREA = 696.87 Acres ±
(Average isolated from deeds listed above)

From the office of
WRIGHT & FIELDS LAND SURVEYING
1340 Albemarle Road, Suite C
Troy, N.C. 27371

Sheet No. 2 of 2



North by Deed Book 618 Page 204

1/2" Iron Nail

Lot 13
Lot 14
Lot 15

Line Legend
Boundary Lines
Interior Boundary Lines
Approximate River Edge
Right-of-Way Lines
Tie Lines

I certify that this plat represents a survey of an existing parcel of land and does not create a new street or change an existing street.
Thomas J. Fields
Surveyor

NORTH CAROLINA
CABARRUS COUNTY

I, Thomas J. Fields, certify that this COMPILED PLAT was prepared by me from deeds of this subject property as referenced on this plat and is in all respects correct to the best of my knowledge and belief. The ratio of precision for this drawing is inacceptable due to spot-trace being surveyed by different surveys and at different dates as noted on this plat. This plat is prepared according to G.S. 47-30 as amended. Witness my original signature and official stamp this 22nd day of December.



Symbol Legend
○ denotes Iron Rods, Iron Pipes, Iron Rebars, spikes, etc.
▲ denotes various trees located as property corners.
□ denotes concrete monuments.

I certify that the plot shown hereon is not within the Watershed Protection District for Cabarrus County and is approved for registration in the office of the Register of Deeds for Cabarrus County, North Carolina.

State of North Carolina
County of Cabarrus
I, _____, Review Officer of Cabarrus County, certify that the map or plat to which this certification is affixed, meets all statutory requirements for recording.

Date _____ Watershed Administrator
Cabarrus Co., N.C.
Date _____ Review Officer

Job No. 2009-178

LINE	BEARING	DISTANCE
L1	N 27°28'09" E	587.90 FT
L2	N 73°24'08" E	539.71 FT
L3	N 70°53'23" E	289.30 FT
L4	N 74°18'31" E	288.47 FT
L5	N 72°54'30" E	297.63 FT
L6	S 16°28'40" E	512.87 FT
L7	S 65°23'19" E	381.20 FT
L8	N 82°20'58" E	283.00 FT
L9	S 81°09'30" E	648.53 FT
L10	S 81°09'30" E	279.99 FT
L11	S 10°52'30" W	216.08 FT
L12	S 00°35'00" E	270.44 FT
L13	N 82°12'36" W	302.40 FT
L14	S 07°47'08" W	111.49 FT
L15	S 07°44'43" W	129.26 FT
L16	S 06°02'45" W	448.69 FT
L17	S 00°35'00" E	145.77 FT
L18	S 82°12'36" W	302.40 FT
L19	S 80°35'00" E	426.48 FT
L20	S 13°43'00" E	524.63 FT
L21	S 12°58'30" E	570.11 FT
L22	S 11°25'30" E	580.36 FT
L23	S 11°50'00" E	417.37 FT
L24	N 85°40'43" E	28.14 FT
L25	S 11°21'37" E	981.50 FT
L26	N 74°46'04" E	686.36 FT
L27	S 04°55'17" E	100.69 FT
L28	S 61°43'30" W	93.86 FT
L29	S 36°27'00" W	56.94 FT
L30	S 09°16'34" W	76.44 FT
L31	S 83°32'00" W	101.33 FT
L32	S 11°24'44" W	16.16 FT
L33	S 84°51'06" W	16.16 FT
L34	S 04°18'13" E	20.03 FT
L35	S 42°26'31" E	7.00 FT
L36	S 19°56'16" E	20.95 FT
L37	S 03°21'41" W	21.23 FT
L38	S 14°03'45" W	28.21 FT
L39	S 06°37'52" W	7.21 FT
L40	S 06°37'52" W	20.56 FT
L41	S 23°55'37" W	15.62 FT
L42	S 01°20'56" E	16.88 FT
L43	S 01°19'48" E	16.30 FT
L44	S 12°51'56" W	16.67 FT
L45	S 06°35'04" W	14.84 FT
L46	S 03°54'58" W	27.10 FT
L47	S 08°55'08" W	32.80 FT
L48	S 11°00'37" W	30.00 FT
L49	S 09°00'33" W	17.73 FT
L50	S 29°53'02" W	13.05 FT
L51	S 26°18'49" E	17.50 FT
L52	S 09°19'47" W	30.86 FT
L53	S 00°11'49" E	29.19 FT
L54	S 37°18'47" E	21.41 FT
L55	S 14°20'40" W	27.48 FT
L56	S 36°29'17" W	33.51 FT
L57	S 02°08'01" W	21.67 FT
L58	S 03°29'32" E	23.59 FT
L59	S 11°13'07" W	19.20 FT
L60	S 65°58'43" E	8.79 FT
L61	S 08°56'11" W	24.45 FT
L62	S 36°07'49" E	28.32 FT
L63	S 13°22'11" W	56.67 FT
L64	S 10°29'30" E	23.14 FT
L65	S 23°48'55" E	76.06 FT
L66	S 23°19'47" E	70.70 FT
L67	S 35°07'22" W	102.93 FT
L68	S 31°23'31" W	107.84 FT
L69	S 29°12'54" W	95.60 FT

LINE	BEARING	DISTANCE
L70	S 68°17'11" W	33.93 FT
L71	S 55°25'24" W	40.08 FT
L72	S 25°40'51" E	35.19 FT
L73	S 08°41'18" E	36.87 FT
L74	S 33°32'21" E	46.85 FT
L75	S 01°39'20" W	77.74 FT
L76	S 35°28'13" W	33.68 FT
L77	S 24°09'59" E	19.56 FT
L78	S 33°27'50" E	39.83 FT
L79	S 14°51'31" W	52.58 FT
L80	S 14°04'26" W	34.38 FT
L81	S 12°15'21" W	77.44 FT
L82	S 39°14'48" E	57.64 FT
L83	S 19°30'55" E	31.11 FT
L84	S 09°18'39" E	28.02 FT
L85	S 07°16'19" E	27.97 FT
L86	S 54°32'59" E	31.20 FT
L87	S 83°46'00" E	80.63 FT
L88	S 15°32'21" E	122.95 FT
L89	S 72°07'58" E	46.22 FT
L90	S 21°20'24" W	225.05 FT
L91	S 08°26'09" W	169.64 FT
L92	S 04°18'03" E	199.02 FT
L93	S 03°26'47" W	158.70 FT
L94	S 04°28'09" W	201.09 FT
L95	S 69°43'22" E	117.21 FT
L96	S 75°21'15" E	237.09 FT
L97	S 01°58'13" W	257.42 FT
L98	S 02°28'49" E	87.72 FT
L99	S 39°19'24" W	89.64 FT
L100	N 83°16'14" W	261.60 FT
L101	N 83°32'02" W	281.42 FT
L102	N 87°20'02" W	123.94 FT
L103	N 78°22'53" W	272.67 FT
L104	N 66°27'05" W	319.30 FT
L105	N 85°08'15" W	234.26 FT
L106	N 81°14'28" W	277.35 FT
L107	N 19°58'58" W	196.75 FT
L108	N 30°58'27" W	196.43 FT
L109	N 40°07'36" W	336.28 FT
L110	N 73°24'33" W	436.25 FT
L111	N 73°57'49" W	476.11 FT
L112	N 54°28'09" W	163.57 FT
L113	N 07°49'53" E	247.07 FT
L114	N 08°49'02" W	282.75 FT
L115	N 17°56'42" E	114.35 FT
L116	N 14°12'08" E	70.80 FT
L117	N 39°32'30" E	436.11 FT
L118	N 78°49'56" E	283.47 FT
L119	S 80°57'52" E	202.23 FT
L120	N 68°07'10" E	97.11 FT
L121	N 14°19'44" E	335.00 FT
L122	N 74°28'57" W	154.51 FT
L123	N 41°46'38" W	108.32 FT
L124	N 31°20'5" W	27.45 FT
L125	N 69°48'20" W	71.02 FT
L126	N 89°45'17" W	105.78 FT
L127	N 07°24'20" E	43.23 FT
L128	N 19°14'05" W	118.19 FT
L129	N 38°30'26" W	102.61 FT
L130	N 60°52'24" W	48.03 FT
L131	S 86°28'05" W	88.67 FT
L132	S 29°24'10" W	103.71 FT
L133	S 27°28'12" W	80.06 FT
L134	N 67°58'19" W	103.75 FT
L135	N 63°27'49" W	39.42 FT
L136	N 64°48'50" W	109.86 FT
L137	N 88°28'07" W	100.01 FT
L138	S 87°46'01" W	187.21 FT




LINE	BEARING	DISTANCE
L139	S 13°32'55" W	725.77 FT
L140	S 02°58'39" W	231.15 FT
L141	S 60°27'22" W	428.73 FT
L142	S 51°00'44" W	550.15 FT
L143	N 45°02'27" W	449.57 FT
L144	N 59°55'34" W	304.67 FT
L145	N 25°25'14" W	140.22 FT
L146	N 01°35'00" W	276.37 FT
L147	N 60°42'41" W	262.05 FT
L148	N 36°31'04" W	692.95 FT
L149	S 72°11'25" W	313.58 FT
L150	N 07°31'13" W	1619.28 FT
L151	N 67°41'20" E	396.00 FT
L152	N 88°59'24" E	170.20 FT
L153	N 61°56'13" E	42.77 FT
L154	S 87°57'35" E	72.75 FT
L155	S 53°50'40" E	422.28 FT
L156	S 23°53'32" E	97.63 FT
L157	S 55°19'57" E	69.35 FT
L158	N 74°55'27" E	114.95 FT
L159	S 69°14'32" E	118.05 FT
L160	S 45°45'17" W	100.94 FT
L161	S 03°53'28" E	152.69 FT
L162	S 30°15'15" E	73.67 FT
L163	S 42°24'49" E	175.35 FT
L164	S 48°00'32" E	99.99 FT
L165	S 32°57'42" E	203.96 FT
L166	S 40°14'26" E	117.18 FT
L167	S 61°52'33" E	77.41 FT
L168	S 54°52'46" E	93.76 FT
L169	N 79°47'19" E	35.09 FT
L170	N 59°26'53" E	48.09 FT
L171	N 55°49'04" E	425.70 FT
L172	N 10°10'28" E	121.53 FT
L173	N 02°09'48" E	301.67 FT
L174	N 22°39'00" E	337.95 FT
L175	N 13°22'12" E	166.38 FT
L176	N 30°09'00" W	309.03 FT
L177	N 66°14'43" W	325.99 FT
L178	S 87°12'00" W	142.27 FT
L179	N 67°11'44" W	418.59 FT
L180	N 43°49'47" W	180.69 FT
L181	N 08°38'24" W	171.71 FT
L182	N 49°11'39" W	193.49 FT
L183	N 41°42'37" W	445.78 FT
L184	N 22°40'05" W	125.25 FT
L185	N 40°06'20" W	279.55 FT
L186	N 43°19'36" W	109.16 FT
L187	S 88°22'53" E	415.60 FT
L188	N 59°30'28" E	107.69 FT
L189	N 33°44'51" E	82.77 FT
L190	N 04°81'18" E	216.91 FT
L191	N 16°52'02" E	80.26 FT
L192	N 21°26'29" E	86.11 FT
L193	N 36°11'20" E	197.01 FT
L194	N 33°40'33" E	77.44 FT
L195	N 32°30'16" E	93.78 FT
L196	N 07°16'08" E	88.88 FT
L197	N 29°53'50" W	65.67 FT
L198	N 57°58'07" W	67.85 FT
L199	N 83°22'43" W	113.22 FT
L200	N 74°00'59" W	117.14 FT
L201	N 06°18'53" E	112.46 FT
L202	N 41°23'37" E	63.70 FT
L203	N 56°20'44" E	123.21 FT
L204	N 68°14'57" E	83.57 FT
L205	N 74°38'15" E	139.98 FT
L206	N 58°07'28" E	55.02 FT
L207	N 19°29'02" E	66.25 FT

CURVE	CHORD BEARING	CHORD	RADIUS	ARC
CA	S 05°08'45" W	199.00 FT	996.74 FT	199.33 FT
CB	S 07°09'00" E	198.68 FT	868.70 FT	199.12 FT
CC	S 12°11'00" E	299.67 FT	1132.57 FT	299.98 FT
CD	S 12°59'01" E	119.04 FT	2864.64 FT	119.05 FT



- GENERAL NOTES:**
1. TOPOGRAPHIC INFORMATION PROVIDED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012. A GROUND RUN SURVEY PREPARED BY LAWRENCE ASSOC., DATED NOVEMBER 12, 2012, WAS USED IN THE ACTIVE AREA OF CELLS 2H AND 2I.
 2. SITE BOUNDARY INFORMATION PROVIDED BY CHARLOTTE MOTOR SPEEDWAY LANDFILL.
 3. THE EXISTING EDGE OF CELL (WASTE FOOTPRINT) LINE WAS DELINEATED BY HODGES, HARBIN, NEWBERRY & TRIBBLE, INC. AND CONFIRMED BY THE LAWRENCE ASSOCIATES SURVEY.
 4. FLOODPLAIN DATA OBTAINED FROM F.E.M.A. F.I.R.M. MAP # 3710550800J, DATED NOVEMBER 5, 2008, AND ADJUSTED TO ACTUAL TOPOGRAPHIC CONTOURS USING THE BASE FLOOD ELEVATIONS IN THE ABOVE REFERENCED MAP.
 5. SANITARY SEWER LOCATION AND RIGHT OF WAY PROVIDED BY THE WATER AND SEWER AUTHORITY OF CABARRUS COUNTY (WSACC) IN AN E-MAIL DATED APRIL 3, 2008.
 6. PRIOR TO DEVELOPMENT IN FUTURE PHASES, ALL WETLAND AREAS SHALL BE IDENTIFIED AND THE NECESSARY PERMITS OBTAINED.
 7. PROPOSED PHASE 1 VERTICAL DOES NOT REQUIRE CONSTRUCTION OF ADDITIONAL WASTE FOOTPRINT. PROPOSED PHASE 1 VERTICAL WILL BE LOCATED ON TOP OF EXISTING CONSTRUCTED AREAS AS SHOWN IN THE SEQUENCE OF FILL SHEETS.
 8. EXISTING CLOSED AREA BOUNDARY WAS SURVEYED BY LAWRENCE ASSOCIATES IN FEBRUARY 2012 AND CONFIRMED BY ON-SITE PERSONNEL IN THE FIELD.
 9. EXISTING AND PROPOSED ENVIRONMENTAL MONITORING POINTS WERE TAKEN FROM A DRAWING PREPARED BY DAVID GARRETT & ASSOCIATES ENTITLED "2010 GW AND LFG MONITORING WELLS - FIGURE 1" DATED FEBRUARY 7, 2011.
 10. EXISTING LANDFILL GAS SYSTEM INFORMATION IS NOT SHOWN AND HAS BEEN SUBMITTED UNDER A DIFFERENT COVER.

BENCHMARK			
NORTHING	EASTING	ELEVATION	DESCRIPTION
585,073.90	1,505,958.83	592.79	NAIL IN PAD



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012

EXISTING TOPOGRAPHIC CONDITIONS
2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA



HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC.

(478) 743-7175
 (478) 743-7175 (FAX)
 Consulting Engineers
 N.C. Corp. License # C-0813
 3920 ARKWRIGHT RD.
 SUITE 101
 MACON, GEORGIA 31210


PROJ. NO.	6703-455-01	DWG.	CMS_V-FP-TP	EDIT	12-11-12
SCALE	1" = 300'	SHEET 3 OF 14			
DATE	APRIL 2012				

GENERAL NOTES:

1. TOPOGRAPHIC INFORMATION PROVIDED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012. A GROUND RUN SURVEY PREPARED BY LAWRENCE ASSOC., DATED NOVEMBER 12, 2012, WAS USED IN THE ACTIVE AREA OF CELLS 2H AND 2I.
2. SITE BOUNDARY INFORMATION PROVIDED BY CHARLOTTE MOTOR SPEEDWAY LANDFILL.
3. FLOODPLAIN DATA OBTAINED FROM F.E.M.A. F.I.R.M. MAP # 3710550800J, DATED NOVEMBER 5, 2008, AND ADJUSTED TO ACTUAL TOPOGRAPHIC CONTOURS USING THE BASE FLOOD ELEVATIONS IN THE ABOVE REFERENCED MAP.
4. SANITARY SEWER LOCATION AND RIGHT OF WAY PROVIDED BY THE WATER AND SEWER AUTHORITY OF CABARRUS COUNTY (WSACC) IN AN E-MAIL DATED APRIL 3, 2009.
5. ALL WETLANDS SHOWN INSIDE THE LIMITS OF CELLS NO. 2I, 2J AND 2M HAVE BEEN PERMITTED THROUGH THE U.S. ARMY CORPS OF ENGINEERS FOR DISTURBANCE PRIOR TO CONSTRUCTION OF THESE AREAS.
6. PRIOR TO DEVELOPMENT IN FUTURE PHASES, ALL WETLAND AREAS SHALL BE IDENTIFIED AND THE NECESSARY PERMITS OBTAINED.
7. BASE GRADES IN FUTURE CELLS REPRESENT TOP OF 60 MIL FLEXIBLE MEMBRANE LINER.
8. NO WASTE SHALL BE PLACED WITHIN 300' OF THE PERMITTED FACILITY BOUNDARY.
9. RE-DESIGNED BASE GRADES WITHIN PROPOSED PHASE 4 HAVE BEEN DESIGNED AT OR ABOVE THE PREVIOUSLY APPROVED BASE GRADES SHOWN IN THIS AREA.
10. NO BORROW ACTIVITIES SHALL OCCUR WITHIN 100' OF THE PERMITTED FACILITY PROPERTY LINE. PRIOR TO BEGINNING BORROW ACTIVITIES, BORROW AREA PLANS MUST BE APPROVED BY THE DIVISION.

LEACHATE COLLECTION SYSTEM NOTES:

1. LEACHATE PIPE INFORMATION WAS COMPILED FROM THE FOLLOWING DRAWINGS:
 - EXISTING LEACHATE INFORMATION SHOWN IN PHASE 1, CELLS 1A AND 1B WAS TAKEN FROM A DRAWING ENTITLED "CELL 1A & 1B: TOP OF LINER & LCR" PREPARED BY WESTINGHOUSE ENVIRONMENTAL AND GEOTECHNICAL SERVICES, INC. DATED SEPTEMBER 1990.
 - EXISTING LEACHATE INFORMATION SHOWN IN PHASE 1, CELLS 2A - 2E WAS TAKEN FROM A DRAWING ENTITLED "LEACHATE COLLECTION & REMOVAL SYSTEM" PREPARED BY S&ME ENVIRONMENTAL ENGINEERING AND SERVICES DATED 7-12-94 AND LAST REVISED 9-20-94.
 - EXISTING LEACHATE INFORMATION SHOWN IN PHASE 2, CELL 2L WAS TAKEN FROM A DRAWING ENTITLED "CELL 2L/2L SUMP LOCATION PLAN" PREPARED BY S&ME ENVIRONMENTAL ENGINEERING AND SERVICES DATED 6-4-99.
 - EXISTING LEACHATE INFORMATION SHOWN IN PHASE 2, CELL 2F WAS TAKEN FROM A CONSTRUCTION DRAWING ENTITLED "CELL 2F TOP OF CLAY GRADES" PREPARED BY ATLANTIC COASTAL CONSULTING OF NORTH CAROLINA, L.L.C. DATED NOVEMBER 2006 AND LAST REVISED ON FEBRUARY 9, 2007.
 - EXISTING LEACHATE INFORMATION SHOWN IN PHASE 2, CELL 2G WAS TAKEN FROM CELL 2G CONSTRUCTION PLANS, A DRAWING ENTITLED "PLAN-LCRS" PREPARED BY BROWN AND CALDWELL.
 - EXISTING LEACHATE INFORMATION SHOWN IN EXISTING PHASE 3-CELL 2I WAS TAKEN FROM AN AS-BUILT SURVEY BY LAWRENCE ASSOCIATES DATED FEBRUARY 8, 2011 AND REVISED ON MARCH 13, 2011.
 - PROPOSED LEACHATE INFORMATION SHOWN IN PHASE 3-SOUTH WAS TAKEN FROM APPROVED PHASE 3 PERMIT MODIFICATION PLANS, A DRAWING ENTITLED "LEACHATE COLLECTION PLAN" PREPARED BY SCS ENGINEERS DATED JULY 2010 AND LAST REVISED JULY 27, 2010.



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012

LEACHATE COLLECTION PLAN - CONCEPTUAL DESIGN

2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA

HHNT
 HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC.



(478) 743-7175
 (478) 743-7175 (FAX)
 PROJ. NO. 6703-455-01
 SCALE 1" = 300'
 DATE APRIL 2012

3920 ARKWRIGHT RD.
 SUITE 101
 MACON, GEORGIA 31210
 DWG. CMS_V-FP-LC
 EDIT 12-11-12

SHEET 5 OF 14

GENERAL NOTES:

1. TOPOGRAPHIC INFORMATION PROVIDED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012. A GROUND RUN SURVEY PREPARED BY LAWRENCE ASSOC., DATED NOVEMBER 12, 2012, WAS USED IN THE ACTIVE AREA OF CELLS 2H AND 2I.
2. SITE BOUNDARY INFORMATION PROVIDED BY CHARLOTTE MOTOR SPEEDWAY LANDFILL.
3. FLOODPLAIN DATA OBTAINED FROM F.E.M.A. F.I.R.M. MAP # 3710560800J, DATED NOVEMBER 5, 2008, AND ADJUSTED TO ACTUAL TOPOGRAPHIC CONTOURS USING THE BASE FLOOD ELEVATIONS IN THE ABOVE REFERENCED MAP.
4. SANITARY SEWER LOCATION AND RIGHT OF WAY PROVIDED BY THE WATER AND SEWER AUTHORITY OF CABARRUS COUNTY (WSACC) IN AN E-MAIL DATED APRIL 3, 2009.
5. ALL WETLANDS SHOWN INSIDE THE LIMITS OF CELLS NO. 2I, 2J AND 2M HAVE BEEN PERMITTED THROUGH THE U.S. ARMY CORPS OF ENGINEERS FOR DISTURBANCE PRIOR TO CONSTRUCTION OF THESE AREAS.
6. PRIOR TO DEVELOPMENT IN FUTURE PHASES, ALL WETLAND AREAS SHALL BE IDENTIFIED AND THE NECESSARY PERMITS OBTAINED.
7. PROPOSED PHASE 1 VERTICAL DOES NOT REQUIRE CONSTRUCTION OF ADDITIONAL WASTE FOOTPRINT. PROPOSED PHASE 1 VERTICAL WILL BE LOCATED ON TOP OF EXISTING CONSTRUCTED AREAS AS SHOWN IN THE SEQUENCE OF FILL SHEETS.
8. FINAL GRADES REPRESENT TOP OF CAP. PROPOSED FINAL GRADES SHOWN IN PROPOSED PHASE 3 - SOUTH AND ALONG THE WESTERN SLOPE OF THIS FACILITY ARE GRADED AT 3H : 1V. PROPOSED FINAL GRADES ALONG EASTERN SLOPE OF THIS FACILITY ARE GRADED AT 8.3H : 1V (12%).
9. NO WASTE SHALL BE PLACED WITHIN 300' OF THE PERMITTED FACILITY BOUNDARY.
10. NO BORROW ACTIVITIES SHALL OCCUR WITHIN 100' OF THE PERMITTED FACILITY PROPERTY LINE. PRIOR TO BEGINNING BORROW ACTIVITIES, BORROW AREA PLANS MUST BE APPROVED BY THE DIVISION.
11. ALL PROPOSED DOWNDRAIN PIPES SHALL BE SIZED IN THE CONSTRUCTION PERMIT APPLICATIONS, OR IN THE CLOSURE CONSTRUCTION PLANS. MINIMUM PIPE SIZE SHALL BE 18" DIAMETER.



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012


FINAL DRAINAGE PLAN - CONCEPTUAL DESIGN
2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA




HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC. 3920 ARKWRIGHT RD.
 SUITE 101

(478) 743-7175
 (478) 743-7175 (FAX) Consulting Engineers
 N.C. Corp. License # C-0813 MACON, GEORGIA 31210


PROJ. NO.	6703-455-01	DWG.	CMS V-FP-FD	EDIT	I2-11-12
SCALE	1" = 300'				
DATE	APRIL 2012	SHEET 7 OF 14			



CROSS SECTION - A



- NOTE:
1. LEACHATE COLLECTION PIPES ARE NOT SHOWN FOR CLARITY.
 2. EXISTING GRADE ELEVATIONS TAKEN FROM AERIAL SURVEY PREPARED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012.
 3. GROUNDWATER ELEVATION CONTOURS OBTAINED FROM A DRAWING PREPARED BY BUNNELL - LAMMONS ENGINEERING, INC. ENTITLED "SEASONAL HIGH WATER TABLE ELEVATION CONTOUR MAP (2007 TO 2012)" DATED 10-08-12.




REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012


LANDFILL CROSS SECTION A - CONCEPTUAL DESIGN
2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA




PROJ. NO.	6703-455-01	DWG. CMS_V-FP-XST-A-R2	EDIT	12-11-12
SCALE	HOR: 1"=200'; VERT: 1"=20'			
DATE	APRIL 2012		SHEET 8 OF 14	



CROSS SECTION - B



- NOTE:
1. LEACHATE COLLECTION PIPES ARE NOT SHOWN FOR CLARITY.
 2. EXISTING GRADE ELEVATIONS TAKEN FROM AERIAL SURVEY PREPARED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012.
 3. GROUNDWATER ELEVATION CONTOURS OBTAINED FROM A DRAWING PREPARED BY BUNNELL - LAMMONS ENGINEERING, INC. ENTITLED "SEASONAL HIGH WATER TABLE ELEVATION CONTOUR MAP (2007 TO 2012)" DATED 10-08-12.



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012

LANDFILL CROSS SECTION B - CONCEPTUAL DESIGN
2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA




HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC.

3920 ARKWRIGHT RD. SUITE 101
 MACON, GEORGIA 31210
 (478) 743-7175
 (478) 743-7175 (FAX)
 Consulting Engineers
 N.C. Corp. License # C-0813


PROJ. NO.	6703-455-01	DWG. CMS_V-PP-XST-B-R2	EDIT	12-11-12
SCALE	HOR: 1"=200' ; VERT: 1"=20'			
DATE	APRIL 2012	SHEET 9 OF 14		

1




EXAMPLE - SECTION SYMBOL

2




MARKER POST

3




FINAL CLOSURE SECTION AT ANCHOR TRENCH

4



LEACHATE COLLECTION PIPE WITH BASE LINER SYSTEM
(SECTION LOOKING UP THE CELL)

5




LEACHATE COLLECTION PIPE WITH ALTERNATE BASE LINER SYSTEM
(SECTION LOOKING UP THE CELL)

6


NO DETAIL

7



FINAL CLOSURE SECTION

8



NO DETAIL



REVISED: DECEMBER 11, 2012

MISCELLANEOUS DETAILS









2012 FACILITY PLAN MODIFICATION
CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA

HHNT
 HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC.

(478) 743-7175
 (478) 743-7175 (FAX)
 PROJECT NO. 6703-455-01
 SCALE NOT TO SCALE
 DATE APRIL 2012

3920 ARKWRIGHT RD.
 SUITE 101
 MACON, GEORGIA 31210
 N.C. Corp. License # C-0813
 DWG. CMS_V-FP-10-D1
 EDIT 12-11-12

SHEET 10 OF 14



REVISED: DECEMBER 11, 2012

MISCELLANEOUS DETAILS

2012 FACILITY PLAN MODIFICATION

CHARLOTTE MOTOR SPEEDWAY LANDFILL V

FOR

BFI WASTE SYSTEMS OF NORTH AMERICA, LLC

CABARRUS COUNTY, NORTH CAROLINA

HHNT

HODGES, HARBIN, NEWBERRY & TRIBBLE, INC.

3920 ARKWRIGHT RD. SUITE 101 MACON, GEORGIA 31210

(478) 743-7175 (478) 743-7175 (FAX)

Consulting Engineers N.C. Corp. License # C-0813

PROJ. NO. 6703-455-01 DWG. CMS_V-FP-11-D2 EDIT 12-11-12



SCALE NOT TO SCALE

DATE APRIL 2012

SHEET 11 OF 14

GENERAL NOTES:

1. TOPOGRAPHIC INFORMATION PROVIDED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012. A GROUND RUN SURVEY PREPARED BY LAWRENCE ASSOC., DATED NOVEMBER 12, 2012, WAS USED IN THE ACTIVE AREA OF CELLS 2H AND 2I.
2. SITE BOUNDARY INFORMATION PROVIDED BY CHARLOTTE MOTOR SPEEDWAY LANDFILL.
3. FLOODPLAIN DATA OBTAINED FROM F.E.M.A. F.I.R.M. MAP # 371056080J, DATED NOVEMBER 5, 2008, AND ADJUSTED TO ACTUAL TOPOGRAPHIC CONTOURS USING THE BASE FLOOD ELEVATIONS IN THE ABOVE REFERENCED MAP.
4. SANITARY SEWER LOCATION AND RIGHT OF WAY PROVIDED BY THE WATER AND SEWER AUTHORITY OF CABARRUS COUNTY (WSACC) IN AN E-MAIL DATED APRIL 3, 2009.
5. ALL WETLANDS SHOWN INSIDE THE LIMITS OF CELLS NO. 2I, 2J AND 2M HAVE BEEN PERMITTED THROUGH THE U.S. ARMY CORPS OF ENGINEERS FOR DISTURBANCE PRIOR TO CONSTRUCTION OF THESE AREAS.
6. PRIOR TO DEVELOPMENT IN FUTURE PHASES, ALL WETLAND AREAS SHALL BE IDENTIFIED AND THE NECESSARY PERMITS OBTAINED.
7. FINAL GRADES REPRESENT TOP OF CAP. PROPOSED FINAL GRADES SHOWN IN PROPOSED PHASE 3 - SOUTH AND ALONG THE WESTERN SLOPE OF THIS FACILITY ARE GRADED AT 3H : 1V. PROPOSED FINAL GRADES ALONG EASTERN SLOPE OF THIS FACILITY ARE GRADED AT 8.3H : 1V (12%).
8. NO WASTE SHALL BE PLACED WITHIN 300' OF THE PERMITTED FACILITY BOUNDARY.
9. NO BORROW ACTIVITIES SHALL OCCUR WITHIN 100' OF THE PERMITTED FACILITY PROPERTY LINE. PRIOR TO BEGINNING BORROW ACTIVITIES, BORROW AREA PLANS MUST BE APPROVED BY THE DIVISION.



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012

PHASE 3 - SOUTH FINAL GRADES - CONCEPTUAL DESIGN
2012 FACILITY PLAN MODIFICATION
 CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
 BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA






HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC.
 Consulting Engineers
 N.C. Corp. License # C-0813

(478) 743-7175
 (478) 743-7175 (FAX)
 3920 ARKWRIGHT RD.
 SUITE 101
 MACON, GEORGIA 31210

PROJ. NO.	6703-455-01	DWG. CMS_V-FP-PHS3Q-R	EDIT	12-11-12
SCALE	1" = 300'			
DATE	APRIL 2012	SHEET 13 OF 14		

GENERAL NOTES:

1. TOPOGRAPHIC INFORMATION PROVIDED BY COOPER AERIAL SURVEYS COMPANY, DATE OF PHOTOGRAPHY JANUARY 30, 2012. A GROUND RUN SURVEY PREPARED BY LAWRENCE ASSOC., DATED NOVEMBER 12, 2012, WAS USED IN THE ACTIVE AREA OF CELLS 2H AND 2I.
2. SITE BOUNDARY INFORMATION PROVIDED BY CHARLOTTE MOTOR SPEEDWAY LANDFILL.
3. FLOODPLAIN DATA OBTAINED FROM F.E.M.A. F.I.R.M. MAP # 3710550800J, DATED NOVEMBER 5, 2008, AND ADJUSTED TO ACTUAL TOPOGRAPHIC CONTOURS USING THE BASE FLOOD ELEVATIONS IN THE ABOVE REFERENCED MAP.
4. SANITARY SEWER LOCATION AND RIGHT OF WAY PROVIDED BY THE WATER AND SEWER AUTHORITY OF CABARRUS COUNTY (WSACC) IN AN E-MAIL DATED APRIL 3, 2009.
5. ALL WETLANDS SHOWN INSIDE THE LIMITS OF CELLS NO. 2I, 2J AND 2M HAVE BEEN PERMITTED THROUGH THE U.S. ARMY CORPS OF ENGINEERS FOR DISTURBANCE PRIOR TO CONSTRUCTION OF THESE AREAS.
6. PRIOR TO DEVELOPMENT IN FUTURE PHASES, ALL WETLAND AREAS SHALL BE IDENTIFIED AND THE NECESSARY PERMITS OBTAINED.
7. FINAL GRADES REPRESENT TOP OF CAP. PROPOSED FINAL GRADES SHOWN IN EXISTING PHASE 3 - SOUTH AND ALONG THE WESTERN SLOPE OF THIS FACILITY ARE GRADED AT 3H : 1V. PROPOSED FINAL GRADES ALONG EASTERN SLOPE OF THIS FACILITY ARE GRADED AT 8.3H : 1V (12%).
8. NO WASTE SHALL BE PLACED WITHIN 300' OF THE PERMITTED FACILITY BOUNDARY.
9. NO BORROW ACTIVITIES SHALL OCCUR WITHIN 100' OF THE PERMITTED FACILITY PROPERTY LINE. PRIOR TO BEGINNING BORROW ACTIVITIES, BORROW AREA PLANS MUST BE APPROVED BY THE DIVISION.



REVISED: DECEMBER 11, 2012
 REVISED: OCTOBER 10, 2012

PHASE 4 FINAL GRADES - CONCEPTUAL DESIGN

2012 FACILITY PLAN MODIFICATION
 CHARLOTTE MOTOR SPEEDWAY LANDFILL V
 FOR
 BFI WASTE SYSTEMS OF NORTH AMERICA, LLC
 CABARRUS COUNTY, NORTH CAROLINA



HODGES, HARBIN,
 NEWBERRY & TRIBBLE, INC. 3920 ARKWRIGHT RD., SUITE 101
 Consulting Engineers MACON, GEORGIA 31210
 N.C. Corp. License # C-9813

(478) 743-7175
 (478) 743-7175 (FAX)

PROJ. NO. 6703-455-01 DWG. C.M.S.-V-FP-PHASEQ-R EDIT 12-11-12
 SCALE 1" = 300'
 DATE APRIL 2012 SHEET 14 OF 14

APPENDIX

A. SITE SUITABILITY UPDATE

SITE SUITABILITY UPDATE

BFI WASTE SYSTEMS OF NORTH AMERICA, INC. CMS LANDFILL V – LATERAL EXPANSION PHASE 2 EXPANSION (CELLS 2F, 2G & 2H) AND PHASES 3, 4 & 5

This Site Suitability Update has been prepared in accordance with the State of North Carolina, Department of Environment and Natural Resources, Division of Waste Management, Rule.1618 of the North Carolina Administrative Code (NCAC), Title 15A, Chapter 13, Subchapter 13B.

This Plan has been prepared on behalf of:

BFI Waste Systems of North America, Inc.
5105 Morehead Road
Concord, North Carolina 28027

This Plan has been prepared by:

ESP Associates, P.A.
372 Crompton St.
Charlotte, North Carolina 28273



ESP ASSOCIATES, P.A.
engineering - surveying - planning

May 2004

Revised November 2005 per NCDENR Comments





ESP Associates, P.A.
engineering • surveying • planning

May 6, 2004

State of North Carolina
Department of Environment & Natural Resources
Division of Waste Management
1646 Mail Service Center
Raleigh, NC 27699-1646

ATTENTION: Ms. Sheri Coghill

Reference: **SITE SUITABILITY UPDATE – CMS LANDFILL V
SOLID WASTE PERMIT NO. 13-04
Concord, North Carolina**

Ms. Coghill:


On behalf of BFI Waste Systems of North America, Inc. (BFI), ESP Associates, P.A. (ESP) is submitting herewith a Site Suitability Update for the CMS Landfill V Facility (Permit No. 13-04) located in Concord, North Carolina. As you requested via e-mail on March 31, 2004, the Site Suitability Update is being submitted separately from the Application for Permit to Construct for the lateral expansions. This update has been prepared in accordance with the Division of Waste Management Rule .1618.

If you should have any questions or require additional information following review of the attached Site Suitability Update, please contact me at (704) 504-1015.

Sincerely,

ESP Associates, P.A.


David W. Wasiele, P.E.
Project Engineer
NC Registration No. 20770



Cc: Mr. Mike Gurley – BFI
City of Concord

**SITE SUITABILITY UPDATE
CMS LANDFILL V
PHASE 2 EXPANSION (CELLS 2F, 2G & 2H), PHASE 3,
PHASE 4 AND PHASE 5**

Introduction

BFI Waste Systems of North America, Inc. is proposing a lateral expansion of the existing CMS Landfill V (Permit No. 13-04) to include a Phase 2 Expansion, Phase 3, Phase 4 and Phase 5. An approximately 21-acre parcel of land was purchased along the southeastern portion of the existing municipal solid waste landfill facility to serve as buffer area and not be developed as a landfill unit. The proposed waste boundary in this area shifts 300 feet east from the previously permitted boundary so that now the proposed edge of waste boundary is the previous facility boundary. A copy of the property boundary survey performed by ESP Associates, P.A. (Revised ALTA / ACSM Boundary Adjustment between BFI Waste Systems & Evelyn H. Furr dated 4/19/02) for the purchased buffer area is included in Appendix 1 for reference.

The original Site Suitability Report for this facility (prepared by Soil & Materials Engineers and Westinghouse Environmental Services) was approved on April 1, 1989 and a subsequent Transition Plan prepared by S&ME, Inc. was submitted April 5, 1994 to update Site Suitability information. The previously submitted Site Suitability Studies included all areas for proposed landfill development with the exception of the approximately 21-acres of property purchased from Evelyn H. Furr. Therefore, the areas of focus for this Site Suitability Update are the additional property purchased along the east side of the Phase 2 Expansion and Phase 3 and location restrictions for edge of waste boundary and wetlands / endangered species studies for proposed Phase 4 and Phase 5.

Possible impacts to the 100-yr floodplain as well as wetland certifications for development of Phases 4 and 5 shall be addressed prior to design and permitting of those phases. The Corp of Engineers' wetlands certification will expire (certification is only valid for 5 years) prior to design of these phases and the 100-yr floodplain may be revised. Impacts to the 100-yr floodplain require approval from the City of Concord in accordance with the Unified Development Ordinance. The City of Concord Unified Development Ordinance stipulates all conditions and design parameters that must be addressed for impacts to the 100-yr floodplain.

Site Hydrogeologic Report

Subsurface characterization information including soil types, groundwater information and bedrock information for this facility is included in the Design Hydrogeologic Study submitted to the Division of Waste Management by ENSR Consulting and Engineering (NC), Inc. dated December 2003. Based on the results of the Design Hydrogeologic Study, the proposed facility expansions are suitable for development of a municipal solid waste landfill in accordance with Division of Waste Management Rule .1623 (a).

Site Suitability Plan

A copy of the Site Development Plan – All Facilities (Sheet FC-2) is included in Appendix 2 to illustrate compliance with the siting requirements of the Division of Waste Management Rule .1618. This plan contains the following information:

- The proposed waste boundary will not be within 500 feet of a private residence.
- A minimum 300-foot buffer shall be maintained between the waste boundary and the facility property boundary.
- Landfill development shall not fill or adversely impact wetland areas.
- Landfill development shall not affect the flow or storage capacity of the 100-year floodplain.
- An existing sanitary sewer line is located along the creek at the eastern property boundary. The location and easement are shown on the plan.
- Proposed development is contiguous to the existing landfill operations

Regional Characterization Study

A Regional Characterization Map including all areas within a 2-mile radius of the facility boundary was prepared in accordance with the Division of Waste Management Rule .1618 (c) (1) and is included in Appendix 3. This map was prepared utilizing the most recent Cabarrus County, North Carolina Geographical Information System information available. This map illustrates the following:

- General topography for the mapped area
- Landfill Facility Boundary
- There are no recorded Public Water Supply Wells or Surface Water intakes within the limits of this map
- Residential Subdivisions
- Waste Transportation Routes
- No public use airports or runways are within the limits of this map

Local Characterization Study

A Local Characterization Map including all areas within 2,000 feet of the facility boundary was prepared in accordance with the Division of Waste Management Rule .1618 (c) (2) and is included in Appendix 4. This map was prepared utilizing the most recent Cabarrus County, North Carolina Geographical Information System information available. This map illustrates the following:

- The entire property proposed for the Facility
- On-site easements
- Location of private residences and schools
- Location of industrial parks and commercial buildings
- There are no potable wells within the limits of this map (County Water)
- There are no registered historic sites within the limits of this map
- General topography
- 100-yr floodplain
- Rivers and creeks

Wetlands and Endangered Species

A jurisdiction wetland delineation and endangered / threatened species study was performed by AMEC, Inc for the newly purchased buffer property. The field work was performed in the summer of 2003 and the report is dated August 15, 2003. The results of the study reaffirm that endangered or threatened species or habitats are not present within the property boundaries. Jurisdictional wetlands were delineated along a drainage feature traversing west to east within the property boundaries and along an existing creek that forms the property boundary. The jurisdictional wetland areas along the drainage feature were flagged in the field by AMEC, Inc. and surveyed by ESP Associates, P.A. The limits of the jurisdictional wetlands are shown on the Site Development Plan included in Appendix 2. A complete copy of the report prepared by AMEC, Inc. is included in Appendix 5 for reference.

Based on the previously described field work, reporting and surveying, development of the Phase 2 Expansion (Cells 2F, 2G and 2H), Phase 3, Phase 4 and Phase 5 will not impact endangered or threatened species or their habitats or adversely impact jurisdictional wetland areas.

Land Use and Zoning


Following acquisition of the additional buffer property, the City of Concord annexed the entire property (approximately 21-acres) into the City Limits of Concord with a zoning designation of I-2 (Heavy Industrial District). This designation is consistent with the remainder of the site and allows the development of a solid waste landfill in accordance with the City of Concord Unified Development Ordinance. A complete copy of the Rezoning Application as adopted by the City of Concord is included in Appendix 6 for reference. Furthermore, a copy of the Franchise Agreement between the City of Concord and BFI Waste Systems of North America, Inc. is included in Appendix 7 for local government approval purposes.

APPENDIX

- APPENDIX 1 Furr Property Survey**
- APPENDIX 2 Site Development Plan – All Facilities**
- APPENDIX 3 Regional Characterization Map**
- APPENDIX 4 Local Characterization Map**
- APPENDIX 5 Wetland / Endangered Species Study**
- APPENDIX 6 Rezoning Application**
- APPENDIX 7 Franchise Agreement**


APPENDIX 1
FURR PROPERTY SURVEY

This drawing and/or the design shown are the property of ESP Associates, P.A. The reproduction, alteration, copying or other use of this drawing without their written consent is prohibited and any infringement will be subject to legal action.
 ESP Associates, P.A.



MONUMENT "FACE"
 N 589117.231
 E 1498532.488


N 57°31'55" W 9006.18' (ground)
 9004.8' (916)
 COMBINED FACTOR 0.999847817



NOTES
 THIS PLAT WAS DRAWN WITH THE USE OF A TITLE CERTIFICATION LETTER, PROVIDED BY PENDER R. MCELROY, DATED APRIL 10, 2002.
 #5 REBARS SET AT ALL CORNERS UNLESS NOTED OTHERWISE.
 TOTAL ACREAGE FOR THE AREA ENCOMPASSED BY THIS PLAT AS SHOWN.
 THIS PROPERTY IS ZONED MDR (MEDIUM DENSITY RESIDENTIAL).
 AREAS COMPUTED BY COORDINATE METHOD.
 SUBJECT TRACT DEED REFERENCES:
 DB 0394 PG 0402
 SUBJECT TRACT TAX PARCEL #5508-73-0913
 RAW ERROR OF CLOSURE 1: 73.546.
 THIS PROPERTY IS NOT LOCATED IN A SPECIAL FLOOD HAZARD AREA PER COMMUNITY PANEL #3702500115 D, DATED 11-02-94.
 ALL BEARING AND DISTANCES IN PARENTHESIS ARE TAKEN FROM DEEDS; DB 0041 PG 0093, DB 0041 PG 0095, DB 0394 PG 0402 & DB 0618 PG 0204, AS SHOWN.
 NO MONUMENTATION SET IN CREEK.
NOTES:
 EXCEPTIONS TO TITLE CERTIFICATION LETTER EFFECTING PROPERTY:
 DUKE POWER
 DB 0160 PG 0313.....UNABLE TO PLOT OR LOCATE
 DB 0200 PG 0306.....UNABLE TO PLOT OR LOCATE
 CONCORD TELEPHONE COMPANY
 DB 0209 PG 0091.....UNABLE TO PLOT OR LOCATE
 DB 0327 PG 0015
 CITY OF CONCORD
 DB 2737 PG 0311.....UNABLE TO PLOT OR LOCATE

REVISIONS PER ATTORNEY COMMENTS:
 ADJUST LINE WEIGHTS AT "TOP" FOR CLARITY
 DELETE THE "POSSIBLE AREA OF PURCHASE"
 DELETE L-19 FROM LINE TABLE
 CORRECT TYPOGRAPHICAL ERRORS IN TITLE BLOCK
 CORRECT TYPOGRAPHICAL ERRORS IN VICINITY MAP

LEGEND
 -X- - FENCE LINE
 -SS- - SANITARY SEWER LINE
 (S) - SANITARY SEWER
 FD - FOUND
 C - CENTERLINE




LINE	LENGTH	BEARING
L1	20.56'	S04°30'22"W
L2	15.62'	S21°48'07"W
L3	16.88'	S03°28'26"E
L4	15.30'	S03°27'18"E
L5	18.67'	S10°44'26"W
L6	14.84'	S04°27'34"W
L7	27.10'	S06°02'28"E
L8	32.80'	S06°47'38"W
L9	30.00'	S08°53'07"W
L10	17.73'	S06°53'03"W
L11	13.05'	S27°45'32"W
L12	17.50'	S28°26'19"E
L13	30.86'	S07°12'17"W
L14	29.19'	S02°01'19"E
L15	21.41'	S39°27'17"E
L16	27.46'	S12°13'10"W
L17	33.61'	S34°21'47"W
L18	21.87'	S00°00'31"W
L19	23.59'	S05°37'02"E
L20	19.20'	S09°05'37"W
L21	21.77'	S08°06'13"E
L22	24.45'	S06°28'41"W
L23	26.32'	S38°15'19"E
L24	56.67'	S11°41'41"W
L25	23.14'	S12°37'00"E
L26	75.06'	S25°56'25"E
L27	170.79'	S25°27'17"E
L28	109.31'	S32°59'52"W
L29	107.84'	S29°16'21"W
L30	95.60'	S27°05'24"W
L31	33.93'	S64°09'41"W
L32	40.08'	S53°17'54"W
L33	35.19'	S27°48'21"E
L34	36.87'	S10°48'48"E
L35	44.85'	S27°07'51"W
L36	77.74'	S06°28'10"E
L37	32.68'	S33°20'43"W
L38	19.56'	S26°17'29"E
L39	39.63'	S35°35'20"E
L40	52.58'	S12°44'01"W
L41	34.38'	S16°11'56"E
L42	27.74'	S10°07'51"W
L43	52.64'	S41°22'19"E
L44	31.11'	S21°38'25"E
L45	28.02'	S11°27'09"E
L46	27.97'	S09°23'49"E
L47	21.70'	S56°40'29"E
L48	80.83'	S85°57'25"E
L49	46.16'	S27°43'36"W
L50	30.03'	S06°25'43"E
L51	7.00'	S44°34'01"E
L52	20.65'	S22°03'46"E
L53	21.23'	S01°14'11"W
L54	28.21'	S11°56'15"W
L55	7.21'	S04°30'22"W
L56	25.58'	N10°16'35"E



I, David A. Weirich, N.C.P.S., do hereby certify that this map, drawn from an actual field survey under my direction, meets and/or exceeds the Minimum Standards set forth in the Manual of Practice for Land Surveying in North Carolina. Title References recording the adjoining properties are subject to information provided by local County Government. Subject to the receipt for retrocession of Boundary Lines only, and not intended to certify title.
 David A. Weirich
 L-3846

ESP ASSOCIATES, P.A.
 engineering • surveying • planning
 10915 Southern Loop Boulevard
 Fayetteville, NC 28404 (704) 583-4949



NO.	DATE	REVISION	BY
2	4/25/02	ATTORNEY COMMENTS (SEE NOTES)	FPC
1	4/23/02	REVISE LINE TABLE BEARINGS	WCC

PROJECT NO. OC23	DRAWN BY FPC/WCC
SCALE 1"=200'	CHECKED BY DAW
DATE 4/19/02	DRAWING NO. OC23-ALTA.dwg
REVISED ALTA/ACSM BOUNDARY ADJUSTMENT BETWEEN BFI WASTE SYSTEMS & EVELYN H. FURR LOCATED IN TOWNSHIP No. 2 CABARRUS COUNTY NORTH CAROLINA BFI WASTE SYSTEMS OF NORTH AMERICA, INC. 5105 MOREHEAD RD. CONCORD, NORTH CAROLINA 28027 704-782-2004	

APPENDIX 2

**SITE DEVELOPMENT PLAN –
ALL FACILITIES**

NOTES:

PROPOSED LEACHATE FORCE MAIN INFORMATION PROVIDED BY ALMES & ASSOCIATES, INC.

EXISTING TOPOGRAPHY SUPPLIED BY CHAS. H. SELLS, INC. DATED APRIL 12, 2003

FLOODPLAIN INFORMATION OBTAINED FROM F.E.M.A. F.I.R.M. MAP DATED NOV. 2, 1994

PROPERTY SURVEY BOUNDARY INFORMATION PROVIDED BY ESP ASSOCIATES, P.A., SURVEY DATED 6/11/2003


CELLS 2F, 2G, & 2H ARE SUBMITTED FOR APPLICATION TO CONSTRUCT BASED ON "TYPICAL LONG-TERM SEASONAL HIGH GROUNDWATER" SURFACE, ENSR, DECEMBER, 2003

GRADES SHOWN FOR PHASES 3, 4 & 5 ARE CONCEPTUAL BASED ON "GROUNDWATER POTENTIOMETRIC SURFACE CONTOUR MAP, JANUARY 2003", ENSR, DECEMBER 2003

PROPOSED GRADES FOR CELLS 1A, 1B, 2A - 2E & 2L REFLECT CURRENTLY PERMITTED FINAL CONTOURS

CENTERLINE OF ROCKY RIVER IS PROPERTY LINE

PHASE 2 EXPANSION



LEGEND:

- EXISTING CONTOURS
- CELL/PHASE LIMITS
- PROPERTY BOUNDARY
- 100-YR FLOODPLAIN
- 300-FT BUFFER
- 500-FT BUFFER
- CELL DESIGNATION

2B

ESP Associates, P.A.
 engineers • surveyors • planners
 P.O. Box 9810 • Charlotte, NC 28241
 10915 Sunbeam Loop Rantland
 Pineville, NC 28134
 (704) 383-9919 • Fax: (704) 581-1950
 www.espassociates.com

BFI WASTE SYSTEMS, INC.
 OF NORTH AMERICA, INC.
 P.O. BOX 219
 PINEVILLE, N.C. 28134

SITE DEVELOPMENT PLAN
 ALL FACILITIES

CMS LANDFILL V

CONCORD, N.C. CABARRUS CO., N.C.

PROJECT: FC-2


NO.	DATE	REVISION	BY

PROJECT NO: RC23
 SCALE: 1" = 300'
 DATE: 4/21/04
 DRAWN BY: MJC
 CHECKED BY: DWH
 DIV: 5-25-2004

APPENDIX 3

REGIONAL CHARACTERIZATION MAP

Regional Characterization Plan



WASTE TRANSPORTATION ROUTES:

U.S. 29
HWY 49
SPEEDWAY BLVD
MOREHEAD RD

Legend

- 4ft Topography
- Water Lines
- Sewer Lines
- Streams
- Waste Transportation Route
- Parcels
- Site Facility
- 2 mile perimeter around Site Facility

1 inch equals 2,000 feet

NOTE: Information shown on this map was provided by Cabarrus County GIS.

There is no known public water supply wells or surface water intakes within the limits of this map.

APPENDIX 4
LOCAL CHARACTERIZATION MAP

Local Characterization Plan



APPENDIX 5

WETLAND / ENDANGERED SPECIES STUDY

Jurisdictional Wetland Delineation
CMS Landfill Property, Cabarrus County, NC

AMEC Project No.
August 15, 2003

August 15, 2003 ,

CMS Landfill
c/o ESP Associates, P.A.
372 Crompton Street
Charlotte, North Carolina 28273

Attention: Mr. David Wieshela, P.E.
Project Engineer

Reference: **Jurisdictional Wetlands Delineation**
CMS Landfill Project
Concord, North Carolina
AMEC Project No.

Dear Mr. Wieshela:

AMEC, Inc., is pleased to present the attached Jurisdictional Wetland Delineation Report for the above-referenced site in Cabarrus County, North Carolina. The wetland delineation was performed in accordance with AMEC Proposal No., dated June, 2003.

Waters of the United States located on the subject property are limited to one side property line stream that has been historically impacted by discharge and utility easements. This activity has resulted in a Rosgen Stream C which has signs of both vertical and lateral migration..

The jurisdictional limits should be verified by the U.S. Army Corps of Engineers (USACOE). After USACOE approval, the delineated boundaries should be surveyed and platted by a registered land surveyor, employed by the client. The surveyor should establish meets and bounds of the jurisdictional streams, ponds and wetlands, and tie them, ultimately, to an established property corner. Upon completion of the map, we will forward the final survey of waters and wetlands of the U.S. to the USACOE for final jurisdictional determination.

The remaining two tracts investigated, the old stormwater basin, and the ditch adjacent to the office building, were determined to be non-jurisdictional and therefore not subject to federal and state

404/401 Regulations. Please consider this statement as the findings by AMEC, Inc. for the reference tracts.

AMEC, Inc. also conducted a Threatened and Endangered Species Study for all of the above referenced tracts. After consultation with the Natural Heritage Program and the U.S. Fish and Wildlife Service, no known or documented sitings of state or federal threatened, endangered, or species of concern were found to exist within the property boundaries. Also, the site reconnaissance did not reveal any evidence of such flora or fauna existing in the observed habitat.

We hope this report meets your needs. We look forward to working with you in the future, and if you have any questions or if we can be of further assistance, please feel free to call.

Sincerely,

AMEC, Inc.



M. Todd Ball
Senior Consultant

**Jurisdictional Wetlands
Delineation Report**

CMS Landfill
Cabarrus County, North Carolina
AMEC Project No.

Prepared for:

Allied Waste – Atlantic Division
5105 Morhead Rd.
Concord, North Carolina 28027

Prepared By:

AMEC, Inc.
200 South Old Statesville Rd.
Huntersville, North Carolina 8241-7668

August, 2003

Table of Contents

1.0 Introduction.....	1
2.0 Scope of Services.....	2
3.0 Study Method.....	3
3.1 Wetland Components.....	3
3.2 Methodology Used.....	3
3.2.1 Overview.....	3
3.2.2 Sampling Methods.....	5
4.0 Delineation Results.....	6
4.1 Site Vegetation.....	7
4.2 Site Soils.....	8
5.0 Recommendations.....	9
5.1 Permitting Considerations.....	9
5.2 Delineation Verification.....	11
6.0 Sole Use Statement.....	11

Figures

Figure 1 – Site Vicinity Map

Figure 2 – USGS Topographic Map

Figure 3 – Field Map of Estimated Wetland Delineation


1.0 Introduction

This report presents the findings of the jurisdictional wetlands delineation recently performed on the CMS Landfill Property, located south of Lowes Motor Speedway, on the west side of Concord, Cabarrus County, North Carolina. The property is comprised of all or portions of several separate, but adjoining tracts, and when completely assembled, totals approximately 75 acres.

The irregularly shaped subject property is comprised of both mature and mid-growth woodland. Smaller portions of the property are comprised of mid-to-late stage successional growth. An unnamed tributary, eventually flowing southeast to the Rocky River, runs adjacent to the east side of the property.

The opinions included herein are based on the information obtained during the study and our professional experience. The report is based on the observations made on the dates noted and using the procedures described herein, within the subject property outlined on the enclosed figures. If additional information becomes available, we request the opportunity to review the information, reassess the potential environmental concerns and modify our conclusions and recommendations, if appropriate.

Because property borders were not clearly marked, AMEC limited the evaluation to areas assumed to be within the property borders. Although we are fairly certain that the entire property was included within our study, it is possible that areas may not have been completely delineated. Therefore, AMEC requests the opportunity to revisit the site upon completion of the formal boundary survey and confirm that all areas have been adequately addressed.



NEWTON QUADRANGLE
NORTH CAROLINA, 1970

VICINITY MAP

DRAWING NUMBER: GWS L98741	DATE: 05-16-2000
SCALE: 1 INCH = 1,000 FEET	BY: [initials]

PREPARED FOR:
ALLIED WASTE - ATLANTIC REGION
CONCORD, NORTH CAROLINA

PREPARED BY:
GWS
OLD UNIVERSITY ROAD
RANDOLPH, NC 28134
(704) 771-2000

FIGURE:
FIGURE 1

2.0 Scope of Services

At the request of CMS Landfill, AMEC has performed a wetland delineation and assessment of the subject property. The scope of services includes the following:

- 1) Assessment and documentation of site conditions as to the presence and/or absence of wetland areas, using the three-parameter approach (hydric soils, hydrophytic vegetation and wetland hydrology) set forth in the 1987 USACOE Wetland Delineation Manual.
- 2) Identification and marking of any upland/wetland boundaries with sequentially numbered pink flags;
- 3) Identification and similar marking of any waterways and ponds, considered to be waters of the United States under the jurisdiction of the U.S. Army Corps of Engineers (USACOE), or isolated waters and wetlands under the jurisdiction of the North Carolina Department of Environment and Natural Resources (NCDENR);
- 4) Preparation of a report, including a map of the estimated wetlands, streams and ponds (collectively referred to as waters of the U.S.) and data forms that document the physical characteristics of sample points as to the presence or absence of the three wetland components; and
- 4) Verification of wetland/upland boundaries with the USACOE. Upon the authorization of CMS Landfill, AMEC will provide the USACOE with a map of the estimated onsite jurisdictional boundaries, and all supporting information. Following the USACOE's verification of the delineation, AMEC will submit a survey map

(prepared by a surveying firm employed by CMS Landfill) of the jurisdictional boundary to the USACOE for review and final jurisdictional determination.

3.0 Study Method

An AMEC Wetland Professional performed an on-site wetland delineation of the subject property on August 15, 2003. During the site visit, all areas that are considered wetlands were identified and marked as described above. In addition, all waterways considered "waters of the United States" or "waters of North Carolina" were identified and similarly marked. Routine wetland delineation sampling was conducted at selected locations throughout the subject property to determine the presence or absence of wetlands.

3.1 Wetland Components

AMEC utilized the currently accepted methods of wetland determination described in the 1987 United States Army Corps of Engineers Manual for Identifying and Delineating Wetland Areas ("The Manual"). The Manual states that under normal circumstances, an area must demonstrate the presence of three components to be declared a jurisdictional wetland: 1) hydrophytic vegetation, 2) hydric soils and 3) wetland hydrology.

3.2 Methodology Used

3.2.1 Overview

Prior to the August, 2003 site visit, AMEC personnel reviewed available supporting information including the Cabarrus Mills, NC quadrangle, dated 1991, having the standard 1:24000 scale. An additional elevation contour map that had been obtained from the Cabarrus County topographic map database, having a scale of 1" = 300', was also examined. In addition, the appropriate FEMA

Floodplain map, tax parcel information provided by Allied Waste, USDA Soil Survey of Cabarrus County, USDA publication Hydric Soils of the United States (1991), and U.S. Fish and Wildlife Service (FWS) publication National List of Plant Species That Occur in Wetlands (1996), were reviewed. The purpose of reviewing this supporting information was to characterize drainage, soils and vegetation on the subject property.

Based on review of the maps, the topographic high point of approximately 730 feet Mean Sea Level (MSL), is located on the west side of the property. The onsite topographic low point of just less than 700 feet MSL is located along the stream, which flows south along the east side of the subject property. A smaller ephemeral streams flow into the central stream from the western portions of the subject property. All of these features present throughout the property are considered perennial, and are subject to USACOE regulation.

Review of the soil survey does not identify any potentially hydric soils on the subject property, except Chewacla loam, located within and adjacent to the streams. The soil survey identifies the stream as a single-line perennial stream, and all other onsite streams as intermittent.

Following review of the above-referenced materials, AMEC personnel visited the subject property and conducted routine wetland delineation sampling, and marked any upland/wetland boundaries observed on-site with sequentially numbered flags. In addition, any waterways and ponds observed on-site considered to be jurisdictional waters of the U.S. or N.C. were similarly marked with sequentially numbered flags. Certain streams and drainage features were evaluated using the N.C. Department of Water Quality's (NCDWQ) Stream Classification Form. This form provides for the distinction of intermittent streams from ephemeral stormwater channels based upon a numeric classification. The classification results from field observation of geomorphic, hydrologic and biologic characteristics of the drainage feature. Examples of these characteristics include the presence or absence of a pool/riffle sequence, recent alluvial deposits, periphyton and macrobenthos, etc.

Routine wetland determinations involve simple, rapidly applied methods that result in sufficient qualitative data for making a wetland determination. Samples were collected at five representative observation points on the subject property. AMEC did not conduct routine wetland delineation sampling within the topographically higher portions of the site as visual inspection of these areas identified a dominance of non-hydrophytic plants, non-hydric soils and a lack of wetland hydrology.

3.2.2 Sampling Methods

In accordance with the three component approach to identifying wetland areas, soils, hydrology and vegetation were simultaneously characterized at each observation point (sample location). The collected field data were then utilized to make a routine wetland determination. When all three components tested positive, a wetland designation was assigned. The specific testing conducted at each sample location was as follows:

a. Vegetation

Vegetation in each stratum was examined at each sample location. Herbaceous vegetation and saplings and shrubs were examined within a 5 ft. radius. Trees and woody vines were examined within a 30 ft. radius. Dominant plant species were identified in each stratum. The wetland indicator status for each dominant plant was recorded using the 1996 FWS publication National List of Plant Species That Occur in Wetlands. Where greater than 50% of the dominant species were identified as OBL, FAC (excluding FAC-) or FACW (including FACW- and FACW+), the sample location was considered to have hydrophytic vegetation.

b. Soils

Excavations with a Dutch auger were made by hand to a depth of approximately 16 inches at each sample location. Soil below the A horizon was examined at a depth of 12 to 16 inches and compared to the following hydric soil indicators:

- Gleying (gray coloring)
- Matrix chroma of 2 or less in both mottled and unmottled mineral soils
- High organic content in the upper layers
- Organic streaking (sandy soils)
- Iron and manganese concretions

Soil colors were evaluated using Munsell Soil Color Charts. Additional soil characteristics including texture, soil series and drainage class were also examined at each sample location.

c. Hydrology

Each sample location was examined for indicators of wetland hydrology, especially inundation, soil saturation of the upper 16 inches, drift lines, drainage patterns, watermarks and sediment deposits.

Upland/wetland boundaries were determined by proceeding away from the wetlands toward uplands and noting any changes in soil, vegetation and hydrology. The boundaries of any wetland areas identified on-site were flagged at the locations where hydrophytic vegetation and/or hydric soils gave way to non-hydrophytic vegetation and/or non-hydric soils.

4.0 Delineation Results

On August 15, 2003, an AMEC Wetlands Professional conducted the jurisdictional delineation. The approximate field delineation of waters and wetlands of the U.S. and N.C. on the subject property is presented on the attached plat.

Based on AMEC's assessment of on-site conditions, the following jurisdictional waters were identified on the subject property:

1. Stream 1 – an apparent 2nd order channel originating north of the property which is perennial, and likely flows year-round.

A smaller intermittent stream is also located on the property. This feature was distinguished from perennial channels using the N.C. Department of Water Quality's (NCDWQ) Stream Classification Form, as described earlier in this report.

Based on AMEC's assessment of on-site conditions, one wetland area was identified on the subject property.

1. Wetland Area 1 – This small wetland area is located on the floodplain of the centrally-located stream. The area is comprised of a mixture of mature hardwood trees and dense herbaceous growth. Much of the area was inundated during the time of inspection.

4.1 Site Vegetation

The subject property is comprised of vacant woodland and pasture. A mix of hardwoods, pines and cedars, with light to moderate underbrush dominate the majority of the wooded areas. There are no abandoned dwellings or structures located on the property. Portions of the property are dominated by mid-to-late stage successional vegetation.

The overstory of the majority of the site is vegetated with both pine and hardwood deciduous species such as Northern red oak (*Quercus rubra*), white oak (*Quercus alba*), sweet gum (*Liquidambar styraciflua*), red maple (*Acer rubrum*), black cherry (*Prunus serotina*), Sycamore

(*Plantanus occidentalis*) and dogwood (*Cornus florida*). Evergreen species include loblolly pine (*Pinus taeda*), short leaf pine (*Pinus echinata*) and eastern red cedar (*Juniperus virginiana*).

A mixture of saplings and shrubs dominates the understory. Dominant understory species include flowering dogwood, Chinese privet (*Ligustrum sinense*), sweetgum, red maple, loblolly pine, box elder (*Acer negundo*), American elm, American holly (*Ilex opaca*), red cedar, green briar (*Smilax rotundifolia*), and grape (*Vitis rotundifolia*).


The herbaceous layer is dominated by a variety of seedlings including most of those listed above, as well as poison ivy (*Toxicodendron radicans*), Japanese honeysuckle (*Lonicera japonica*), swamp rose (*Rosa palustris*), Christmas fern (*Polystichum acrostichoides*), blackberry (*Rubus allegheniensis*) and green briar.

Streamside and wetland areas contain an overstory comprised primarily of red maple, sweetgum, ironwood (*Carpinus carolinia*), river birch (*Betula nigra*), green ash (*Fraxinus carolinia*), box elder (*Acer negundo*) and yellow poplar (*Liriodendron tulipifera*). The herbaceous layer is comprised of black berry, swamp rose, soft rush (*Juncus effusus*) and various canary grasses.

4.2 Site Soils

Based on review of the USDA Soil Survey of Cabarrus County, the dominant soils throughout the subject property are mapped as follows:

- Chewacla Sandy Loam, frequently flooded: (4) – a somewhat poorly drained, moderately permeable soil, mapped adjacent to the onsite stream and its associated floodplain. Chewacla soils are typically located within floodplains along drainageways. Chewacla soils are listed in the USDA publication Hydric Soils of the United States.



NEWTON QUADRANGLE
NORTH CAROLINA, 1970

AERIAL PHOTO

DRAWING NAME: C&E LANDFILL	DATE: 06-16-2008
SCALE: 1 INCH = 1,000 FEET	UNIT: FT
PREPARED FOR: ALLIED WASTE - ATLANTIC REGION CONCORD, NORTH CAROLINA	
PREPARED BY: S.D. BROWN U.S. GEOLOGICAL SURVEY CONCORD, NC 28027 (704) 328-3300	FIGURE: FIGURE 2

- Cecil Sandy Clay Loam, 8-15 percent slopes, eroded (31D2) – well-drained and moderately-permeable soils typically located on ridges dissected by drainageways. On the subject property, an area of Cecil soil is located on either side of the centrally-located stream and its associated floodplain.
- Cecil Sandy Clay Loam, 2-8 percent slopes, eroded (31B2) – Other than the degree of slope, this soil is identical to the Cecil mapping unit identified above. On the subject property, this soil is located on high ridge west of the centrally-located stream.

5.0 Recommendations

5.1 Permitting Considerations

The following section lists various permit scenarios associated with development of the subject property:

- Placement of fill material within greater than 1/10 acre of wetlands or greater than 150 linear feet of stream requires a written water quality certification from the Division of Water Quality. Placement of fill material within greater than 1/10 acre of wetlands or greater than 300 linear feet of stream (with habitat for fish and wildlife) requires an Individual Permit from the USACOE, along with the water quality certification. While isolated waters and wetlands are not regulated by the USACOE, all waters and wetlands, both isolated and adjacent are regulated by NCDENR.
- Both perennial and intermittent watercourses are subject to jurisdiction. In order to avoid obtaining an Individual Water Quality Certification, project-wide impacts to wetlands must be less than 1/10 acre, and with respect to stream impacts, less than 150 linear feet.

- The Nationwide Permit No. 39, available for industrial, commercial and residential development from the USACOE, has a threshold of 1/2 acre of wetlands (greater than 1/10 acre requires mitigation), and up to 300 linear feet of stream with habitat (aquatically-significant). It does not, however, authorize some types of fill emplacement within the 100-year floodplain.
- The time constraints for the respective permit types are 2-4 months for a Nationwide Permit, and 6-12 months for an Individual Permit.
- Mitigation is required for impacts exceeding 1/10 acre of wetlands or 150 linear feet of stream. Onsite preservation/restoration of stream resources is a possible avenue for mitigation credit. In addition, the Wetland Restoration Program (WRP) or other Mitigation Banks would provide adequate mitigation for the project. The Division of Water Quality requires stream mitigation at a 1:1 ratio for restoration. Any wetland impacts will require mitigation of 2:1 from both the Division of Water Quality and the USACOE for restoration. Preservation credits can range from 4:1 to 10:1. Acceptable forms of compensatory mitigation are (in order of preference):

Restoration: the return of a degraded or previously impacted stream to a more natural state, or the re-establishment of wetland hydrology and vegetation in an area where it previously existed.

Creation: the construction of a wetland or stream in an area where wetlands did not exist in the recent past.

Enhancement: increasing one or more of the functions of an existing stream or wetland by manipulation of vegetation or hydrology.

Preservation: protection of streams or wetlands through purchase, donation or conveyance of a conservation easement to an appropriate government or non-profit agency for management.

- Each agency prefers that mitigation be “onsite” and “in-kind”, meaning that restoration or creation of similar waters onsite should first be considered. Offsite options, or payment into an approved mitigation are also viable options. Stream restoration costs vary from \$125 to \$300 per linear foot. Wetland restoration credits range from \$12,000 to \$24,000 per acre.

5.2 Delineation Verification

The flagged jurisdictional areas described in Section 4.0 and presented on the Field Map of Estimated Wetland Delineation attached to this report should be verified by the USACOE, then surveyed and platted by a registered land surveyor. The surveyor should establish meets and bounds of the jurisdictional stream channels and tie them, ultimately, to an established property corner. The surveyor should then provide the map to AMEC. This final survey, depicting the surveyed wetland area, will be forwarded by AMEC to the USACOE in Asheville, North Carolina for review and final jurisdictional determination.

6.0 Sole Use Statement

All materials and information used for this project were obtained by AMEC. The resulting report is provided for the sole use of CMS Landfill on the project for which it was prepared. Use of this report by any third parties will be at such party’s sole risk, and AMEC disclaims any liability for any use or reliance by third parties. Additional reports, naming another party or parties, as addressee(s) or otherwise entitling the party or parties to rely on the report may be requested in writing by CMS Landfill. Such a request for additional addressees shall include the name and addresses of the additional addressees. AMEC, Inc. shall have sole discretion in approving client’s request for issuance of reports to additional addressees. The additional addressees’ use and reliance on the report will be subject to the same rights, obligations and limitations identified in the Agreement for Services between AMEC and CMS Landfill. However, the total liability of AMEC to all addressees

Jurisdictional Wetland Delineation
CMS Landfill, Cabarrus County, NC

AMEC Project No.
August 15, 2003

Jurisdictional Wetland Delineation, shall be limited to the remedies and amounts as provided in the contract for Services as a single contract.

The additional addressees' use and reliance on the report shall signify the additional addressees' agreement to be bound by the proposal and contract that make up the agreement between AMEC, Inc., and ESP Associates, P.A.. AMEC may require an additional fee for each report issued to an addressee other than Allied Waste.

Hydrophytic Vegetation

The list of hydrophytic (wetland) plants is very broad and includes perhaps 90 percent of all species occurring in the Coastal Plain and lower Piedmont (National List of Plant Species That Occur in Wetlands: Reed, 1988). “Hydrophytic vegetation is prevalent in an area when dominant plant species comprising the plant community are typically adapted for life in saturated soil conditions” (The Manual, 1987). A plant species is considered to be “typically adapted” when it is normally or commonly suited to given environmental conditions. The governing environmental condition for hydrophytic vegetation is hydric soils resulting from periodic inundation or saturation by surface water or groundwater.

The 1987 manual states that if greater than 51% of the dominant vegetation within the community is facultative (FAC), facultative wet (FACW), or obligate (OBL), the vegetation community is considered hydrophytic. Table I: Plant Indicator Status Categories, describes the criteria used to categorize plant species for the purpose of wetland identification.

Table 1: Plant Indicator Status*

<u>Indicator Category</u>	<u>Indicator</u> <u>Symbol</u>	<u>Definition</u>
Obligate Wetland Plants	OBL	Plants that occur almost always (estimated probability >99%) in wetlands under natural conditions, but which may also occur rarely (estimated probability <1%) in non wetlands. Examples: <i>Spartina aterniflora</i> , <i>Toxicodium distichum</i> .

Facultative Wetland Plants	FACW	Plants that occur usually (estimated probability >67% to 99%) in wetlands, but also occur (estimated probability 1% to 67%) in nonwetlands. Examples: <i>Fraxinus pennsylvanica</i> , <i>Cornus stolonifera</i> .
Facultative Plants	FAC	Plants with a similar likelihood (estimated probability 33% to 66%) of occurring in both wetlands and nonwetlands. Examples: <i>Gleditsia triacanthos</i> , <i>Smilax rotundifolia</i> .
Facultative Upland Plants	FACU	Plants that occur sometimes (estimated probability 1% to <33%) in wetlands, but occur more often (estimated probability >67% to 99%) in nonwetlands. Examples: <i>Quercus rubra</i> , <i>Potentilla arguta</i> .
Obligate Upland Plants	UPL	Plants that occur rarely (estimated probability <1%) in wetlands, but occur almost always (estimated probability >99%) in nonwetlands under natural conditions. Examples: <i>Pinus echinata</i> , <i>Bromus mollis</i> .

* Categories were originally developed and defined by the USFWS National Wetlands Inventory and subsequently modified by the National Plant List Panel. The three facultative categories are subdivided by (+) and (-) modifiers.

Source: The ACOE Manual, 1987

Hydric Soils

The second requirement for a determination of jurisdiction is hydric soils. According to the 1987 Corps of Engineers Manual:

“The unique characteristics of hydric soils result from the influence of periodic or permanent inundation or soil saturation for sufficient duration to effect anaerobic conditions. Prolonged anaerobic soil conditions lead to a reducing environment, thereby lowering the soil redox potential. The result is chemical reduction of some soil components (e.g. iron and manganese oxides), which leads to development of soil colors and other physical characteristics that usually are indicative of hydric soils.”

Hydric soils are classified into two broad categories: organic and mineral. Organic soils develop under continuous saturated or inundated conditions. Organic soils are generally known as peats or mucks and contain more than 50% of the organic soil material in the upper 32 inches. Organic soils are nearly always hydric.

Mineral hydric soils are soils that are periodically saturated for sufficient duration to produce physical and chemical properties indicative of a reducing environment. They are usually gray and/or mottled immediately below the surface (examined to a depth of 16 inches) or they have thick dark-colored surface layers overlying a mottled subsurface horizon.

Although the hydric soils result from periodic saturation or inundation, the presence of the hydric soil component does not necessarily demonstrate the presence of the hydrology component. Positive indicators of hydrology must be visible and confirmed before the hydrology component can be confirmed.

Hydrology


Wetland hydrology encompasses all hydrologic characteristics of areas that are periodically inundated or have soils saturated to the surface (usually to a depth of 12") at some time during the growing season. Areas with evident characteristics of wetland hydrology are typically those where the presence of water has an overriding influence on soils and vegetation due to anaerobic and reducing conditions.

Recorded data can be utilized to determine hydrologic conditions. Recorded data include, but are not limited to, stream, lake and tidal gage data, flood predictions and historical records. Use of such information is limited by availability and commonly limited to areas adjacent to streams, lakes and tidal areas.

Field data is more typically utilized because hydrologic indicators observed on-site can be assessed quickly, and although some of the indicators do not necessarily indicate that hydrological events occurred during the growing season, they do provide evidence that inundation and/or saturation has occurred at sometime. Primary hydrologic indicators include, visual observation of inundation, soil saturation, watermarks (stains observed on woody vegetation or other fixed objects), drift lines (deposition of debris in a distinct line indicating the extent of a flood event), sediment deposits (typically observed on low-lying plants indicating the minimum inundation level) and drainage patterns (evidence of flowing water through an area). Secondary hydrologic indicators include oxidized root channels, water-stained leaves and local soil survey information.

Traditionally, wetlands are thought to require standing water or at least have very moist soil conditions at the surface. However, the determining factor of minimal hydrologic conditions is generally met by groundwater and not surface water with this wetland definition.

APPENDIX 6
REZONING APPLICATION



City of Concord

Application for Rezoning (Zoning Amendment)

(Please type or use black ink)

1. Applicant Name: ESP Associates, P.A.
 2. Applicant Address: PO Box 7030
 3. Applicant City: Charlotte State: NC Zip Code: 28241
 4. Applicant Telephone: Home: (704) 583-4949 Work: (980) 721-0186
 5. Name and address of owner (if different from applicant): BFI Waste Systems of North America
5105 Morehead Road, Concord, NC 28027
 6. Location of Subject Property: Township No. 2 Cabarrus County
 - (a) Street address: N/A in the vicinity of Pitts School Road and as described per Exhibit "A"
 - (b) Cabarrus County P.I.N. #: (formerly) #5508730913 (see attached legal desc.)
 7. Area of Subject Property (acres or square feet): 20 Acres
 8. Zoning Classification: Current: MDR (Cabarrus Co.) Proposed: I - 2 (City of Concord)
 9. Existing Land Use: Undeveloped
 10. Surrounding Land Use: North: I-2 Existing Landfill South: I-2 Existing Landfill
East: Undeveloped MDR West: I-2 Existing Landfill
 11. Reason(s) for Requesting a Rezoning (Zoning Amendment): Concurrent w/tandem annexation, petition BFI will utilize this 21.44 acre site as a buffer in conjunction with existing BFI-CMS Landfill site. (State waste management law requires that entire site be zoned same.)
 12. Has a preapplication meeting, with a staff member, been held: Yes or No: NO
- Staff Member's Signature: [Signature] GEN. MGR Date: 4/24/03
TIMOTHY SCHOTSCHE

Required Attachments/Submittals

1. Typed metes and bounds description of the property (or portion of property to be rezoned. A property deed is sufficient, provided that the deed describes only the property requested for rezoning. See Attached Exhibit "A"
2. Cabarrus County Land Records print-out of names and addresses of all immediately adjacent property owners, including any directly across a street. SEE ATTACHED EXHIBIT "B"
3. If application is for a conditional use district, attach a completed "Application for Conditional Use District" with this form.

Certification

I hereby acknowledge and say that the information contained herein and herewith is true and that this application shall not be scheduled for official consideration until all of the required contents are submitted in proper form to the City of Concord Planning Department. It is understood by the undersigned that while this application will be carefully reviewed and considered, the burden of proving the need for the proposed amendment rests with the applicant.

Signature of Applicant: [Signature] GEN. MANAGER Date: 4/24/03
TIMOTHY SCHOTSCHE

Staff Use Only:

Fee: \$ _____ Received by: _____ Date: _____

The application fee is nonrefundable

EXHIBIT A

Lying and being in No. 2 Township, Cabarrus County, North Carolina, and beginning at a stone marking a corner of the property, now or formerly, of BFI Waste Systems of North America as described in the deed recorded in Book 2581 at page 273 in the Cabarrus County Registry, said beginning point having North Carolina grid coordinates N 584283.187 E 1506129.767, said beginning point being located South 57° 31' 55" East 9,006.18 feet (ground measurement) from NCGS Monument "RACE" having NC grid coordinates of N 589117.231 E 1498532.488, and running thence with the line of said property, now or formerly, of BFI Waste Systems of North America North 81° 28' 32" East 663.06 feet to a point in the centerline of a creek; thence with the centerline of said creek the following calls and distances: (1) South 52° 43' 36" West 16.16 feet, (2) South 6° 25' 43" East 20.03 feet, (3) South 44° 34' 1" East 7 feet, (4) South 22° 3' 46" East 20.65 feet, (5) South 1° 14' 11" West 21.23 feet, (6) South 11° 56' 15" West 28.21 feet, (7) South 4° 30' 22" West 7.21 feet, (8) South 4° 30' 22" West 20.56 feet, (9) South 21° 48' 7" West 15.62 feet, (10) South 3° 28' 26" East 16.88 feet, (11) South 3° 27' 18" East 15.3 feet, (12) South 10° 44' 26" West 18.67 feet, (13) South 4° 27' 34" West 14.84 feet, (14) South 6° 2' 26" East 27.1 feet, (15) South 6° 47' 38" West 32.8 feet, (16) South 8° 53' 7" West 30 feet, (17) South 6° 53' 3" West 17.73 feet, (18) South 27° 45' 32" West 13.05 feet, (19) South 28° 26' 19" East 17.5 feet, (20) South 7° 12' 17" West 30.86 feet, (21) South 2° 19' 19" East 29.19 feet, (22) South 39° 27' 17" East 21.41 feet, (23) South 12° 13' 10" West 27.46 feet, (24) South 34° 21' 47" West 33.51 feet, (25) South 0° 0' 31" West 21.87 feet, (26) South 5° 37' 2" East 23.59 feet, (27) South 9° 5' 37" West 19.2 feet, (28) South 68° 6' 13" East 8.79 feet, (29) South 6° 28' 41" West 24.45 feet and (30) South 38° 15' 19" East 26.32 feet to a point; thence leaving the centerline of the creek and along the westerly side of the creek the following calls and distances: (1) South 11° 14' 41" West 56.67 feet, (2) South 12° 37' East 23.14 feet, (3) South 25° 56' 25" East 75.06 feet, (4) South 25° 27' 17" East 70.7 feet, (5) South 32° 59' 52" West 102.93 feet, (6) South 28° 16' 21" West 107.84 feet and (7) South 27° 5' 24" West 95.6 feet to a point in the centerline of said creek; thence along the centerline of said creek the following calls and distances: (1) South 64° 9' 41" West 33.93 feet, (2) South 53° 17' 54" West 40.08 feet, (3) South 27° 48' 21" East 35.19 feet, (4) South 10° 48' 48" East 36.87 feet, (5) South 28° 51' 52" West 48.85 feet, (6) South 0° 28' 10" East 77.74 feet, (7) South 33° 20' 43" West 32.68 feet, (8) South 26° 17' 29" East 19.56 feet, (9) South 25° 35' 20" East 39.83 feet, (10) South 12° 44' 1" West 52.58 feet, (11) South 16° 11' 56" East 34.38 feet, (12) South 10° 7' 51" West 77.44 feet, (13) South 41° 22' 19" East 57.64 feet, (14) South 21° 38' 25" East 31.11 feet, (15) South 11° 27' 9" East 28.02 feet, (16) South 9° 23' 49" East 27.97 feet and (17) South 56° 40' 29" East 31.2 feet to a point in the line of property, now or formerly, of BFI Waste Systems of America as described in the deed recorded in Book 2581 at page 273 in the Cabarrus County Registry; thence with the line of said property, now or formerly, of BFI Waste Systems of North America two calls and distances as follows: (1) North 85° 57' 25" West 565.35 feet to a stone and (2) North 0° 11' 32" West 1,532.75 feet to the point and place of beginning. Said parcel of land contains 21.44 acres and is more particularly shown on the plat of survey entitled "BFI Waste Systems of North America, Inc." dated April 19, 2002 prepared by David A. Weirich, North Carolina Professional Land Surveyor, of ESP Associates, P.A., Pineville, NC, Project No. QC23.

CABARRUS COUNTY
FILED
02/20/2003 3:16 PM
LINDA F. MCABEE
Register Of Deeds
By: [Signature] Deputy/Asst.
EXCISE TAX \$2323.00

Excise Tax \$2,323.00 | Recording Time, Book and Page

Tax Lot No. _____ Parcel Identifier No. 5508-73-0913
Verified by _____ County on the _____ day of _____, 20____
by _____

Mall after recording to Pender F. McElroy, James, McElroy & Diehl, P.A., 600 S. College Street, Charlotte, NC 28202
This instrument was prepared by Johnston, Allison & Hord, P.A. (RCH)

Brief Description for the index 21.44 acres, Township No. 2, Cabarrus County

NORTH CAROLINA GENERAL WARRANTY DEED

THIS DEED made this 20th day of February, 2003, by and between

GRANTOR	GRANTEE
Evelyn H. Furr (by and through her attorney-in-fact, Wayne M. Furr)	BFI Waste Systems of North America, Inc. Mailing Address: 5105 Morehead Road Concord, NC 28027

Enter in appropriate block for each party: name, address, and, if appropriate, character of entity, e.g., corporation or partnership.

The designation Grantor and Grantee as used herein shall include said parties, their heirs, successors, and assigns, and shall include singular, plural, masculine, feminine or neuter as required by context.

WITNESSETH, that the Grantor, for a valuable consideration paid by the Grantee, the receipt of which is hereby acknowledged, has and by these presents does grant, bargain, sell and convey unto the Grantee in fee simple, all that certain lot or parcel of land situated in Township No. 2, Cabarrus County, North Carolina and more particularly described as follows:

See attached Exhibit A

The property hereinabove described was acquired by Grantor by instrument recorded in Book , Page .

JAH:272902 v1
Printed by Agreement with the N.C. Bar Assoc.#003

23

TO HAVE AND TO HOLD the aforesaid lot or parcel of land and all privileges and appurtenances thereto belonging to the Grantor in fee simple.

And the Grantor covenants with the Grantee, that Grantor is seized of the premises in fee simple, has the right to convey the same in fee simple, that title is marketable and free and clear of all encumbrances, and that Grantor will warrant and defend the title against the lawful claims of all persons whomsoever except for the exceptions hereinafter stated.

Title to the property hereinaabove described is subject to the following exceptions:

Those exceptions outlined on Exhibit B which is attached hereto and incorporated herein by reference.

IN WITNESS WHEREOF, the Grantor has hereunto set his hand and seal, or if corporate, has caused this instrument to be signed in its corporate name by its duly authorized officers and its seal to be hereunto affixed by authority of its Board of Directors, the day and year first above written.

(Corporate Name)

By: _____

President

Evelyn H. Furr

By: Wayne M. Furr (SEAL)
Wayne M. Furr, Attorney-in-Fact

ATTEST:

(SEAL)

Secretary (Corporate Seal)



NORTH CAROLINA, Cabarrus County.

I, the undersigned, a Notary Public of the County and State aforesaid, certify that Wayne M. Furr, attorney-in-fact for Evelyn H. Furr, Grantor, personally appeared before me this day and being by me duly sworn, says that he executed the foregoing and annexed instrument for and in behalf of the said Evelyn H. Furr, and that his authority to execute and acknowledge said instrument is contained in an instrument duly executed, acknowledged and recorded in the Office of the Register of Deeds for Cabarrus County, North Carolina on the 14th day of February, 2002, and that this instrument was executed under and by virtue of the authority given by said instrument granting him power of attorney and that said instrument is recorded in Book 3668 at Page 155 in the said Cabarrus Public Registry, that the said Wayne M. Furr acknowledged the due execution of the foregoing and annexed instrument for the purposes herein expressed in and in behalf of the said Evelyn H. Furr. Witness my hand and official stamp or seal, this 27 day of February, 2003.

My commission expires: 6/5/2004 Linda S. Little Notary Public

NC-Cabarrus

The foregoing Certificate(s) of Linda S. Little, Notary Public

correct. This instrument and this certificate are duly registered at the date and time and in the Book and Page shown on the first page hereof.

LINDA F. MCABEE
REGISTER OF DEEDS

REGISTER OF DEEDS FOR Cabarrus COUNTY

By _____
Deeds.

Cynthia E Zapp Deputy/Assistant-Register of
2-20-2003

EXHIBIT B

TO DEED FROM EVELYN H. FURR TO
BFI WASTE SYSTEMS OF NORTH AMERICA, INC.
DATED FEBRUARY , 2003

PERMITTED EXCEPTIONS

1. Ad valorem taxes for the year 2003 (an allowance for which has been made between Grantor and Grantee at closing) and for subsequent years, not yet due and payable.
2. Easements to Duke Power Company recorded in Book 160 at Page 313 and in Book 200 at Page 306 in the Cabarrus County Registry.
3. Easements to Concord Telephone Company recorded in Book 209 at Page 91 and in Book 327 at Page 15 of the Cabarrus County Registry.
4. Right-of-way Agreement and grant of easement to Morris Green Associates for sanitary sewer outfall line recorded in Book 654 at Page 151 in the Cabarrus County Registry.
5. Right-of-way Agreement, grant of easement and modification to Morris Green Associates recorded in Book 667 at Page 319 in the Cabarrus County Registry.
6. Right-of-way and easement to the City of Concord recorded in Book 2737 at Page 311 in the Cabarrus County Registry.
7. Matters shown on survey of the above described property prepared by David A. Weirich dated April 19, 2002 including sanitary sewer easement recorded in Book 667 at Page 319 in the Cabarrus County Registry (as referred to above) and riparian rights of others in and to the creek running in a north/south direction and, in some instances, being located along the easterly boundary of the property described above.

**EXHIBIT B: Cabarrus County Land Records print out of names and addresses
Of all immediately adjacent landowners**


Owner: Bfi Waste Systems Of North America	Address: 5105 Morehead Rd
City: City Of Concord	Zip Code: 28027
Real ID: 02-042 -003.10	Parcel Number: 5508461614
Owner: Furr Evelyn H	Address: 05126 PITTS SCHOOL RD; 00700 PITTS SCHOOL RD SW
City: (Indeterminate) <i>Concord</i>	Zip Code: 28027
Real ID: 02-040 -023.00	Parcel Number: 5508730913

APPENDIX 7
FRANCHISE AGREEMENT

CERTIFICATE OF RECORDING OFFICER

I, Jill B. Chunn, the duly appointed and acting Deputy City Clerk for the City of Concord, North Carolina, do hereby certify and acknowledge that the attached Ordinance No. 03-10, titled "An Ordinance Renewing a Nonexclusive Franchise to BFI Waste Systems of North America, Inc." is accurate copy of the original ordinance on file and of record in the Office of the City Clerk.

WITNESS MY HAND AND SEAL of the City of Concord, North Carolina this 26th day of March, 2002.



Jill B. Chunn, Deputy City Clerk



**AN ORDINANCE RENEWING A NONEXCLUSIVE FRANCHISE
TO BFI WASTE SYSTEMS OF NORTH AMERICA, INC.**

Whereas, the disposal of municipal solid waste is a statutory responsibility and a fiscal concern of the City of Concord; and

Whereas, the City of Concord disposes of its municipal solid waste at the sanitary landfill operated by BFI Waste Systems of North America, Inc., known as BFI-CMS Landfill (formerly known as CMS Development Corporation Landfill V), located in the City of Concord; and

Whereas, BFI Waste Systems of North America, Inc. is currently operating its BFI-CMS Landfill pursuant to permits and authorizations granted by the State of North Carolina; and

Whereas, under its Solid Waste Management Plan dated January 31, 1992, the City of Concord has confirmed its plan to rely upon the BFI-CMS Landfill for the disposal of municipal solid waste generated within the City; and

Whereas, the City now agrees to renew a franchise to BFI Waste Systems of North America, Inc. for the operation of the BFI-CMS Landfill consistent with the City's Solid Waste Management Plan;

Now, therefore, the City Council of Concord, North Carolina, pursuant to G.S. 160A-76, and G.S. 130A-294 et. seq., hereby renews a franchise to BFI Waste Systems of North America, Inc. to operate a sanitary landfill within the City of Concord, North Carolina, pursuant to the following terms:

(1) The franchise is for the operation of a sanitary landfill intended to receive ordinary household waste, commercial solid waste, industrial solid waste and special waste, including asbestos, ash and industrial processed waste, and such other non-hazardous waste as approved by the State of North Carolina.

(2) The geographic territory intended to be served by the sanitary landfill is the City of Concord, Cabarrus County, and the State of North Carolina and other areas within a seventy-five (75) mile radius of the BFI-CMS Landfill; the population intended to be served is the population of the City of Concord, Cabarrus County, and the State of North Carolina and other areas within a seventy-five (75) mile radius of the BFI-CMS Landfill.

(3) The duration of this franchise is thirty (30) years from the date of its adoption. It is estimated that the BFI-CMS Landfill will be able to accept for disposal municipal solid waste until the year 2033.

(4) This franchise is a non-exclusive franchise for the operation of a sanitary landfill by BFI Waste Systems of North America, Inc. within the geographic boundary line of property currently owned or under option by BFI Waste Systems of North America, Inc. located in Concord, North Carolina and described on Exhibit A (the "Site"); this franchise does not grant to BFI Waste Systems of North America, Inc. the exclusive right to operate a sanitary landfill within the city limits of Concord, and it does not grant to BFI Waste Systems of North America, Inc. a franchise to operate a sanitary landfill in any location outside the Site.

(5) In granting this franchise, it is estimated that BFI Waste Systems of North America, Inc. currently receives an average of approximately 90,000 tons of municipal solid waste per month at the BFI-CMS Landfill. The parties recognize that the volume of waste to be accepted at the Landfill may vary over the course of this franchise. Pursuant to this franchise, the franchisee may accept up to an average of approximately 120,000 tons of municipal solid waste

per month at the BFI-CMS Landfill with the maximum monthly volume not to exceed 140,000 tons per month, and subject to such permits as may be required by and issued by the N.C. Division of Solid Waste Management for additional cells within the BFI-CMS Landfill or other use of the BFI-CMS Landfill.

(6) The franchisee, BFI Waste Systems of America, Inc., is required to continue accepting for disposal municipal solid waste generated within the City of Concord, North Carolina, pursuant to the terms of the Contract for Disposal of Solid Waste by and between the City of Concord, North Carolina, and CMS Development Corp. and Browning-Ferris Industries of South Atlantic, Inc. (the predecessors to BFI Waste Systems of North America, Inc. by merger), dated August 1, 1990, as the Contract may be amended from time to time, including the amendment of even date herewith, by agreement between the City and BFI Waste Systems of North America, Inc. Further, the franchisee, BFI Waste Systems of America, Inc., or its successors in interest hereby agrees to provide airspace for the disposal of all residential municipal solid waste generated within the City of Concord, North Carolina for thirty (30) years from the date of the granting of this franchise. If the BFI-CMS Landfill should reach capacity before the conclusion of the thirty (30) year term of this franchise so that BFI could not continue to accept the monthly volume of waste at the BFI-CMS Landfill anticipated by this franchise and still provide airspace at the BFI-CMS Landfill for the disposal of all residential municipal solid waste generated with the City of Concord, North Carolina for the thirty (30) year term of this franchise, franchisee agrees to erect a transfer station on the Site and, if necessary, transport all residential municipal solid waste generated within the City of Concord, North Carolina to another location for disposal pursuant to law. The erection of said transfer station and the transportation and disposal of all residential municipal solid waste generated within the City of Concord, North Carolina for the said period of thirty (30) years shall be at the sole expense of the franchisee. The City agrees to cooperate with the franchisee in providing any required approvals and assist in obtaining all required authorizations for the siting of a transfer station.

The commercial waste disposal rates and the recycling program at no cost to the City shall continue under the same terms and conditions as set forth in previous franchises and/or agreements between the parties as amended.

(7) Host fees will be paid and managed as follows:

(a) With the exception of residential waste generated within the City of Concord, BFI will pay to the City a host fee of \$.40 per ton of Waste deposited in the Landfill beginning on the day that the State of North Carolina issues to BFI a permit for the construction of the next phase of the Landfill. Beginning on the day that BFI begins to place Waste in the initial cell covered by said permit, BFI will increase the host fee to \$.75 per ton of Waste deposited in the Landfill. BFI guarantees that the non-escrowed portion of the host fees paid will be at least \$38,200.00 a month for a period of fifteen (15) years from the time BFI begins to pay host fees.

(b) Once the host fee is \$.75 per ton of Waste deposited in the Landfill, the City will place \$.25 of each \$.75 in an interest bearing account. This account will be maintained throughout the life of the franchise. At the expiration of this franchise, if BFI has met its obligation to provide to the City disposal for all residential waste generated during the term of the franchise, then all principal and interest contained in the account will be paid to BFI (or its successor). If BFI defaults on its obligation to provide to the City disposal for all residential waste generated during the term of this franchise, then the principal and interest contained in the account will be paid to the City.

(c) Host fees shall be paid monthly, beginning twenty-one (21) days after the last day of the calendar month during which the State of North Carolina issues to BFI a permit for the construction of the next phase of the Landfill and continuing every twenty-one (21) days after the end of each calendar

month during which Waste has been accepted for disposal at the Landfill or at such other intervals as may be agreed to by the parties in writing. BFI will provide to the City a copy of its annual report to the State at the time the report is submitted to the State and, at the City's request, will make its daily log and supporting documents available for review at reasonable times and intervals.

(8) Nothing in this franchise shall authorize BFI Waste Systems of North America, Inc. to modify the BFI-CMS Landfill in a manner which would cause the City of Concord to incur any additional capital expenditures in the provision or delivery of services to the BFI-CMS Landfill such as water, sewer, utilities or roads as a result of such modification, unless BFI Waste Systems of North America, Inc. agrees to pay all additional costs associated with delivering those services.

(9) The City of Concord and BFI anticipate that the language of this franchise will satisfy the State of North Carolina sufficiently to permit the expansion described herein by BFI. In the event that the language of this franchise does not satisfy the requirements of the State of North Carolina, the franchise may be amended to conform to the requirements of the State of North Carolina or this franchise may be declared null and void at the option of the BFI.

(10) This franchise shall become effective upon the execution of a franchise agreement by BFI outlining the operation of the expanded landfill to the satisfaction of the Legal Department.


Adopted on first reading this 9th day of January, 2003.


Adopted on second reading this 13th day of February, 2003.



CITY COUNCIL
CITY OF CONCORD
NORTH CAROLINA


J. Scott Padgett, Mayor

ATTEST: 
Vickie C. Weant, City Clerk



LEGEND:
 PROPERTY OWNED OR UNDER CONTROL BY BFI ———

PROJECT NO.	1023	SHEET TITLE	FRANCISE GRANTANCE	CONCORD, NC
DATE	4/15			
DATE	2/13/01		BFI - CAS LANDFILL V	
PROJECT	FRMAG		BFI WASTE SYSTEMS OF N.A.	
DATE	1/11/01			
DATE	1/11/01			

BFI ASSOCIATES, P.A.
 ENGINEERING AND SURVEYING
 1100 W. OAKLAND, 30 2141
 SUITE 200
 PHOENIX, AZ 85024 (PH) 602-944-4649



North Carolina Department of Environment and Natural Resources

Dexter R. Matthews, Director

Division of Waste Management

Michael F. Easley, Governor

William G. Ross Jr., Secretary

January 03, 2005

Mr. Mike Gurley, Regional Engineer
Allied Waste Industries
5105 Morehead Road
Concord, North Carolina 28075

Re: Notification of Updated Site Suitability (Furr Property, 21.44 acres)
CMS Landfill V, Phase 2 Expansion (Cells 2F, 2G, & 2H), and Phases 3, 4, & 5
Permit Number 13-04, Cabarrus County

Dear Mr. Gurley,

The Solid Waste Section of the Division of Waste Management has completed its review of the up dated site study of CMS Landfill V, Phase 2 Expansion (Cells 2F, 2G, & 2H), and Phases 3, 4, & 5. Pursuant to Rule .1618(a)(1), the Division hereby notifies BFI Waste Systems of North of America, Inc that the approximately 21.44 acre lateral expansion and the previously approved site boundary, as proposed in the facility plan, is suitable for development as a solid waste management facility in its redesigned expanded format. BFI Waste Systems of North of America, Inc. is authorized to prepare an application for a permit to construct.

The Permit to Construct Application shall be prepared in accordance with 15A NCAC 13B.1617(a) and shall address the first five-year phase of landfill development. The Permit to Construct Application should be in general accordance with facility plan shown in the Site Study. The Division will approve a specific disposal area only after reviewing the Facility Plan as required by Rule .1617(a)(1).

Solid Waste Management Rule .0201 requires the Division to issue a solid waste permit in two parts. The first part is a Permit to Construct and the second part is a Permit to Operate. This letter is not a permit. This letter only informs the applicant that they may proceed with their permit application. The final action the Division may take on a permit application is the issuance or denial of a permit

Sincerely,

Edward F. Mussler III
CN = Edward F. Mussler III, C = US, O =
Division of Waste Management, OU = Solid
Waste Section
I have reviewed this document and I am
approving this document
2006.01.03 10:53:39 -05'00'

Edward F. Mussler III, P.E.
Permitting Branch Supervisor
Solid Waste Section
Division of Waste Management

Cc: Teresa Bradford, DWM
Bobby Lufty, DWM
Central File

Brent Rocket, DWM
David Wasiela, P.E., ESP Associates, P.A.

1646 Mail Service Center, Raleigh, North Carolina 27699-1646
Phone 919-733-4996 \ FAX 919-715-3605 \ Internet <http://wastenotnc.org>
An Equal Opportunity / Affirmative Action Employer - Printed on Dual Purpose Recycled Paper

**U.S. ARMY CORPS OF ENGINEERS
WILMINGTON DISTRICT**

Action Id. 200531842

County: Cabarrus

U.S.G.S. Quad: Harrisburg

NOTIFICATION OF JURISDICTIONAL DETERMINATION

Property Owner/Agent: BFI Waste Systems of North America / Attn: Mike Gurley

Address: 5105 Morehead Road
Concord, NC 28027

Telephone No.:


Size and location of property (waterbody, road name/number, town, etc.) The site is located on the east side of Morehead Road, adjacent to the Lowe's Motor Speedway, in Concord, Cabarrus County, North Carolina.

Indicate Which of the Following Apply:

- Based on preliminary information, there may be wetlands and stream channels on the above described property. We strongly suggest you have this property inspected to determine the extent of Department of the Army (DA) jurisdiction. To be considered final, a jurisdictional determination must be verified by the Corps.
- There are wetlands and stream channels on the above described property subject to the permit requirements of Section 404 of the Clean Water Act (CWA)(33 USC § 1344). Unless there is a change in the law or our published regulations, this determination may be relied upon for a period not to exceed five years from the date of this notification.
 - We strongly suggest you have the wetlands and stream channels on your property delineated. Due to the size of your property and/or our present workload, the Corps may not be able to accomplish this wetland delineation in a timely manner. For a more timely delineation, you may wish to obtain a consultant. To be considered final, any delineation must be verified by the Corps.
 - The wetlands and stream channels on your property have been delineated and the delineation has been verified by the Corps. We strongly suggest you have this delineation surveyed. Upon completion, this survey should be reviewed and verified by the Corps. Once verified, this survey will provide an accurate depiction of all areas subject to CWA jurisdiction on your property which, provided there is no change in the law or our published regulations, may be relied upon for a period not to exceed five years.
 - The wetlands and stream channels have been delineated and surveyed and are accurately depicted on the plat signed by the Corps Regulatory Official identified below on July 5, 2005. Unless there is a change in the law or our published regulations, this determination may be relied upon for a period not to exceed five years from the date of this notification.
- There are no waters of the U.S., to include wetlands, present on the above described property which are subject to the permit requirements of Section 404 of the Clean Water Act (33 USC 1344). Unless there is a change in the law or our published regulations, this determination may be relied upon for a period not to exceed five years from the date of this notification.
- The property is located in one of the 20 Coastal Counties subject to regulation under the Coastal Area Management Act (CAMA). You should contact the Division of Coastal Management in Washington, NC, at (252) 946-6481 to determine their requirements.

Remarks: Site visit conducted on March 9, 2005.

Corps Regulatory Official: _____



Date July 5, 2005

Expiration Date July 5, 2010

Action Id. 200531842

Placement of dredged or fill material within waters of the US and/or wetlands without a Department of the Army permit may constitute a violation of Section 301 of the Clean Water Act (33 USC § 1311). If you have any questions regarding this determination and/or the Corps regulatory program, please contact Amanda Jones at 828-271-7980 x. 231.

Basis For Determination: The site contains wetlands as determined by the USACE 1987 Wetland Delineation Manual and is adjacent to stream channels located on the property. The stream channel on the property is an unnamed tributary to Rocky River, which flows into the Yadkin River and ultimately flows to the Atlantic Ocean through the Winyah Bay in South Carolina.

Corps Regulatory Official (Initial): 

FOR OFFICE USE ONLY:

- A plat or sketch of the property and the wetland data form must be attached to the file copy of this form.
- A copy of the "Notification Of Administrative Appeal Options And Process And Request For Appeal" form must be transmitted with the property owner/agent copy of this form.
- If the property contains isolated wetlands/waters, please indicate in "Remarks" section and attach the "Isolated Determination Information Sheet" to the file copy of this form.

CF: ESP Associates, Attn: Joanne Lewis, P.O. Box 7030, Charlotte, NC 28241

CMS 14



United States Department of the Interior

RECEIVED

FISH AND WILDLIFE SERVICE

Asheville Field Office
160 Zillicoa Street
Asheville, North Carolina 28801

OCT 31 2005

ESP ASSOCIATES, P.A.

October 25, 2005

RECEIVED

NOV 03 2005

NC DEPT OF ENVIRONMENT
AND NATURAL RESOURCES
BOONESVILLE REGIONAL OFFICE

Ms. Joanne Lewis, CPESC
Environmental Scientist
ESP Associates, P.A.
P.O. Box 7030
Charlotte, North Carolina 28241

Dear Ms. Lewis:

Subject: Proposed CMS Landfill V Lateral Expansion Facility, North of Morehead Road in Concord, Cabarrus County, North Carolina (ESP Project No. TB18)

In your letter of September 29, 2005, you requested our comments on the subject project. **(Please note that your letter was incorrectly addressed to Mr. Mark Cantrell. Mark is a biologist in the Asheville Field Office, but letters requesting U.S. Fish and Wildlife Service input should be sent to the Field Supervisor.)** The following comments are based on our review of your protected species assessment. These comments are provided in accordance with the provisions of the Fish and Wildlife Coordination Act, as amended (16 U.S.C. 661-667e), and section 7 of the Endangered Species Act of 1973, as amended (16 U.S.C. 1531-1543) (Act).

According to the information provided in the protected species assessment, CMS Landfill V is proposing an expansion to their landfill by adding an adjacent 555-acre site that is located south of the current facility. The landfill expansion appears to have the potential to impact several unnamed streams and wetlands. The protected species assessment does not present any information about impacts to aquatic resources.

Federally Listed Species - According to your protected species assessment, no listed species were identified on the site. We concur with the determination that the project will not adversely affect any listed species; therefore, we believe the requirements under section 7 of the Act have been fulfilled. However, obligations under section 7 of the Act must be reconsidered if: (1) new information reveals impacts of this identified action that may affect listed species or critical habitat in a manner not previously considered, (2) this action is subsequently modified in a manner that was not considered in this review, or (3) a new species is listed or critical habitat is determined that may be affected by the identified action.

Erosion Control and Wetland/Stream Protection. Given the close proximity of this project to several streams, we want to emphasize that stringent measures to control sediment and erosion should be implemented prior to any ground disturbance and should be maintained throughout project construction. Temporary (e.g., rye, grain, wheat, millet) or permanent herbaceous material should be planted to help control erosion immediately following any ground-disturbing activity. Native annual small grains and herbs appropriate for the season are recommended. Fescue-based mixtures should be avoided. Perimeter erosion-control devices should be installed prior to any on-the-ground activities. Frequent maintenance of these devices is critical to their proper function in order to minimize sediment discharge from the project site. Also, fertilizers and pesticides should not be used near streams.

Nonpoint-source pollution can have harmful effects on drinking water supplies, recreation, fisheries, and wildlife, and we are concerned that runoff from the landfill could have an effect on the aquatic species and water quality of the streams. Therefore, we recommend incorporation of the following measures into the project plans in order to minimize nonpoint-source pollution, potential effects to water quality, and impacts to fish and wildlife. Please note that the following recommendations and mitigation measures will be used in future correspondence with the U.S. Army Corps of Engineers upon review of the permit application, project plans, and subsequent public notice:


1. All storm-water outlets should drain through a vegetated upland area prior to reaching any stream or wetland area. Sufficient retention designs should be implemented to allow for the slow discharge of storm water, attenuating the potential adverse effects of storm-water surges; thermal spikes; and sediment, nutrient, and chemical discharges.
2. Forested stream buffers (a minimum of 100 feet wide on perennial streams and 50 feet wide on intermittent streams and wetlands) should be maintained throughout the project area. In addition to providing important habitat and travel corridors for wildlife, forested buffers protect the water quality, hydrology, and health of streams by slowing, absorbing, and filtering storm-water runoff; facilitating groundwater recharge, which is important for maintaining flows during dry periods; providing shade for maintaining water temperature; stabilizing stream banks and helping to maintain natural channel morphology; providing organic carbon and nutrients to support the aquatic food web; providing woody debris for cover, foraging, and nesting/spawning habitat for terrestrial and aquatic species; etc.
3. Daily waste-cover management should be implemented in order to minimize its attraction to wildlife.
4. Equipment should not be operated in the streams, wetlands, or on the stream banks. Equipment should be inspected daily and should be maintained to prevent contamination of surface waters from leaking fuels, lubricants,

hydraulic fluids, or other toxic materials. All fuels, lubricants, and other toxic materials should be stored outside the riparian management area of the stream, in a location where the material can be contained. Equipment should be checked for leaks of hydraulic fluids, cooling system liquids, and fuel and should be cleaned before fording any stream. Also, all fueling operations should be accomplished outside the riparian management area.

At this stage of project development and without more specifics about construction locations or techniques, it is difficult for us to fully assess potential environmental impacts (direct, indirect, secondary, and cumulative). From the protected species assessment, we could not determine whether wetlands or streams in the expansion area will be directly impacted by the project. If applicable, we would like to review the acreage of wetlands and linear feet of streams that will be impacted as a result of the project and an analysis of practicable alternatives that would avoid and minimize impacts. Where impacts are unavoidable, we recommend mitigation for the loss of all aquatic areas. As a general rule, we recommend that all direct impacts to wetlands and streams be mitigated with the restoration of comparable on-site wetlands and streams at a ratio of at least 2:1. If a comparable mitigation plan cannot be established because of on-site limitations, we recommend consideration of an in-kind, off-site mitigation plan for all unavoidable impacts to streams and wetlands. If all mitigation options have been exhausted and a buy-in to the North Carolina Ecosystem Enhancement Program becomes necessary for the mitigation of unavoidable impacts, the same restoration ratio of 2:1 should be used to calculate the payment amount.

We appreciate the opportunity to provide these comments. If we can be of assistance or if you have any questions, please do not hesitate to contact Mr. Bryan Tompkins of our staff at 828/258-3939, Ext. 240. In any future correspondence concerning this project, please reference our Log Number 4-2-05-457.

Sincerely,



Brian P. Cole
Field Supervisor

cc:

Ms. Amanda D. Jones, Asheville Regulatory Field Office, U.S. Army Corps of Engineers,
151 Patton Avenue, Room 208, Asheville, North Carolina 28801-5006



North Carolina Department of Environment and Natural Resources

Dexter R. Matthews, Director

Division of Waste Management

Michael F. Easley, Governor

William G. Ross Jr., Secretary

January 03, 2005

Mr. Mike Gurley, Regional Engineer
Allied Waste Industries
5105 Morehead Road
Concord, North Carolina 28075

Re: Notification of Updated Site Suitability (Furr Property, 21.44 acres)
CMS Landfill V, Phase 2 Expansion (Cells 2F, 2G, & 2H), and Phases 3, 4, & 5
Permit Number 13-04, Cabarrus County

Dear Mr. Gurley,

The Solid Waste Section of the Division of Waste Management has completed its review of the up dated site study of CMS Landfill V, Phase 2 Expansion (Cells 2F, 2G, & 2H), and Phases 3, 4, & 5. Pursuant to Rule .1618(a)(1), the Division hereby notifies BFI Waste Systems of North of America, Inc that the approximately 21.44 acre lateral expansion and the previously approved site boundary, as proposed in the facility plan, is suitable for development as a solid waste management facility in its redesigned expanded format. BFI Waste Systems of North of America, Inc. is authorized to prepare an application for a permit to construct.

The Permit to Construct Application shall be prepared in accordance with 15A NCAC 13B.1617(a) and shall address the first five-year phase of landfill development. The Permit to Construct Application should be in general accordance with facility plan shown in the Site Study. The Division will approve a specific disposal area only after reviewing the Facility Plan as required by Rule .1617(a)(1).

Solid Waste Management Rule .0201 requires the Division to issue a solid waste permit in two parts. The first part is a Permit to Construct and the second part is a Permit to Operate. This letter is not a permit. This letter only informs the applicant that they may proceed with their permit application. The final action the Division may take on a permit application is the issuance or denial of a permit

Sincerely,

Edward F. Mussler III
CN = Edward F. Mussler III, C = US, O =
Division of Waste Management, OU = Solid
Waste Section
I have reviewed this document and I am
approving this document
2006.01.03 10:53:39 -0500'

Edward F. Mussler III, P.E.
Permitting Branch Supervisor
Solid Waste Section
Division of Waste Management

Cc: Teresa Bradford, DWM
Bobby Lufty, DWM
Central File
Brent Rocket, DWM
David Wasiela, P.E., ESP Associates, P.A.

1646 Mail Service Center, Raleigh, North Carolina 27699-1646
Phone 919-733-4996 \ FAX 919-715-3605 \ Internet <http://wastenotnc.org>
An Equal Opportunity / Affirmative Action Employer - Printed on Dual Purpose Recycled Paper

B. INDUSTRIAL USER PRETREATMENT PERMIT

WATER AND SEWER AUTHORITY
OF CABARRUS COUNTY
Concord, North Carolina

PERMIT

Industrial User Pretreatment Permit (IUP)
To Discharge Wastewater Under the
Industrial Pretreatment Program

Permit No. 1024 40 CFR 403

In Compliance with the Water & Sewer Authority of Cabarrus County (WSACC) Sewer Use Ordinance, North Carolina General Statute 143-215.1, other lawful standards and regulations promulgated and adopted by the North Carolina Environmental Management Commission, and WSACC, the following industry,

BFI WASTE SYSTEMS OF NORTH AMERICA, INC.
BFI-CMS LANDFILL
5105 MOREHEAD ROAD
CONCORD, N.C. 28027

Hereafter referred to by name or as the Permittee, is hereby authorized to discharge wastewater from a facility located at the above listed address into the sanitary sewer collection system and the wastewater treatment facility of WSACC listed below:


Rocky River Regional Wastewater Treatment Plant
NPDES No. NC0036269
6400 Breezy Lane
Concord, N.C. 28025

in accordance with effluent limitations, monitoring requirements, and other conditions set forth in Parts I, II, and III of this industrial user pretreatment permit (IUP). All such discharges shall be made at discharge locations approved in advance by WSACC.

This permit shall become effective October 12, 2010.

This permit and the authorization to discharge shall expire at midnight on December 31, 2014.

Signed this 12th day of October, 2010


for Timothy H. Mauldin
Wastewater Operations Manager

PART I. INDUSTRIAL USER SPECIFIC CONDITIONS

A. IUP Basic Information:

Receiving POTW: Rocky River Regional Wastewater Treatment Plant
 POTW NPDES#: NC0036269
 IUP Name: BFI Waste Systems of North America, Inc.
 IUP Number: 1024
 IUP Effective Date: October 12, 2010
 IUP Expiration Date: December 31, 2014
 Regulated Pipes: Pipe 01
 IUP 40 CFR#: 40 CFR 403

B. IUP Modification History:

<u>Effective Date</u>	<u>Renewal or Modification</u>	<u>Description of Changes Over Previous IUP</u>
October 12, 2010	Modification	WSACC removed cyanide monitoring.
June 25, 2010	Modification	BFI requested interim limits for ammonia for the discharge of accumulated leachate from lagoon.
January 1, 2010	Renewal	IUP renewed for 5 years.
July 15, 2009	Modification	Per BFI's request, to extend interim limits for ammonia based on recent heavy rainfall.
May 26, 2009	Modification	Per BFI's request, to extend interim limits for ammonia based on recent heavy rainfall.
April 21, 2009	Modification	BFI requested interim limits for ammonia for the discharge of accumulated leachate from recent rainfall.
March 20, 2009	Modification	WSACC reopened IUP to include LTMP changes and amend daily maximum civil penalty.
January 1, 2005	Renewal	IUP renewal for 5 years.
April 1, 2004	Modification	To amend the self-monitoring requirement for the priority pollutant scan.

C. Authorization Statement:

1. The Permittee is hereby authorized to discharge wastewater in accordance with the effluent limitations, monitoring requirements, and all other conditions set forth in this Industrial User Pretreatment Permit (IUP) into the sewer collection system and wastewater treatment facility of WSACC.
2. The Permittee is hereby authorized to continue operation of and discharge wastewater from the following treatment or pretreatment facilities, consisting of:
 - a 2.9 million gallon aeration basin;
 - a 1300 gallon pH adjustment tank(optional);
 - a 2035 gallon flocculation tank;
 - a 1034 gallon clarifier;
 - a 1900 surge tank;
 - an effluent flowmeter; and
 - an effluent sampler.
3. After receiving authorization to construct from WSACC, construct and operate additional pretreatment units as needed to meet final effluent limitations, monitoring requirements and all other conditions set forth in Parts I, II, and III hereof.
4. Dispose of pretreatment solids through dewatering and landfilling, which is subject to approval from the North Carolina Department of Environment, Health and Natural Resources, Division of Solid Waste Management.


D. Description of Discharge

<u>Pipe</u>	<u>Description</u>
Pipe 01	Pretreated leachate from the landfill for municipal solid waste and wastewater from the electrical generating plant.
Pipe 02	Domestic sewage
Pipe 03	Wastewater from washing trucks.

* Pipe 02: Discharge at Pipe 02 of pollutants at levels above those associated with typical domestic sewage is prohibited. The discharge from this pipe may be monitored periodically and unannounced by WSACC to assess compliance. Should a requirement to use Pipe 02 for the discharge of process wastewater arise, a permit application must be submitted to WSACC and a new permit issued prior to any such discharge.

BFI SMS LANDFILL V

E. Specific and Monitoring Location:



Water meter Locations

Water meter locations

Permit No. 10
Part

F. Effluent Limits and Monitoring Requirements

Effective October 12, 2010 and lasting until midnight on December 31, 2014, the Permittee is authorized to discharge wastewater from pipe 01. This discharge shall be limited and monitored as specified below. Parameters and prohibitions not limited in this permit shall be regulated and limited in compliance with WSACC Sewer Use Ordinance and applicable federal categorical regulation.

Limited Parameter	Effluent Limitation (lbs/day)		Monitoring Frequency		
	Daily Maximum	Maximum Monthly Avg.	Sample Type	WSACC	BFI
Flow	0.200 MGD	0.150 MGD	Continuous		Continuous
BOD	1385	923	Composite	4/month	
COD	2273	1516	Composite	4/month	
TSS	270	180	Composite	4/month	
NH ₃	85.78	57.19	Composite	4/month	
Arsenic	**	**	Composite	4/6 months	
Cadmium	0.022	0.015	Composite	4/quarter	
Chromium	0.11	0.07	Composite	4/quarter	
Copper	0.086	0.058	Composite	4/quarter	
Lead	0.053	0.035	Composite	4/quarter	
Mercury	**	**	Composite	1/6 months	
Nickel	0.11	0.07	Composite	4/quarter	
Zinc	0.54	0.36	Composite	4/quarter	
*pH			Grab	4/month	
+ Priority Pollutant Scan			Composite		Biannually

* Permittee's discharge pH shall not be less than 5.0 standard units nor greater than 10.0 standard units and shall be monitored as required by WSACC.

** No limits at this time, only monitoring.

+ A priority pollutant scan shall be conducted by the Permittee biannually or twice a year. Please see definition Part I (G)(8) for specifics of monitoring frequency. WSACC may modify the frequency of the priority pollutant scan based upon the results.

G. Definitions and Limit Page notes:

In addition to the definitions in WSACC's Sewer Use Ordinance, the following definitions and requirements apply:

1. Maximum Monthly Average:

The maximum monthly average discharge is the arithmetic mean of all the samples received, evaluated and accepted by WSACC for a calendar month.

2. Daily Maximum:

The daily maximum discharge means the total discharge from all production periods during a 24-hour calendar day.

3. Continuous:

Continuous for the purpose of flow monitoring is defined as the measure of discharge flow from the facility which is documented in the form of permanent flow records and occurs without interruption.

4. DENR:

DENR means the Department of Environment and Natural Resources, State of North Carolina.

5. Composite Sample:

A 24 hour flow proportional composite sample which consists of a series of aliquots of equal volume collected from a representative point in the discharge stream over a 24 hour period with the time intervals between aliquots determined by a preset number of gallons passing through Pipe 01. Flow measurement between aliquot intervals shall be determined by the primary measuring device and wastewater meter, and the preset gallon interval between aliquot collection fixed at no greater than 1/24 of the expected total daily flow through Pipe 01. The volume of each aliquot shall be in direct proportion to the rate of flow during the time of collection.

6. Grab Sample:

A grab sample is defined as a single sample collected instantaneously at a representative point in the actively flowing discharge stream.

7. 4/Month or Monthly Monitoring Frequency:

The monthly monitoring frequency shall mean composite or grab samples collected over four (4) consecutive discharge days per month at the designated monitoring site.

8. 4/6 Months or Semiannually Monitoring Frequency:

The semiannually or 4/6 months monitoring frequency shall mean composite or grab samples collected over four (4) discharge days per six months at the designated monitoring site. For purposes of this permit, the six months periods shall be January - June and July - December.

9. Biannually Monitoring Frequency:

The biannually or twice a year monitoring frequency shall mean a composite sample collected, at the designated monitoring site, from one discharge day per six months of discharge during a calendar year. In other words, BFI should collect a wastewater sample during the first month and seventh month of discharge that occurs during the same calendar year. The months in which a discharge occurs do not have to be consecutive months. For the purposes of this IUP, the calendar year shall be January - December.

H. Flow Measurement and Monitoring Point:

1. The Permittee shall provide and operate monitoring facilities for the inspection, sampling and flow measurement of the Permittee's process wastewater discharges.
2. The approved wastewater meter shall be calibrated, at a minimum, once every six months by the manufacturer's authorized service representative.
3. The Permittee is responsible for the periodic maintenance and calibration of the meter and primary measuring device to assure accuracy. The Permittee shall, upon request of WSACC, furnish maintenance and calibration records.
4. There shall be interface capability with an Isco model sampler (contact closure); the Permittee shall purchase the interface line. WSACC shall take precedence; therefore, a splitter cable, purchased by the Permittee, will enable both WSACC and the Permittee to monitor at the same time and insure no interruption occurs in the Permittee's self-monitoring event.

5. The wastewater meter must have a non-resettable mechanical totalizer that reads in cubic feet or gallons.
6. If the wastewater meter is being used for billing or compliance, it must have permanent flow records (i.e. strip chart recordings) that include at minimum the following basic information: date, time, totalizer reading (with units), interval flow (with units), maximum flow rate (with units), primary measuring device type, and if there is a graph, a scale with units on both axis. Any interruption in such records is a violation of this permit and may result in a fine of at least \$100.00 each day the interruption is allowed to continue.
7. Flow monitoring equipment and the sampling point shall be located in an area accessible to WSACC personnel without prior notification. WSACC must be supplied with any keys and/or other tools necessary to perform the aforementioned.
8. There shall be no by-pass capability of the wastewater metering devices and monitoring point(s). The Permittee is required, within thirty days after receipt of this permit, to deliver to WSACC certification that all process wastewaters discharged into WSACC's POTW, flow through pipe 01 as specified in Part I, C. of this permit.
9. The wastewater meter shall have a back-up power source (battery or generator) to insure uninterrupted measurement of the discharge flow in the event of a power failure. The back-up source shall provide power to the wastewater meter's sensor and permanent flow records for a minimum of 12 hours.
10. The Permittee shall maintain permanent flow records and maintenance and calibration records for a minimum of three years.
11. The daily wastewater meter readings shall be recorded in a binder which is to be located in the immediate area of the wastewater meter. A copy of these readings shall be submitted to WSACC by the second day of the following month.

PART II: GENERAL CONDITIONS

1. Representative Sampling:

Samples and measurements taken as required herein shall be representative of the volume and nature of the monitored discharge. All samples shall be taken at the specified monitoring points, before the effluent joins or is diluted by any other wastestream. Monitoring points shall not be changed without notification to, and approval by, the permit issuing authority.

2. Reporting:

- a. Monitoring results obtained by the Permittee from shall be summarized and reported on the forms specified by WSACC, postmarked no later than the last day of the month following the month in which the samples were taken. The chain of custody forms shall accompany all reports. If no discharge occurs during the reporting period, "no discharge" shall be reported. Copies of these and all other reports required herein shall be submitted to WSACC and shall be sent to:

Attention: Industrial Pretreatment Coordinator
Water & Sewer Authority of Cabarrus County
6400 Breezy Lane
Concord, N.C. 28025

- b. If the monitoring performed by the Permittee indicates a violation, the Permittee shall notify WSACC within 24 hours of becoming aware of the violation(s). The Permittee shall also repeat the sampling and analysis and submit the results of the repeat analysis to WSACC within thirty (30) days after becoming aware of the violation.
- c. If no self-monitoring is required by this IUP, and the sampling performed by WSACC indicates a violation, WSACC shall repeat the sampling and analysis and receive the results of the repeat analysis within 30 days after becoming aware of the violation.

3. Test procedures:

Test procedures for the analysis of pollutants shall be performed in accordance with the techniques prescribed in 40 CFR 136 and amendments thereto (unless specified otherwise in the monitoring conditions of this permit) by a North Carolina Division of Environmental Management Certified Laboratory that is certified in the analysis of the pollutant in wastewater.

7. Duty to Mitigate - Prevention of Adverse Impact:

The Permittee shall take all reasonable steps to prevent or minimize any discharge in violation of this permit which has the potential of adversely affecting human health, the sewer system, wastewater treatment plant, receiving waters, or environment, including such accelerated or additional monitoring necessary to determine the nature and impact of the non-complying discharge or installation of necessary pretreatment methods or devices which will insure compliance.

8. Facilities Operation, Bypass:

The Permittee shall at all times maintain in good working order and operate as efficiently as possible, all control facilities or systems installed or used by the Permittee to achieve compliance with the terms and conditions of this permit. Bypass of treatment facilities is prohibited except when approved in advance by WSACC. Bypass approval shall be given only when such bypass is in compliance with 40 CFR 403.17.

9. Removed Substances:

Solids, sludges, filter backwash or other pollutants removed in the course of treatment or control of wastewaters shall be disposed of in an approved manner such as to prevent any pollutants from such materials from entering the sewer system. The Permittee is responsible for assuring its compliance with any requirements regarding the generation, treatment, storage, and/or disposal of "hazardous waste" as defined under the Federal Resource Conservation and Recovery Act.

10. Upset Conditions:

An "upset" means an exceptional incident in which there is an unintentional and temporary noncompliance with the effluent limitations of this permit because of factors beyond the reasonable control of the Permittee. An upset does not include noncompliance to the extent caused by operational error, improperly designed or inadequate treatment facilities, lack of preventative maintenance, or careless or improper operations.

An upset may constitute an affirmative defense for action brought for the noncompliance. The Permittee has the burden of proof to provide evidence and demonstrate that none of the specifically listed above were responsible for the noncompliance.

14. **Signatory Requirements:**

All reports or information submitted pursuant to the requirements of this permit must be signed and certified by the Authorized Representative as defined under the Sewer Use Ordinance. If the designation of an Authorized Representative is no longer accurate because a different individual or position has responsibility for the overall operation of the facility, or overall responsibility for environmental matters for the company, a new authorization satisfying the requirements of this section must be submitted to WSACC prior to or together with any reports to be signed by an authorized representative.

15. **Toxic Pollutants:**

If a toxic effluent standard or prohibition (including any schedule of compliance specified in such effluent standard or prohibition) is established under Section 307(a) of the Federal Clean Water Act for a toxic pollutant which is present in the discharge and such standard or prohibition is more stringent than any limitation for such pollutant in this permit, this permit may be revised or modified in accordance with the toxic effluent standard or prohibition and the Permittee so notified.

16. **Civil and Criminal Liability:**

Nothing in this permit shall be construed to relieve the Permittee from civil or criminal penalties for noncompliance.

17. **Federal, State and/or Local Laws:**

Nothing in this permit shall be construed to preclude the institution of any legal action or relieve the Permittee from any responsibilities, liabilities or penalties established pursuant to any applicable Federal and/or State laws or regulations or WSACC's Sewer Use Ordinance.

18. **Penalties:**

The Sewer Use Ordinance of WSACC provides that any person who violates a permit condition is subject to a civil penalty not to exceed \$25,000 dollars per day of such violation for as long as the violation(s) continues.

Under state law, (NCGS 143-215.6B), under certain circumstances it is a crime to violate terms, conditions, or requirements of pretreatment permits. It is a crime to knowingly make any false statement, representation, or certification in any record or other document submitted or required to be maintained under this permit, including monitoring reports or reports of compliance or noncompliance. These crimes are enforced at the prosecutorial discretion of the local District Attorney.

26. Reports of Changed Conditions:

The Permittee shall give notice to WSACC of any planned significant changes to the Permittee's operations or system which might alter the nature, quality, or volume of its wastewater at least 180 days before the change. The Permittee shall not begin the changes until receiving written approval from WSACC. Also, see Part II (30) below for additional reporting requirements for spill/slug issues.

Significant changes may include but are not limited to:

- (a) increases or decreases to production;
- (b) increases in discharge of previously reported pollutants;
- (c) discharge of pollutants not previously reported to WSACC;
- (d) new or changed product lines;
- (e) new or changed manufacturing processes and/or chemicals; or
- (f) new or changed customers.

27. Construction:

No construction of pretreatment facilities or additions thereto shall begin until Final Plans and Specifications have been submitted to WSACC and written approval and an Authorization to Construct have been issued

28. Categorical Standard Reopener:

This permit shall be modified, or alternatively, revoked and reissued to comply with any applicable effluent standard or limitation issued or approved under Sections 302(b)(2)(C) and (D), 304(b)(2), and 307(a)(2) of the Clean Water Act, if the effluent standard or limitation so issued or approved:

- a. Contains different conditions or is otherwise more stringent than any effluent limitation in this permit; or
- b. Controls any pollutant not limited in this permit.

The permit as modified or reissued under this paragraph shall also contain any other requirements of the Act then applicable.

29. General Prohibitive Standards:

The Permittee shall comply with the general prohibitive discharge standards in 40 CFR 403.5 (a) and (b) of the Federal pretreatment regulations.

33. Concentration Limitation:

The Permittee shall not discharge any concentration of pollutant which has an adverse impact on the wastewater treatment plant facilities or operation.

34. Industrial Surcharges and Schedule of Payments:

- a. Industrial sewer surcharges will be assessed and billed monthly in accordance with the limitations in and provisions adopted pursuant to Section 3.3 of WSACC Code (Sewer Use Ordinance) or as amended and shall be due as specified on the bill. The effluent limitations set forth in this pretreatment permit do not void any appropriate user charges (surcharges) adopted in accordance with Section 3.3.
- b. Failure to pay all surcharges, fees, fines, and late fees in a timely manner may cause WSACC to initiate action to revoke the industrial user pretreatment permit.
- c. Any discharge by the Permittee after revocation of the permit will be subject to a fine of \$25,000 per day for as long as the discharge continues without a valid permit.

5. **Permit Reopener:**

The permit shall be reopened and modified or, alternatively, revoked and reissued to comply with any applicable effluent standard or limitation for the control of any pollutant shown through headworks analysis to contribute to interference, inhibition, pass through and/or toxicity at the POTW. Similarly, permit modification or reissuance shall be made for any pollutant that is otherwise limited by or appears on the POTW's NPDES discharge permit and/or is limited by 503 sludge regulations. The permit as modified or reissued under this paragraph may also contain any other requirements of State or Federal pretreatment regulations then applicable.

In the event monitoring and analysis confirm the need for additional pretreatment process(es) to reduce the concentration(s) of a pollutant or a class of pollutants, this permit shall be modified to include specific compliance schedule(s) for installation and operation of those process(es) and compliance with pollutant limits.

6. **Resources Conservation and Recovery Act (RCRA):**

The Resources Conservation and Recovery Act was established to control the generation, storage and disposal of hazardous wastes. Any facility that generates, stores, handles, or disposes of hazardous wastes shall meet RCRA requirements. Questions or information should be directed to the North Carolina Department of Environment and Natural Resources, Division of Solid Waste Management, Hazardous Waste Branch, (919)-733-2178.

7. **Hazardous Waste:**

The Permittee shall not store, process or discharge any hazardous waste into the POTW.

8. **Non-regulated Wastestream(s):**

The Permittee shall not introduce into the regulated wastestream any dilution, domestic and/or non-process wastewater, prior to the sampling point identified in Part I, D. of this permit for Pipe 01.

9. **Slug/Spill Control Plan:**

The Permittee shall provide protection from accidental and slug discharges of prohibited materials and other substances regulated by this permit. As pollutants reach the allowable loadings listed in this IUP, the Permittee shall develop a written slug/spill control plan and submit it to WSACC within thirty (30) days for approval by WSACC. The plan shall include, but is not limited to:

ACTION 1: Upon notification of a concern by WSACC, or upon BFI's detection of an elevated parameter, BFI will resample leachate on two consecutive days and have analyzed for the parameter(s) of concern. Analytical turnaround time is generally in the 7-14 day range for organic compounds, 2-3 days for metals and 5-7 days for BOD. The resampling is done to attempt to verify if the excursion was a laboratory error, an anomaly or if there is a trend of noncompliance with a pretreatment standard.

ACTION 2: If the duplicate analytical data indicates an excursion, BFI will schedule a meeting with representatives of WSACC within 48 hours to discuss the results and possible alternatives. Some possible interim alternatives include:

- a. batch treat and test pond contents prior to release
- b. tank truck to alternate facility
- c. recycle leachate to landfill on temporary basis
- d. increase aeration
- f. add or change polymers
- g. adjust retention time

ACTION 3: Determine corrective action. If additional treatment processes are deemed necessary (e.g. carbon adsorption canisters, sand filtration), select vendor, perform pilot testing as necessary and install equipment. At this time a schedule of compliance will be developed and submitted to WSACC.

ACTION 4: Implement and monitor for compliance.

C. EVALUATION OF LOADING AND SETTLEMENT ON HDPE LEACHATE COLLECTION PIPE



BUNNELL-LAMMONS ENGINEERING, INC.
GEOTECHNICAL, ENVIRONMENTAL AND CONSTRUCTION MATERIALS CONSULTANTS

April 3, 2012

Hodges, Harbin, Newberry & Tribble, Inc.
3820 Arkwright Road, Suite 101
Macon, Georgia 31210

Attention: Mr. Matt Cheek, P.E.

Subject: **Review of Final Design Overburden Height over Leachate Piping
Case II: Long Term Loading – Finite Element Stress Distribution
Charlotte Motor Speedway Landfill
Cabarrus County, North Carolina
BLE Project No. J11-6452-04**

Dear Mr. Cheek:

Bunnell-Lammons Engineering, Inc. (BLE) has completed a review of the maximum design height of solid waste and earth cover in the waste cells based on the furnished HHNT Conceptual Design Drawing CMS_V-FP-FG, dated March 16, 2012. The purpose of the review was to confirm that the maximum design height over the base liner was less than the allowable height presented in our report dated December 22, 2011.

The overburden heights and HDPE leachate piping in Cells No. 1A, 1B, 2A, 2B, 2C, 2D, 2E, 2F, 2G, 2H, and 2L were reviewed. Based on our review, the maximum design height over the base liner is less than the allowable height with a recommended factor of safety against crushing and buckling of 2.0.

Please contact us if you have any questions concerning this letter.

Sincerely,
BUNNELL-LAMMONS ENGINEERING, INC.

Gary L. Weekley, P.E.
Senior Engineer
Licensed, NC 8251



Daniel B. Bunnell, P.E.
Principal Engineer
Licensed, NC 13814



Copy: Mr. H. Lowry Tribble,
Mr. Brant Lane, P.E.
Mr. Jeff Helvey, P.E.

4-3-12



BUNNELL-LAMMONS ENGINEERING, INC.

GEOTECHNICAL, ENVIRONMENTAL AND CONSTRUCTION MATERIALS CONSULTANTS

December 22, 2011

Hodges, Harbin, Newberry & Tribble, Inc.
3820 Arkwright Road, Suite 101
Macon, Georgia 31210

Attention: Mr. R. Brant Lane, P.E.

Subject: **Revised Evaluation of Loading on HDPE Leachate Pipe**
Case II: Long Term Loading – Finite Element Stress Distribution
Charlotte Motor Speedway Landfill
Cabarrus County, North Carolina
BLE Project No. J11-6452-04

Dear Mr. Lane:

Bunnell-Lammons Engineering, Inc. (BLE) has prepared analyses to determine the factors of safety against pipe failure for varying waste overburden heights above the existing leachate HDPE piping in Cells No. 1A, 1B, 2A, 2B, 2C, 2D, 2E, 2F, 2G, 2H, and 2L. The analysis considered the pipe size, SDR and burial conditions provided to us by Hodges, Harbin, Newberry & Tribble, Inc. (HHNT). This analysis assumes the actual loading to the pipe is only 50 % of the prism load, with the prism load being the total weight of the waste overlying the vertical projection of the pipe. The stress distribution is based on the results of finite element modeling of the waste mound, leachate pipe and leachate stone presented by Bonaparte, Daniel and Koerner, USEPA, 2002.

Project Information: Information regarding the various pipe sizes, SDRs, and burial conditions was provided to us by HHNT in correspondence dated November 21, 2011 and December 21, 2011. An analysis of each of the following conditions was requested to determine the maximum waste height over each pipe with an appropriate factor of safety:

1. **Cells 1A and 1B** – 4-inch diameter HDPE SDR 21 pipe with no stone collection trench (Pipe is surrounded by native soil).
2. **Cells 2A and 2B** – 6-inch diameter HDPE SDR 17 pipe with the stone collection trench in a truncated pyramid shape. No stone is located on top of the pipe and approximately 1 pipe diameter of stone is provided on each side of the pipe.
3. **Cells 2C, 2D and 2L** – 6-inch diameter HDPE SDR 17 pipe with a 2-foot wide by 1-foot high stone trench.

4. **Cell 2E** – 6-inch and 8-inch diameter HDPE SDR 17 pipe in a 2-foot wide by 2-foot high stone trench.
5. **Cell 2F** – 8-inch diameter HDPE SDR-11 pipe with a 3-foot wide by 2-foot tall stone encasement cross-section.
6. **Cells 2G and 2H** – 6-inch and 8-inch diameter HDPE SDR 11 pipe with a 3-foot wide by 18 to 20-inch tall stone cross-section.

The stone is understood to be an angular to subangular granitic stone with an ASTM No. 57 gradation.

Summary of Analysis: Using the furnished parameters indicated in the Project Information section of this report and pipe stress analysis formulas for crushing and buckling (Driscopipe Polyethylene Piping System Manual, Phillips Chemical Company, 1998), we have analyzed the existing leachate and underdrain piping under the proposed loading. The waste load on the pipe is calculated as 50 % of the prism load above the pipe using an assumed unit weight of solid waste of 70 pcf. The 50 % reduction of the prism load assumes that as the pipe deflects under the load arching occurs over the pipe which reduces the load. The analysis assumed that the piping was encased as noted in the project information section of this report. The recommended factors of safety against crushing and buckling for leachate pipe are 2.0, when using the reduced prism loading.

Ring deflection of the leachate pipe was also analyzed using the traditional Modified Iowa Formula and comparison with the pipe deflection limited to that of the strain in the material encasing the pipe.

We assumed various moduli (E') for the confining material surrounding the pipe in accordance with the Nylon Pipe – Plastic Pipe Design Manual. We assumed a maximum allowable ring deflection of 5 percent which provides a factor of safety of approximately 2.

Summary of Results: The maximum recommended waste heights were calculated considering the appropriate factors of safety for each potential failure mode. The results of our analysis are provided on the attached spread sheets. The critical failure mode for the corresponding waste height and pipe parameters are summarized below:

Cell Number ⁽¹⁾	Pipe Diameter (inch)	SDR	Critical Failure Mode	Maximum Recommended Waste Height (feet)
1A / 1B	4	21	Wall Buckling	173
2A / 2B	6	17	Ring Deflection	259
2C / 2D / 2L	6	17	Ring Deflection	259
2E	6 & 8	17	Wall Crushing	410
2F	8	11	Wall Crushing / Ring Deflection	>500
2G & 2H	6 & 8	11	Wall Crushing	414

Note (1): Pipe encasement details are provided in the Project Information section of this report. In addition, the constrained modulus for each pipe encasement condition selected to determine the maximum waste height for that condition is noted in the attached calculation results tables.

Please call if you have any questions concerning this letter and the attached information.

Sincerely,

BUNNELL-LAMMONS ENGINEERING, INC.


Jeffrey C. Helvey, P.E.
Project Engineer
Licensed, NC 33318




Daniel B. Bunnell, P.E.
Principal Engineer
Licensed, NC 13814



Attachments: Design Method Example – Cells 2A & 2B, 6-inch diameter SDR 17 pipe
Design Method Example – Cells 1A & 1B, 4-inch diameter SDR 21 pipe
Pipe Stress Results, Long Term Load – 50 % of Prism Load (Finite Element Reduction)

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE

HDPE PIPE STRESS ANALYSIS

Conditions: Cell 2A and 2B – 6-inch SDR 17 pipe with the stone collection trench in a truncated pyramid shape. No stone is located on top of the pipe and approximately 1 pipe diameter is present on each side of the pipe.

(Ref. Driscopipe Polyethylene Piping System Manual, Phillips Chemical Company, 1998)

1. Determine the total pressure at the top of leachate pipe

$$P_t = P_s + P_l + P_i$$

- P_t : Total Pressure
- P_s : Total Static Pressure
- P_l : Total Live Pressure
- P_i : Total Internal Pressure

$$P_l = 0 \text{ (Assume no Equipment Load)}$$

$$P_i = 0 \text{ (Gravity Flow Pipe – No Internal Pressure)}$$

$$P_s = P_{de} + P_{we} + P_b$$

- P_{de} : Static load pressure of dry or slightly moist soil
- P_{we} : Static load pressure of wet, saturated soil under the water table
- P_b : Static load pressure due to stationary structures

P_{we} : Soil and waste are moist but not saturated. Top of pipe is above leachate. Therefore $P_{we} = 0$

P_b : No structures. Therefore, $P_b = 0$

P_{de} : Varies with waste height (259 feet in this example).

$$P_{de} = (H_{waste} - 3.5'_{pc/stone \text{ and final cover soil}}) \times \gamma_{waste} + H_{pc/stone} \times \gamma_{pc/stone} + H_{final \text{ cover soil}} \times \gamma_{final \text{ cover soil}}$$

$$H_{waste} = 259 \text{ feet (difference between the final cover and base liner elevations)}$$

$$\gamma_{waste} = 70 \text{ pcf}$$

$$H_{leachate \text{ collection stone}} = 1.5 \text{ feet (protective cover soil / leachate stone thickness above the pipe)}$$

$$\gamma_{pc/stone} = 115 \text{ pcf (for moderately compacted protective cover soil)}$$

$$H_{soil \text{ cover}} = 2 \text{ feet (final cover soil)}$$

$$\gamma_{soil \text{ cover}} = 120 \text{ pcf}$$

$$\text{For this example, } P_{de} = (259 - 3.5) \times 70 + (1.5 \times 115) + (2 \times 120) = 18,298 \text{ psf} = 127 \text{ psi}$$

$$P_t = P_s = P_{de} \text{ (for this example).}$$

Total Pressure (P_t) = 127 psi is reduced by 50% for the Case II Long Term Condition
 = **63.5 psi**

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE
HDPE PIPE STRESS ANALYSIS

(References. Driscopipe Polyethylene Piping System Manual, Phillips Chemical Company, 1998.
Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA,
by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-
Fahmy & Koerner, 1994.
Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data)

2. Calculate Factor of Safety against Wall Crushing – Case II:

Wall Crushing occurs when total pressure (P_t) exceeds actual compressive pressure (S_a).
The total pressure (P_t) value is reduced by 50% for the Long Term (Case II)
 $S_a = [(SDR - 1) / 2] \times P_t$

S_a : Actual Compressive Pressure (in this example, under 259 feet of waste)
SDR: Standard Dimension Ratio (SDR 17 in this example)
 P_t : Total Pressure (calculated in step 1 reduced by 50% for Case II)

$P_t = 63.5$ psi
SDR = 17

$S_a = [(17-1) / 2] \times 63.5 = 508$ psi

FS against wall crushing equals the compressive strength of HDPE pipe, 1,600 psi, divided by the actual Compressive Pressure, S_a .

FS = 1,600 / 508 = 3.15

(FS \geq 2 Therefore, the Cell No. 2A-2B, 6-inch diameter SDR 17 pipe under 259 feet of waste is acceptable against crushing failure).

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE
HDPE PIPE STRESS ANALYSIS

3. Calculate Factor of Safety against Wall Buckling:

Buckling occurs when total pressure (P_t) exceeds critical buckling soil pressure (P_{cb}).

$$P_{cb} = 0.8\sqrt{E' \times P_c}$$

- P_{cb} : Critical buckling pressure
- P_c : Critical collapse differential pressure
- E' : Modulus of material surrounding pipe

For this example, moderately compacted protective cover soil (CL, ML, SM, SC) in Cell 2A and 2B over the 6-inch diameter SDR 17 pipe with the stone collection trench in a truncated pyramid shape. No stone is located on top of the pipe and approximately 1 pipe diameter of stone is present on each side of the pipe. Based on this information, an E' value of 2,000 psi was selected from the published values in the Vylon Plastic Pipe Design Manual.

$$P_c = 2.32 \times E / \text{SDR}^3$$

- E : Tensile Modulus of Elasticity.

In the case of buried pipe in landfills, use 28,200 psi. This value corresponds to an elastic modulus for HDPE pipe (PE 3608) at 50 years and 73° F.

Reference Table 1: Typical Elastic Modulus for DriscoPlex PE 3608 in Book 2 Chapter 5 in the Performance Pipe Engineering Manual. First Addition, 2003.

$$P_c = (2.32 \times 28,200) / 17^3 = 13.32 \text{ psi}$$

$$P_{cb} = 0.8\sqrt{(2,000 \times 13.32)} = 130.6 \text{ psi}$$

FS against wall buckling equals the Critical Buckling Soil Pressure (P_{cb}) divided by the Total Pressure (P_t). The Total Pressure is reduced by 50% in the Long Term (Case II)

$$\text{FS} = 130.6 / 63.5 \text{ psi} = 2.06$$

$\text{FS} \geq 2$ Therefore, the Cell No. 2A – 2B SDR 17 pipe under 259 feet of waste is acceptable against buckling failure (*Reference: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25. Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994. Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data*).

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE HDPE PIPE STRESS ANALYSIS

4. Calculate Factor of Safety against excessive Ring Deflection:

Deflection of flexible pipe under prism loading is given by the Modified Iowa Formula:

$$\Delta y = (k \times D_L \times W) / ((0.149 \times (4.472 \times E / (SDR - 1)^3)) + 0.061 \times E')$$

where: k = Bedding Constant = 0.1

D_L = Deflection Lag Factor = 1

W = Prism Load per inch reduced by 50% for Case II = 63.5 psi x 6 inch pipe diameter = 381 pounds per inch for 259 ft of waste in the Long Term (Case II).

E = Modulus of Elasticity of HDPE = 28,200 psi

E' = Modulus of soil surrounding pipe = 2,000 psi

SDR = Standard Dimension Ratio, 17

$$\Delta y = (0.1 * 1 * 381) / (0.149 \times ((4.472 \times 28,200) / (17-1)^3) + 0.061 \times 2,000)$$

$$\Delta y = 38.1 / (4.59 + 122) = 0.3 \text{ inch of vertical deflection under 259 feet of waste}$$

$$\% \text{ Ring Deflection} = (1 - D_{\min} / D_o) \times 100$$

where: D_o = Original Pipe Diameter = 6 inches

D_{\min} = Minimum Pipe Diameter = 6 - Δy = 6 - 0.3 = 5.7 inches

$$\% \text{ Ring Deflection} = (1 - 5.7 / 6) \times 100 = 5.0 \%, \text{ therefore OK}$$

(% Ring Deflection should be 5 % or less to yield a Factor of Safety of 2 or greater.)

Alternatively, the pipe deflection and ring deflection may be assumed to be governed by the lateral soil displacement.

$$\Delta y = W / E' \quad \{units: \text{pounds} / \text{inch} \text{ divided by } \text{pounds} / \text{inch}^2 = \text{inch}\}$$

$$\Delta y = 381 / 2,000 = 0.19 \text{ inch}$$

$$\% \text{ Ring Deflection} = (1 - (6 - 0.19) / 6) \times 100 = 3.17 \% \quad \text{OK, Ring Deflection less than 5 \%}$$

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE

HDPE PIPE STRESS ANALYSIS

Conditions: Cell 1A and 1B – 4-inch SDR 21 pipe with no stone. Bedded in silty sand / sandy silt native soils.

(Ref. Driscopipe Polyethylene Piping System Manual, Phillips Chemical Company, 1998)

1. Determine the total pressure at the top of leachate pipe

$$P_t = P_s + P_l + P_i$$

- P_t : Total Pressure
- P_s : Total Static Pressure
- P_l : Total Live Pressure
- P_i : Total Internal Pressure

$P_l = 0$ (Assume no Equipment Load)

$P_i = 0$ (Gravity Flow Pipe – No Internal Pressure)

$$P_s = P_{de} + P_{we} + P_b$$

- P_{de} : Static load pressure of dry or slightly moist soil
- P_{we} : Static load pressure of wet, saturated soil under the water table
- P_b : Static load pressure due to stationary structures

P_{we} : Soil and waste are moist but not saturated. Top of pipe is above leachate. Therefore $P_{we} = 0$

P_b : No structures. Therefore, $P_b = 0$

P_{de} : Varies with waste height (173 feet in this example).

$$P_{de} = (H_{waste} - 3.67'_{pc/stone \text{ and final cover soil}}) \times \gamma_{waste} + H_{pc/stone} \times \gamma_{pc/stone} + H_{final \text{ cover soil}} \times \gamma_{final \text{ cover soil}}$$

$H_{waste} = 173$ feet (difference between the final cover and base liner elevations)

$\gamma_{waste} = 70$ pcf

$H_{leachate \text{ collection stone}} = 1.67$ feet (protective cover soil thickness above the pipe)

$\gamma_{pc/stone} = 120$ pcf (for moderately compacted protective cover soil)

$H_{soil \text{ cover}} = 2$ feet (final cover soil)

$\gamma_{soil \text{ cover}} = 120$ pcf

For this example, $P_{de} = (173 - 3.67) \times 70 + (1.67 \times 120) + (2 \times 120) = 12,293.5$ psf = 85.37 psi

$P_t = P_s = P_{de}$ (for this example).

Total Pressure (P_t) = 85.37 psi is reduced by 50% for the Case II Long Term Condition
 = **42.7 psi**

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE

HDPE PIPE STRESS ANALYSIS

(References. Driscopipe Polyethylene Piping System Manual, Phillips Chemical Company, 1998.
Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA,
by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-
Fahmy & Koerner, 1994.
Plastic Pipe Design Manual - Nylon Pipe for Elastic Modulus Data)

2. Calculate Factor of Safety against Wall Crushing – Case II:

Wall Crushing occurs when total pressure (P_t) exceeds actual compressive pressure (S_a).
The total pressure (P_t) value is reduced by 50% for the Long Term (Case II)

$$S_a = [(SDR - 1) / 2] \times P_t$$

S_a : Actual Compressive Pressure (in this example, under 173 feet of waste)

SDR: Standard Dimension Ratio (SDR 21 in this example)

P_t : Total Pressure (calculated in step 1 reduced by 50% for Case II)

$$P_t = 42.7 \text{ psi}$$

$$SDR = 21$$

$$S_a = [(21-1) / 2] \times 42.7 = 427 \text{ psi}$$

FS against wall crushing equals the compressive strength of HDPE pipe, 1,600 psi, divided by the actual Compressive Pressure, S_a .

$$FS = 1,600 / 427 = 3.75$$

($FS \geq 2$ Therefore, the Cell No. 1A-1B, 4-inch diameter SDR 21 pipe under 173 feet of waste is acceptable against crushing failure).

LONG TERM (CASE II) DESIGN METHOD AND EXAMPLE
HDPE PIPE STRESS ANALYSIS

3. Calculate Factor of Safety against Wall Buckling:

Buckling occurs when total pressure (P_t) exceeds critical buckling soil pressure (P_{cb}).

$$P_{cb} = 0.8\sqrt{(E' \times P_c)}$$

P_{cb} : Critical buckling pressure

P_c : Critical collapse differential pressure

E' : Modulus of material surrounding pipe

For this example, moderately compacted protective cover soil (CL, ML, SM, SC) in Cell 1A and 1B over the 4-inch diameter SDR 21 pipe with the no stone collection trench. The pipe is bedded in moderately compacted ML soils. Based on this information, an E' value of 1,600 psi was selected from the published values in the Vylon Plastic Pipe Design Manual.

$$P_c = 2.32 \times E / \text{SDR}^3$$

E : Tensile Modulus of Elasticity.

In the case of buried pipe in landfills, use 28,200 psi. This value corresponds to an elastic modulus for HDPE pipe (PE 3608) at 50 years and 73° F.

Reference Table 1: Typical Elastic Modulus for DriscoPlex PE 3608 in Book 2 Chapter 5 in the Performance Pipe Engineering Manual. First Addition, 2003.

$$P_c = (2.32 \times 28,200) / 21^3 = 7.06 \text{ psi}$$

$$P_{cb} = 0.8\sqrt{(1,600 \times 13.32)} = 85.1 \text{ psi}$$

FS against wall buckling equals the Critical Buckling Soil Pressure (P_{cb}) divided by the Total Pressure (P_t). The Total Pressure is reduced by 50% in the Long Term (Case II)

$$\text{FS} = 85.1 / 42.7 \text{ psi} = 2.0$$

$\text{FS} \geq 2$ Therefore, the Cell No. 1A – 1B SDR 21 pipe under 173 feet of waste is acceptable against buckling failure (*Reference: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25. Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994. Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data*).

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
 HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)
 LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)**

**CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA**

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
 December 5, 2011

Cells IA & IB

	100	120	130	150	160	173	186	200	250	300	400
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	25	30	32	37	39	43	46	49	61	73	98
Wall Crushing (psi)	249	297	322	370	394	426	458	492	613	735	978
Factor of Safety against Wall Crushing	6.44	5.38	4.98	4.32	4.06	3.76	3.50	3.25	2.61	2.18	1.64
Critical Collapse Differential Pressure (psi)	7	7	7	7	7	7	7	7	7	7	7
Total Buckling Pressure (psi) ²	85	85	85	85	85	85	85	85	85	85	85
Factor of Safety against Wall Buckling	3.42	2.86	2.65	2.30	2.16	2.00	1.86	1.73	1.39	1.16	0.87
Vertical Deflection, inch (based on soil/stone modulus)	0.06	0.07	0.08	0.09	0.10	0.11	0.11	0.12	0.15	0.18	0.24
Strain, %	1.55	1.86	2.01	2.31	2.47	2.66	2.86	3.07	3.83	4.59	6.11
Factor of Safety against Ring Deflection Failure³	6.44	5.38	4.98	4.32	4.06	3.76	3.50	3.25	2.61	2.18	1.64
Vertical Deflection, inch (based on Iowa Formula)	0.10	0.12	0.13	0.15	0.16	0.17	0.18	0.19	0.24	0.29	0.39
Ring Deflection, %	2.49	2.97	3.22	3.70	3.95	4.26	4.58	4.92	6.14	7.35	9.78
Factor of Safety against Ring Deflection Failure³	4.02	3.36	3.11	2.70	2.53	2.35	2.18	2.03	1.63	1.36	1.02

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = **1,600** psi

Encasment Conditions:

No Stone encasement. Pipe is surrounded by native soil protective cover assumed to be moderately compacted.

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
 The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
 Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
 Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
 Plastic Pipe Design Manual - Nylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.
 Reviewed by:

Pipe SDR	21
Nominal Pipe Diameter (feet)	0.33
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	120
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
 HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
 December 5, 2011

Cells 2A and 2B

	100	120	130	150	160	185	186	200	250	259	300
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	25	30	32	37	39	45	46	49	61	63.44	73
Wall Crushing (psi)	198	237	257	296	315	364	366	393	490	508	587
Factor of Safety against Wall Crushing	8.07	6.74	6.23	5.41	5.08	4.40	4.38	4.07	3.27	3.15	2.72
Critical Collapse Differential Pressure (psi)	13	13	13	13	13	13	13	13	13	13	13
Total Buckling Pressure (psi) ²	131	131	131	131	131	131	131	131	131	131	131
Factor of Safety against Wall Buckling	5.27	4.40	4.07	3.53	3.32	2.87	2.86	2.66	2.13	2.06	1.78
Vertical Deflection, inch (based on soil/stone modulus)	0.07	0.09	0.10	0.11	0.12	0.14	0.14	0.15	0.18	0.19	0.22
Strain, %	1.24	1.48	1.60	1.85	1.97	2.27	2.28	2.45	3.06	3.17	3.67
Factor of Safety against Ring Deflection Failure³	8.07	6.74	6.23	5.41	5.08	4.40	4.38	4.07	3.27	3.15	2.72
Vertical Deflection, inch (based on Iowa Formula)	0.12	0.14	0.15	0.18	0.19	0.22	0.22	0.23	0.29	0.30	0.35
Ring Deflection, %	1.96	2.34	2.53	2.92	3.11	3.59	3.61	3.88	4.84	5.01	5.80
Factor of Safety against Ring Deflection Failure³	5.11	4.27	3.95	3.43	3.21	2.79	2.77	2.58	2.07	2.00	1.72

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = **2,000** psi

Encasement Conditions: **1 pipe diameter of stone on the flanks. No stone on top of the pipe. Stone is surrounded by native soil protective cover assumed to be moderately compacted.**

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.

The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.

Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
 Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
 Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.

Reviewed by:

Pipe SDR	17
Nominal Pipe Diameter (feet)	0.5
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	115
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
December 5, 2011

Cells 2C, 2D and 2L

	100	120	130	150	160	185	186	200	250	259	300
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	25	30	32	37	39	45	46	49	61	63	73
Wall Crushing (psi)	198	237	257	296	315	364	366	393	490	508	587
Factor of Safety against Wall Crushing	8.07	6.74	6.23	5.41	5.08	4.40	4.38	4.07	3.27	3.15	2.72
Critical Collapse Differential Pressure (psi)	13	13	13	13	13	13	13	13	13	13	13
Total Buckling Pressure (psi) ²	131	131	131	131	131	131	131	131	131	131	131
Factor of Safety against Wall Buckling	5.27	4.40	4.07	3.53	3.32	2.87	2.86	2.66	2.13	2.06	1.78
Vertical Deflection, inch (based on soil/stone modulus)	0.07	0.09	0.10	0.11	0.12	0.14	0.14	0.15	0.18	0.19	0.22
Strain, %	1.24	1.48	1.60	1.85	1.97	2.27	2.28	2.45	3.06	3.17	3.67
Factor of Safety against Ring Deflection Failure³	8.07	6.74	6.23	5.41	5.08	4.40	4.38	4.07	3.27	3.15	2.72
Vertical Deflection, inch (based on Iowa Formula)	0.12	0.14	0.15	0.18	0.19	0.22	0.22	0.23	0.29	0.30	0.35
Ring Deflection, %	1.96	2.34	2.53	2.92	3.11	3.59	3.61	3.88	4.84	5.01	5.80
Factor of Safety against Ring Deflection Failure³	5.11	4.27	3.95	3.43	3.21	2.79	2.77	2.58	2.07	2.00	1.72

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = 2,000 psi

Encasement Conditions: A 1-foot high by 2-foot wide stone trench. Stone is surrounded by native soil protective cover assumed to be moderately compacted.

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.
Reviewed by:

Pipe SDR	17
Nominal Pipe Diameter (feet)	0.5
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
 HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
 December 5, 2011

Cell 2E - 6-inch pipe

	200	250	300	350	375	380	385	390	405	410	415
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	49	61	73	86	92	93	94	95	99	100	101
Wall Crushing (psi)	393	490	587	684	733	743	753	762	791	801	811
Factor of Safety against Wall Crushing	4.07	3.27	2.72	2.34	2.18	2.15	2.13	2.10	2.02	2.00	1.97
Critical Collapse Differential Pressure (psi)	13	13	13	13	13	13	13	13	13	13	13
Total Buckling Pressure (psi) ²	206	206	206	206	206	206	206	206	206	206	206
Factor of Safety against Wall Buckling	4.20	3.37	2.81	2.41	2.25	2.22	2.19	2.17	2.09	2.06	2.04
Vertical Deflection, inch (based on soil/stone modulus)	0.06	0.07	0.09	0.10	0.11	0.11	0.11	0.11	0.12	0.12	0.12
Strain, %	0.98	1.23	1.47	1.71	1.83	1.86	1.88	1.91	1.98	2.00	2.03
Factor of Safety against Ring Deflection Failure³	10.18	8.16	6.81	5.84	5.46	5.39	5.32	5.25	5.05	4.99	4.93
Vertical Deflection, inch (based on Iowa Formula)	0.10	0.12	0.14	0.17	0.18	0.18	0.18	0.18	0.19	0.19	0.20
Ring Deflection, %	1.59	1.98	2.37	2.76	2.96	3.00	3.04	3.08	3.20	3.23	3.27
Factor of Safety against Ring Deflection Failure³	6.31	5.05	4.22	3.62	3.38	3.33	3.29	3.25	3.13	3.09	3.05

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = **5,000** psi

Encasement Conditions:

A 2-foot high by 2-foot wide stone trench. Stone is surrounded by native soil protective cover assumed to be moderately compacted.

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
 The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
 Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
 Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
 Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.

Reviewed by:

Pipe SDR	17
Nominal Pipe Diameter (feet)	0.5
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
 HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
 December 5, 2011

Cell 2E - 8-inch pipe

	200	250	300	350	375	380	385	390	405	410	415
Design Height over the Base Liner (feet)										100	101
Total External Pressure (psi) ¹	49	61	73	85	92	93	94	95	99	801	810
Wall Crushing (psi)	392	489	587	684	732	742	752	762	791	2.00	1.97
Factor of Safety against Wall Crushing	4.08	3.27	2.73	2.34	2.18	2.16	2.13	2.10	2.02	13	13
Critical Collapse Differential Pressure (psi)	13	13	13	13	13	13	13	13	13	206	206
Total Buckling Pressure (psi) ²	206	206	206	206	206	206	206	206	206	206	206
Factor of Safety against Wall Buckling	4.21	3.37	2.81	2.41	2.25	2.23	2.20	2.17	2.09	2.06	2.04
Vertical Deflection, inch (based on soil/stone modulus)	0.08	0.10	0.12	0.14	0.15	0.15	0.15	0.15	0.16	0.16	0.16
Strain, %	0.98	1.22	1.47	1.71	1.83	1.86	1.88	1.90	1.98	2.00	2.03
Factor of Safety against Ring Deflection Failure³	10.20	8.17	6.82	5.85	5.46	5.39	5.32	5.25	5.06	5.00	4.94
Vertical Deflection, inch (based on Iowa Formula)	0.13	0.16	0.19	0.22	0.24	0.24	0.24	0.25	0.26	0.26	0.26
Ring Deflection, %	1.58	1.98	2.37	2.76	2.96	3.00	3.04	3.08	3.19	3.23	3.27
Factor of Safety against Ring Deflection Failure³	6.31	5.06	4.22	3.62	3.38	3.34	3.29	3.25	3.13	3.09	3.06

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = **5,000** psi

Encasement Conditions:

A 2-foot high by 2-foot wide stone trench. Stone is surrounded by native soil protective cover assumed to be moderately compacted.

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
 The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
 Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
 Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
 Plastic Pipe Design Manual - Nylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.

Reviewed by:

Pipe SDR	17
Nominal Pipe Diameter (feet)	0.67
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
December 5, 2011

Cells 2F

	200	250	300	350	375	380	385	400	500	655	700
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	49	61	73	85	92	93	94	98	122	160	171
Wall Crushing (psi)	245	306	367	427	458	464	470	488	610	798	853
Factor of Safety against Wall Crushing	6.53	5.23	4.36	3.74	3.49	3.45	3.40	3.28	2.62	2.00	1.88
Critical Collapse Differential Pressure (psi)	49	49	49	49	49	49	49	49	49	49	49
Total Buckling Pressure (psi) ²	397	397	397	397	397	397	397	397	397	397	397
Factor of Safety against Wall Buckling	8.09	6.48	5.41	4.64	4.33	4.27	4.22	4.06	3.25	2.48	2.33
Vertical Deflection, inch (based on soil/stone modulus)	0.08	0.10	0.12	0.14	0.15	0.15	0.15	0.16	0.20	0.26	0.27
Strain, %	0.98	1.22	1.47	1.71	1.83	1.86	1.88	1.95	2.44	3.19	3.41
Factor of Safety against Ring Deflection Failure³	10.20	8.17	6.82	5.85	5.46	5.39	5.32	5.12	4.10	3.13	2.93
Vertical Deflection, inch (based on Iowa Formula)	0.12	0.15	0.18	0.21	0.23	0.23	0.23	0.24	0.30	0.40	0.42
Ring Deflection, %	1.51	1.89	2.26	2.64	2.83	2.87	2.90	3.02	3.77	4.93	5.27
Factor of Safety against Ring Deflection Failure³	6.60	5.29	4.42	3.79	3.54	3.49	3.44	3.32	2.66	2.03	1.90

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' =

5,000

 psi

Encasement Conditions:

A 2-foot high by 3-foot wide stone trench. Stone is surrounded by native soil protective cover assumed to be moderately compacted.
--

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.

Reviewed by:

Pipe SDR	11
Nominal Pipe Diameter (feet)	0.67
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
December 5, 2011

Cells 2G and 2H - 6-inch pipe

	200	250	300	350	375	380	385	400	410	414	425
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	49	61	73	86	92	93	94	98	100	101	104
Wall Crushing (psi)	245	306	367	428	458	464	470	489	501	506	519
Factor of Safety against Wall Crushing	6.52	5.22	4.36	3.74	3.49	3.45	3.40	3.28	3.20	3.16	3.08
Critical Collapse Differential Pressure (psi)	49	49	49	49	49	49	49	49	49	49	49
Total Buckling Pressure (psi) ²	307	307	307	307	307	307	307	307	307	307	307
Factor of Safety against Wall Buckling	6.26	5.02	4.19	3.59	3.35	3.31	3.27	3.14	3.07	3.04	2.96
Vertical Deflection, inch (based on soil/stone modulus)	0.10	0.12	0.15	0.17	0.18	0.19	0.19	0.20	0.20	0.20	0.21
Strain, %	1.64	2.04	2.45	2.85	3.05	3.09	3.14	3.26	3.34	3.37	3.46
Factor of Safety against Ring Deflection Failure³	6.11	4.90	4.09	3.51	3.27	3.23	3.19	3.07	3.00	2.97	2.89
Vertical Deflection, inch (based on Iowa Formula)	0.15	0.18	0.22	0.25	0.27	0.28	0.28	0.29	0.30	0.30	0.31
Ring Deflection, %	2.43	3.04	3.64	4.24	4.54	4.60	4.66	4.84	4.96	5.01	5.14
Factor of Safety against Ring Deflection Failure³	4.11	3.29	2.75	2.36	2.20	2.17	2.15	2.07	2.02	2.00	1.94

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = psi

Encasment Conditions:

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
Plastic Pipe Design Manual - Nylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.
Reviewed by:

Pipe SDR	11
Nominal Pipe Diameter (feet)	0.5
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200

**PIPE STRESS ANALYSIS RESULTS CASE II: LONG TERM LOAD - 50 % OF PRISM LOAD (FINITE ELEMENT REDUCTION)
 HDPE LEACHATE PIPE WALL CRUSHING, BUCKLING & RING DEFLECTION - 50 YR DESIGN LIFE (73° F)**

LONG TERM ANALYSIS (MINIMUM FS ≥ 2.0)

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J11-6452-04
 December 5, 2011

Cells 2G and 2H - 8-inch pipe

	200	250	300	350	375	380	385	400	410	414	425
Design Height over the Base Liner (feet)											
Total External Pressure (psi) ¹	49	61	73	85	92	93	94	98	100	101	104
Wall Crushing (psi)	245	306	367	427	458	464	470	488	500	505	519
Factor of Safety against Wall Crushing	6.53	5.23	4.36	3.74	3.49	3.45	3.40	3.28	3.20	3.17	3.09
Critical Collapse Differential Pressure (psi)	49	49	49	49	49	49	49	49	49	49	49
Total Buckling Pressure (psi) ²	307	307	307	307	307	307	307	307	307	307	307
Factor of Safety against Wall Buckling	6.27	5.02	4.19	3.59	3.36	3.31	3.27	3.15	3.07	3.04	2.96
Vertical Deflection, inch (based on soil/stone modulus)	0.13	0.16	0.20	0.23	0.25	0.25	0.25	0.26	0.27	0.27	0.28
Strain, %	1.63	2.04	2.44	2.85	3.05	3.09	3.13	3.25	3.34	3.37	3.46
Factor of Safety against Ring Deflection Failure³	6.12	4.90	4.09	3.51	3.28	3.23	3.19	3.07	3.00	2.97	2.89
Vertical Deflection, inch (based on Iowa Formula)	0.20	0.24	0.29	0.34	0.36	0.37	0.37	0.39	0.40	0.40	0.41
Ring Deflection, %	2.43	3.03	3.63	4.24	4.54	4.60	4.66	4.84	4.96	5.01	5.14
Factor of Safety against Ring Deflection Failure³	4.12	3.30	2.75	2.36	2.20	2.18	2.15	2.07	2.02	2.00	1.95

Note 1: External Stress calculated as 50% of overburden prism weight to account for long term arching effect.

Note 2: Constrained Modulus, E' = psi

Encasement Conditions:

Note 3: The recommended Factor of Safety against Wall Crushing is 2 in the long term condition.
 The recommended Factor of Safety against Wall Buckling is 2 in the long term condition.
 Maximum allowable ring deflection of 5 % includes a Factor of Safety is 2.

References: Assessment and Recommendations for Improving the Performance of Waste Containment Systems, US EPA, by Bonaparte, Daniel & Koerner, 2002, pages 2-13 to 2-25.
 Finite Element Analysis of Plastic Pipe Behavior in Leachate Collection and Removal Systems, Wilson-Fahmy & Koerner, 1994.
 Plastic Pipe Design Manual - Vylon Pipe for Elastic Modulus Data

Performed by: Jeff Helvey, P.E.
 Reviewed by:

Pipe SDR	11
Nominal Pipe Diameter (feet)	0.67
Protective Cover / Leachate Stone Thickness (feet)	2
Protective Cover / Leachate Stone Unit Weight (pcf)	110
Unit Weight of Solid Waste (pcf)	70
Final Cover Soil Thickness (feet)	2
Final Cover Soil Unit Weight (pcf)	120
Compressive Strength of HDPE Pipe (psi)	1,600
Tensile Modulus of Elasticity of HDPE Pipe (psi)	28,200



BUNNELL-LAMMONS ENGINEERING, INC.
GEOTECHNICAL, ENVIRONMENTAL AND CONSTRUCTION MATERIALS CONSULTANTS

December 22, 2011

Hodges, Harbin, Newberry & Tribble, Inc.
3820 Arkwright Road, Suite 101
Macon, Georgia 31210

Attention: Mr. R. Brant Lane, P.E.

Subject: **Summary of Evaluation of Slope of Post-Settlement Leachate Pipes
Proposed Vertical Expansion
Charlotte Motor Speedway Landfill
Cabarrus County, North Carolina
BLE NC License C-1538
BLE Project No. J11-6452-04**


Dear Mr. Lane:

Bunnell-Lammons Engineering, Inc. (BLE) has completed an analysis of the potential subgrade settlement and the resulting post-settlement slope of the existing leachate piping in Cells No. 2A through 2H and 2L resulting from additional waste height from the proposed vertical expansion of the landfill. The analyses considered the proposed variable waste thickness, the original slopes of the lateral and main leachate lines and the corresponding subgrade settlement. The estimated subgrade settlements at points along the leachate lines were used to calculate the post-settlement slope of the leachate lines. The subsurface conditions from previous hydrogeological studies as well as the planned expanded cap and existing bottom liner (FML) grades were provided to us by Hodges, Harbin, Newberry and Tribble, Inc. (HHNT).

Based on our analysis, the effect of the increase in the waste height over the existing leachate lines will be minimal. The residual subgrade soils are typically very firm and better and exhibit low to moderate compressibility. Settlements of the subgrade soils will vary with the height of the waste and the thickness of the structural fill at a given point. Maximum subgrade settlements of approximately 20 inches will occur under the maximum height of waste and thickness of subgrade fill soils. This settlement is well within tolerable limits of the liner and leachate collection system. In conclusion, the post-settlement slope of the leachate lines will be adequate for the system to function as designed.

Please contact us if you have any questions concerning this letter.

Sincerely,
BUNNELL-LAMMONS ENGINEERING, INC.


Gary L. Weekley, P.E.
Senior Engineer
Licensed, NC 8251




Daniel B. Bunnell, P.E.
Principal Engineer
Licensed, NC 13814



Copy: Mr. H. Lowry Tribble, Jr.

12-22-11

12-22-11

D. FRANCHISE AGREEMENT

June 7, 2011

Mr. Booker Pullen
Air Quality Supervisor
NCDENR
1614 Mail Service Center
Raleigh, NC 27699

In re: City of Concord Franchise Granted to BFI Waste Systems of North Carolina, Inc.

Dear Mr. Pullen:

On November 12, 2009, the City Council adopted ordinance #09-95 granting BFI Waste Systems of North Carolina, Inc. a non-exclusive franchise to operate a sanitary landfill within the corporate limits. The term of this Ordinance extends to the year 2035. A copy of the ordinance is attached.

Should you have any questions or require any further information, please do not hesitate to contact me at the number above.

Very truly yours,

/s/

Albert M. Benshoff
City Attorney

Encl. (1)

CC: Jim Greene, Deputy City Manager

I:\Contracts\Franchises\BFI\110607 Booker Pullen ltr re adopted ordinance.doc

Legal

Phone (704) 920-5114 • Fax (704) 784-1791

AN ORDINANCE AMENDING AND RESTATING A NONEXCLUSIVE FRANCHISE TO
BFI WASTE SYSTEMS OF NORTH AMERICA, INC.

Whereas, the disposal of municipal solid waste is a statutory responsibility and a fiscal concern of the City of Concord (referred to below as City or Franchisor); and

Whereas, the City disposes of its municipal solid waste at the sanitary landfill operated by BFI Waste Systems of North America, Inc., known as BFI-CMS Landfill (formerly known as CMS Development Corporation Landfill V), located in the City of Concord. (BFI Waste Systems of North America, Inc. may be referred to below as Franchisee or BFI); and

Whereas, BFI Waste Systems of North America, Inc. is currently operating its BFI-CMS Landfill pursuant to permits and authorizations granted by the State of North Carolina; and

Whereas, pursuant to a Contract for Disposal of Solid Waste by and between the City, and CMS Development Corp. and Browning-Ferris Industries of South Atlantic, Inc. (the predecessors to BFI Waste Systems of North America, Inc. by merger), dated August 1, 1990 (the "1990 Solid Waste Disposal Contract"), and under its Solid Waste Management Plan dated January 31, 1992, the City has confirmed its plan to rely upon the BFI-CMS Landfill for the disposal of municipal solid waste generated within the City; and

Whereas, the City granted or renewed the Franchise to BFI Waste Systems of North America, Inc., on February 10, 2005 (the "2005 Franchise") for the operation of the BFI-CMS Landfill; and

Whereas, the City now agrees to restate and amend the 2005 Franchise for the operation of the BFI-CMS Landfill consistent with the City's Solid Waste Management Plan and the terms contained in this Ordinance;

NOW, THEREFORE, BE IT ORDAINED that the City Council of Concord, North Carolina:

Section 1. Pursuant to G.S. 160A-76, and G.S. 130A-294 et. seq., hereby restates and amends the 2005 Franchise to BFI Waste Systems of North America, Inc. to operate a sanitary landfill within the City of Concord, North Carolina, pursuant to the following terms:

(1) The 2005 Franchise is for the operation of a sanitary landfill intended to receive ordinary household waste, commercial solid waste, industrial solid waste and special waste, including asbestos, ash and industrial processed waste, petroleum contaminated soil, wastewater treatment sludge, and such other non-hazardous waste as approved by the State of North Carolina.

(2) The geographic territory intended to be served by the sanitary landfill is the City of Concord, Cabarrus County, the State of North Carolina and the following counties in the State of South Carolina: Cherokee, York, Lancaster, Chesterfield and Chester; the population intended to be served is the population of the City of Concord, Cabarrus County, the State of North Carolina and the following counties in the State of South Carolina: Cherokee, York, Lancaster, Chesterfield and Chester.

(3) The duration of the 2005 Franchise is thirty (30) years from February 10, 2005, the previous date of adoption, until February 9, 2035.

(4) The 2005 Franchise is a non-exclusive franchise for the operation of a sanitary landfill by BFI Waste Systems of North America, Inc. within the geographic boundary line of property currently owned or under option by BFI Waste Systems of North America, Inc. located at 5105 Morehead Road in Concord, North Carolina and

described in Exhibit A, which depicts the expanded boundaries of the site (the "Site"); this franchise does not grant to Franchisee the exclusive right to operate a sanitary landfill within the city limits of Concord, and it does not grant to Franchisee a franchise to operate a sanitary landfill in any location outside the Site.

(5) In granting, restating and amending the 2005 Franchise, it is estimated that the operating capacity for the BFI-CMS Landfill as currently permitted or submitted for permitting is approximately 15.2 million tons. It is further estimated that Franchisee currently has contracts to receive approximately 99,000 tons per month. Pursuant to this 2005 Franchise, the Franchisee may accept an average of 120,000 tons of municipal solid waste per month each calendar year with a maximum monthly volume not to exceed 140,000 tons per month. Based on the current contracted and average tonnages, the projected useful life of the BFI-CMS Landfill ranges from approximately 10.5 years to 12.8 years. Consistent with the terms of their 1990 Solid Waste Disposal Contract, the Franchise Agreement made and entered into as of February 10, 2005 and the 30-year term of this 2005 Franchise, the parties intend for the City to be able to dispose of its solid waste at the BFI-CMS Landfill until 2035. Based on this intent, the contract terms and this amended Franchise, the parties recognize the potential for future expansion opportunities at the BFI-CMS Landfill and agree to continue in the future to work in good faith and in accordance with the terms of their agreements, this franchise and the requirements of applicable laws and regulations to fulfill their intent.

(6) The Franchisee is required to continue accepting for disposal municipal solid waste generated within the City of Concord, North Carolina, pursuant to the terms of the 1990 Solid Waste Disposal Contract, as that Contract may have been amended from time to time. Further, the Franchisee, hereby agrees to provide airspace for the disposal of all residential municipal solid waste generated within the City of Concord, North Carolina for thirty (30) years from the date of the granting of this franchise. If the BFI-CMS Landfill should reach capacity before the conclusion of the thirty (30) year term of this franchise so that Franchisee could not continue to accept the monthly volume of waste at the BFI-CMS Landfill anticipated by this franchise and still provide airspace at the BFI-CMS Landfill for the disposal of all residential municipal solid waste generated with the City of Concord, North Carolina for the thirty (30) year term of this 2005 Franchise, Franchisee agrees to erect a transfer station on the Site and, if necessary, transport all residential municipal solid waste generated within the City of Concord, North Carolina to another location for disposal pursuant to law. The erection of said transfer station and the transportation and disposal of all residential municipal solid waste generated within the City of Concord, North Carolina for the said period of thirty (30) years shall be at the sole expense of the Franchisee. The City agrees to cooperate with the Franchisee in providing any required approvals and assist in obtaining all required authorizations for the citing of a transfer station.

(7) Host fees will be paid and managed during the active life of the Landfill as follows:

(a) With the exception of residential waste generated within the City of Concord, Franchisee will pay to the City a "Solid Waste Host Fee" of \$0.75 per ton of solid waste deposited in the Landfill, Franchisee guarantees that the non-escrowed portion of the host fees paid will be at least \$38,200.00 a month for a period of fifteen (15) years from September 1, 2007, or until August 31, 2022.

(b) The City will place \$0.25 of each \$0.75 Solid Waste Host Fee" in an interest bearing account. This account will be maintained throughout the intended thirty (30) year life of the franchise. At the expiration of this franchise, if Franchisee has met its obligation to provide to the City disposal for all residential waste generated during the term of the franchise, then all principal and interest contained in the account will be paid to Franchisee (or its successor). If Franchisee defaults on its obligation to provide to the City disposal for all residential waste generated during the term of this 2005 Franchise, then the principal and interest contained in the account will be paid to the City.

(c) Franchisee will provide the funding necessary for the City to perform or contract to provide a curbside recycling collection program. Franchisee will pay to the City \$.90 per ton of solid waste disposed in the landfill, with the exception of residential waste generated within the City of Concord, for the City's recycling program (the "Recycling Host Fees"). Franchisee guarantees that the Recycling Host Fees paid are and will be in addition to the "Solid Waste Host Fees" described in sections 7 (a) and (b) above. Franchisee will pay to the City for the term specified Recycling Host Fees of no less than \$65,000.00 per month. Should the City be unable to secure a responsible contractor to provide for the collection of recyclables for the amounts stipulated in the preceding sentences in this sub-section (c), then Franchisee will at the City's option either: 1) Provide the required curbside recycling collection services; or 2) Increase the Recycling Host Fees to a commercially reasonable amount to pay for the cost of the required curbside recycling services. Additionally, each June 30, Franchisee will adjust these fees upward or downward, in an amount commensurate with the percentage change in the Consumer Price Index for Urban Wage Earners and Clerical Workers (All Items) as published by the US Department of Labor, as of June 30 of the prior year.

(d) Solid Waste Host Fees and Recycling Host Fees shall be paid monthly, every twenty-one (21) days after the end of each calendar month during which Solid Waste has been accepted for disposal at the Landfill or at such other intervals as may be agreed to by the parties in writing. Franchisee will provide to the City a copy of its annual report to the State at the time the report is submitted to the State and, at the City's request, will make its daily log and supporting documents available for review at reasonable times and intervals.

(8) Nothing in this 2005 Franchise shall authorize Franchisee to modify the BFI-CMS Landfill in a manner which would cause the City of Concord to incur any additional capital expenditures in the provision or delivery of services to the BFI-CMS Landfill such as potable water, storm water, sanitary sewer, utilities or roads as a result of such modification, unless Franchisee agrees to pay all additional costs associated with delivering those services.

Section 2. That this Ordinance be effective immediately upon adoption at second reading.


Adopted on first reading this 8th day of October 2009.
Adopted on second reading this 12th day of November 2009.

CITY COUNCIL
CITY OF CONCORD
NORTH CAROLINA

ATTEST:




Kim J. Deason, City Clerk



J. Scott Padgett, Mayor





Albert M. Benshoff, City Attorney

E. FINAL COVER SYSTEM STABILITY ANALYSIS

Final Cover System Tension Analysis

And

Final Cover System Stability Analysis

Analyses were obtained from the "Permit Modification Application, Charlotte Motor Speedway Landfill – V, Lateral Expansion Cells 2F, 2G, and 2H, prepared by Almes and Associates, Inc., dated May 2004.

APPENDIX E.1 FINAL COVER SYSTEM TENSION ANALYSIS

E.1.1 INTRODUCTION

The stability of the proposed liner system prior to and during liner system construction is addressed in this appendix. The liner system must be designed to withstand self weight loads, settlement, and wind and temperature loadings. To simplify the analysis, the liner system was analyzed for the most important factor governing stability of the system during placement, stress and strain due to placement of the final cover soil.

E.1.2 DESIGN INFORMATION

For this analysis, it was assumed that stress and strain from construction equipment would be temporary, and limited to small areas of the liner system. Construction loading characteristics are relatively small compared to the weight of the final cover soil, are limited in areal extent, and generally are not critical for liner system stability. Therefore, construction loadings were not considered in the liner system deployment stability analysis.

E.1.3 FINAL COVER INDUCED STRESS

A significant source of stress and strain on the liner system is the load applied by the final cover material that is to be placed over all areas of the final cover system. The liner will be comprised of a number of components, including a geotextile-geonet-geotextile drainage composite, 40-mil textured LLDPE geomembrane, and 18 inches of compacted soil liner, all of which have different mechanical and physical properties. The stability of the liner system depends on the shear strength and strain properties of the components used in its construction along with the characteristics of the over lying cover soil. The stability is limited to the amount of stability afforded by the weakest component of the liner system. Therefore, the design of the liner system was based upon the limiting stress and strain to within a range tolerable for the "weakest" liner system component for each condition.

As the final cover soil is placed on the sloped portions of the liner system, tension could be induced into the liner system if the frictional resistance within the liner system is not sufficient to resist the applied stress. The tension that is created in the liner is equal to the remaining portion of the final cover soil load that cannot be resisted by the frictional resistance afforded by the liner system. Thus, the lower the interface friction between components in the liner system, the larger the resultant tension.

It was necessary to determine the various shear strength properties and design parameters for each of the liner system components. These properties were obtained through a number of sources (See References for Appendix C.1). The values used in the design of the geosynthetic components are very conservative, and in all likelihood, the liner system

in the field should meet or exceed characteristics relative to those characteristics used in the design analysis.

The theoretical tension that may be introduced into a liner system during placement of the 2 feet of final cover soil can be estimated from the following equation (Reference 1):

$$\alpha = \frac{\gamma_c T_c^2}{\sin 2\beta} \left[\left(\frac{2H \cos \beta}{T_c} - 1 \right) \frac{\sin(\beta - \phi_{im})}{\cos \phi_{im}} - \frac{\sin \phi_{cm}}{\cos(\beta + \phi_{cm})} \right]$$

Where:

- α = Tension introduced into final cover system (ppf);
- γ_c = Unit weight of final cover soil (pcf);
- T_c = Thickness of final cover soil (ft);
- β = Slope angle (degrees) = 18.4 degrees (3H:1V);
- H = Maximum height of the slope between benches (ft);
- ϕ_{im} = Critical mobilized interface friction angle of cover system (degrees); and
- ϕ_{cm} = Mobilized friction angle of final cover soil (degrees).

Where:

- $\tan \phi_{im}$ = $(\tan \phi_i) / FS$
- $\tan \phi_{cm}$ = $(\tan \phi_c) / FS$
- FS = Partial Factor of Safety (Recommended range from 1.0 to 1.3)


Evaluation of the above equation to determine the magnitude of tension in the liner system during protective cover placement can be found in the attached calculation.

E.1.4 CONCLUSION

Results have shown a tensile force of 82.95 pounds per foot. The slightly positive liner tension indicates that placement of the final cover soil along the 3H:1V slope will induce a slight tension into the underlying geosynthetic cover system components. The reason for this result is simply that the shear strength within the final cover system is slightly lower than the tension induced by the weight (placement) of the final cover soil, and as such, a slight tension will develop in the cover system. The slight tension will be less than the strength of the 40 mil LLDPE liner (i.e., ~1,200 ppf) and less than the anchor trench capacity (~722 ppf). In conclusion, the final cover system will be stable.

REFERENCES:

1. Giroud, J.P., and Beech, J.F., "Stability of Soil Layers on Geosynthetic Lining Systems", Proceedings, Geosynthetics '89 Conference, San Diego, CA, 1989.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: WSA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 1 OF 4
DESCRIPTION E.1 - Final Cover System Tension Analysis

OBJECTIVE:

Determine the tension that may be developed in the landfill final cover system.

METHODOLOGY:

The final cover system consists of the following components (from top to bottom):

For cap areas with slopes of 5% or less the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane;
- 18 inches Compacted Soil Barrier; and
- 12 inches Intermediate Cover.

For cap areas with slopes of 30% or more the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane; and
- 12 inches Intermediate Cover.


The maximum vertical height between benches is 120 feet. The theoretical tension that may be introduced into the final cover system along the 3 horizontal to 1 vertical (3H:1V) slopes between each bench was estimated using the method of analysis developed by Giroud and Beech (1989) (Reference 1). This theoretical tension was compared to the allowable tension for the cover system to check that excessive straining or stressing of the cover system does not occur.

REFERENCES:

1. Giroud, J.P., and Beech, J.F., "Stability of Soil Layers on Geosynthetic Lining Systems", Proceedings, Geosynthetics '89 Conference, San Diego, CA, 1989.

CALCULATION:

The theoretical tension that may be introduced into a liner system during placement of the 2 feet of final cover soil can be estimated from the following equation (Reference 1):



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: AKA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 2 OF 4
DESCRIPTION E.1 - Final Cover System Tension Analysis

$$\alpha = \frac{\gamma_c T_c^2}{\sin 2\beta} \left[\left(\frac{2H \cos \beta}{T_c} - 1 \right) \frac{\sin(\beta - \phi_{im})}{\cos \phi_{im}} - \frac{\sin \phi_{cm}}{\cos(\beta + \phi_{cm})} \right]$$

Where:

- α = Tension introduced into final cover system (ppf);
 γ_c = Unit weight of final cover soil (pcf);
 T_c = Thickness of final cover soil (ft);
 β = Slope angle (degrees) = 18.4 degrees (3H:1V);
 H = Maximum height of the slope between benches (ft);
 ϕ_{im} = Critical mobilized interface friction angle of cover system (degrees); and
 ϕ_{cm} = Mobilized friction angle of final cover soil (degrees).

Where:

- $\tan \phi_{im} = (\tan \phi_i) / FS$
 $\tan \phi_{cm} = (\tan \phi_c) / FS$
FS = Partial Factor of Safety (Recommended range from 1.0 to 1.3)

Friction Angles:

The following friction angles were used for the above final cover system:

- The friction angle for the final cover soil (ϕ_c) is 30 degrees.
- The interface friction angles for the various geosynthetic-to-soil and geosynthetic-to-geosynthetic interfaces are as follows:

Final Cover Soil to Nonwoven Geotextile: $\phi = 27^\circ$;


Nonwoven Geotextile to Textured LLDPE Geomembrane: $\phi = 24^\circ$; and

Textured LLDPE Geomembrane to Intermediate Cover Soil: $\phi = 30^\circ$.

- Based on the above interface friction angles, the critical interface friction angle of the cover system (ϕ_i) is 24 degrees.

Mobilized Friction Angles:

The partial factor of safety (FS) applied to the various friction angles is 1.3, which is the highest partial factor of safety recommended by the Giroud and Beech.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: ASA DATE: 5/6/04

PROJECT NAME BFI-CMS Landfill V, Lateral Expansion

PROJECT NO. R02-575-686 SHEET 3 OF 4

DESCRIPTION E.1 - Final Cover System Tension Analysis

Thus, the mobilized friction angles are:

Final Cover Soil: $\tan \phi_{cm} = (\tan 30^\circ)/1.3$
 $\phi_{cm} = \tan^{-1}((\tan 30^\circ)/1.3)$
 $\phi_{cm} = 23.9^\circ$

Critical Interface: $\tan \phi_{im} = (\tan 23^\circ)/1.3$
 $\phi_{im} = \tan^{-1}((\tan 23^\circ)/1.3)$
 $\phi_{im} = 18.1^\circ$


The cap tension is calculated using the following values:

$\gamma_c = 115 \text{ pcf}$
 $T_c = 2.0 \text{ ft}$
 $\beta = 18.4^\circ$
 $H = 140 \text{ ft}$
 $\phi_{im} = 18.1^\circ$
 $\phi_{cm} = 23.9^\circ$

The cap tension is calculated as follows:

$$\alpha = \frac{\gamma_c T_c^2}{\sin 2\beta} \left[\left(\frac{2H \cos \beta}{T_c} - 1 \right) \frac{\sin(\beta - \phi_{im})}{\cos \phi_{im}} - \frac{\sin \phi_{cm}}{\cos(\beta + \phi_{cm})} \right]$$
$$= \frac{115(2.0)^2}{\sin[2(18.4)]} \left[\left(\frac{2(140) \cos 18.4}{2.0} - 1 \right) \frac{\sin(18.4 - 18.1)}{\cos 18.1} - \frac{\sin 23.9}{\cos(18.4 + 23.9)} \right]$$

$\alpha = 82.95 \text{ ppf}$



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: WSA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 4 OF 4
DESCRIPTION E.1 - Final Cover System Tension Analysis

CONCLUSION:

The slightly positive liner tension indicates that placement of the final cover soil along the 3H:1V slope will induce a slight tension into the underlying geosynthetic cover system components. The reason for this result is simply that the shear strength within the final cover system is slightly lower than the tension induced by the weight (placement) of the final cover soil, and as such, a slight tension will develop in the cover system. The slight tension will be less than the strength of the 40 mil LLDPE liner (i.e., ~1,200 ppf) and less than the anchor trench capacity (~722 ppf). In conclusion, the final cover system will be stable.

APPENDIX E.2
FINAL COVER SYSTEM STABILITY ANALYSIS

APPENDIX E.2 FINAL COVER SYSTEM STABILITY ANALYSIS

E.2.1 INTRODUCTION

The permanent stability of the cover system can be attained if the final slope (cover system) is stable and the system is capable of withstanding the tensile force developed due to 2 feet of soil cover.

The final cover system consists of the following components (from top to bottom):

For cap areas with slopes of 5% or less the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane;
- 18 inches Compacted Soil Barrier; and
- 12 inches Intermediate Cover.

For cap areas with slopes of 30% or more the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane; and
- 12 inches Intermediate Cover.

The maximum vertical distance between built-up benches is 40 feet with slopes of 5 percent for the top and 33 percent for the sides. PC STABL 5M (Reference 1) was used to approximate the minimum factor of safety for the final cover slopes by means of sliding block-type failure surfaces.

E.2.2 ANALYSIS

The overall stability of the final cover system depends on the shear strength properties of the soils and geosynthetic components used in its construction. The design parameters, shear strength properties, and subsequent calculations can be found in the calculation brief attached to this narrative.

When performing a final cover stability analysis, it is not practical to attempt to model the shear strength characteristics between each capping system interface due to the number of interfaces present. Conversely, there is a great deal of interaction between capping system components that occurs in reality, but which cannot be accurately modeled in a stability analysis. As such, the final cover stability analysis will only model the weakest (or most critical) interface in the capping system. For this final cover system configuration, the critical interface should be located between the textured LLDPE geomembrane and the nonwoven geotextile. This interface is modeled with a friction angle of 24 degrees and no cohesion.

Two cross-sections are to be analyzed for final cover stability; however, the cross-section analyzed were not taken from the proposed final grading plan for the site. Instead, a typical section depicting the final 3H: 1V sideslopes and four benches will be used for the stability analysis. The first block failure surface is calculated to determine the overall stability of the cap across the four benches. The second block failure is calculated for the wedge of soil between two of the benches located at the middle of the slope..

The following minimum factor of safety (FS) was obtained from the PC STABL 5M analysis for the typical cross-section:


Overall Slope Sliding Block FS = 1.35
Intermediate Sliding Block FS = 1.39

E.2.3 CONCLUSION

The calculated factor of safety indicates that stability of final cover system will be adequate for long-term loading conditions. Since the material properties used in the stability analysis were conservatively estimated, adequate short-term stability should also exist.

REFERENCES:

1. Achilleos, E. (1988) "User Guide for PC STABL 5M, "Joint Highway Research Project, Informational Report JHRP-88/19, Purdue University, 132 pages.
2. Sowers, G. F. (1972) "Foundation Engineering in Waste Disposal Fills," Proceedings of the 21st Annual Conference on Soil Mechanics and Foundation Engineering, University of Kansas, 1972, pp. 100-120. Tech. Pub. No. 2.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WPH DATE: 05/06/04 CHKD BY: WJA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 1 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

OBJECTIVE:

Evaluate the stability of the final cover system for failure surfaces along the weakest cover system interface.

METHODOLOGY:

The final cover system consists of the following components (from top to bottom):

For cap areas with slopes of 5% or less the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane;
- 18 inches Compacted Soil Barrier; and
- 12 inches Intermediate Cover.


For cap areas with slopes of 30% or more the cap shall consist of the following:

- 24 inches Final Cover Soil;
- Geotextile-Geonet-Geotextile Drainage Composite;
- 40-mil Textured LLDPE Geomembrane; and
- 12 inches Intermediate Cover.

The maximum vertical distance between benches is 120 feet. The slope stability computer software program PC STABL 5M (Reference 1) was used to approximate the minimum factor of safety for the final cover slopes by means of sliding block-type failure surfaces.

REFERENCES:

1. Achilleos, E. (1988) "User Guide for PC STABL 5M," Joint Highway Research Project, Informational Report JHRP-88/19, Purdue University, 132 pages.
2. Sowers, G. F. (1972) "Foundation Engineering in Waste Disposal Fills," Proceedings of the 21st Annual Conference on Soil Mechanics and Foundation Engineering, University of Kansas, 1972, pp. 100-120. Tech. Pub. No. 2.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WPA DATE: 05/06/04 CHKD BY: RSA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 2 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

CALCULATION:

The overall stability of the final cover system depends on the shear strength properties of the soils and geosynthetic components used in its construction. The following design parameters and shear strength properties are used in the slope stability analysis.

General Design Parameters:


Slope of landfill final cover system = 3H:1V (horizontal to vertical) for the most critical slope section.
Built-up Bench Side Slopes = 2H:1V (horizontal to vertical)
Top Bench Width = 2 feet
Bench height above 3H:1V slope at the uphill intercept of the slopes = 3 feet
Vertical distance between benches = 40 feet

Properties of Final Cover Soil (Soil Type No. 1):

Moist Unit Weight = 115 pcf
Effective Angle of Internal Friction (ϕ') = 30 degrees
Effective Cohesion (c') = 0 psf

Cap System Interface Friction Values (Soil Type No. 2):

Friction Angle between Nonwoven Geotextile and Final or Intermediate Cover Soil = 27 degrees
Friction Angle between Nonwoven Geotextile and Textured LLDPE Geomembrane = 24 degrees



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: USA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 3 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

Friction Angle between Textured
LLDPE Geomembrane and Compacted
Clay Barrier Soil = 30 degrees

Properties of Intermediate Cover Soil (Soil type No.3):


Moist Unit Weight = 120 pcf
Effective Angle of Internal Friction (ϕ') = 30 degrees
Effective Cohesion (c') = 0 psf

Properties of Waste (Soil Type No. 4):

Unit weight of waste = 65 pcf
(Approximate weight of refuse including
daily and intermediate cover soil)
Effective Angle of Internal Friction (ϕ') = 30 degrees (Reference 2)
Effective Cohesion (c') = 250 psf

The internal friction angles for the final and intermediate cover soil are based on an interpretation of geotechnical index properties, grain-size analyses and densities expected to be achieved for on-site materials during construction. The waste properties were estimated based on previous experience of the industry.

When performing a final cover stability analysis, it is not practical to attempt to model the shear strength characteristics between each capping system interface due to the number of interfaces present. Conversely, there is a great deal of interaction between capping system components that occurs in reality, but which cannot be accurately modeled in a stability analysis. As such, the final cover stability analysis will only model the weakest (or most critical) interface in the capping system. For this final cover system configuration, the critical interface should be located between the textured LLDPE geomembrane and the nonwoven geotextile. This interface is modeled with a friction angle of 24 degrees and no cohesion.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: WJA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 4 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

Two cross-sections are to be analyzed for final cover stability; however, the cross-section analyzed were not taken from the proposed final grading plan for the site. Instead, a typical section depicting the final 3H: 1V sideslopes and four benches will be used for the stability analysis. The first block failure surface is calculated to determine the overall stability of the cap across the four benches. The second block failure is calculated for the wedge of soil between two of the benches located at the middle of the slope.


Results:

The following minimum factor of safety (FS) was obtained from the PC STABL 5M analysis for the typical cross-section:

Overall Slope Sliding Block	FS = 1.35
Intermediate Sliding Block	FS = 1.39

CONCLUSIONS:

The calculated factor of safety indicates that stability of final cover system will be adequate for long-term loading conditions. Since the material properties used in the stability analysis were conservatively estimated, adequate short-term stability should also exist.



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/06/04 CHKD BY: CSA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 5 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

CAP BLOCK SLOPE STABILITY

◦ OVERALL BLOCK FAILURE SURFACE

6/17

**** PCSTABL5M ****

by
Purdue University
--Slope Stability Analysis--
Simplified Janbu, Simplified Bishop
or Spencer's Method of Slices

Run Date: 5/3/2004
Time of Run: 09:59AM
Run By: William M. Lupi, Almes & Assoc. Inc
Input Data Filename: C:cmscap8.in
Output Filename: C:cmscap8.OUT
Unit: ENGLISH
Plotted Output Filename: C:cmscap8.PLT
PROBLEM DESCRIPTION BFI-CMS Landfill V Lateral Exp. - Cells
2F,2G and 2H(Cap w/40' 2:1 Bench)overall

BOUNDARY COORDINATES
19 Top Boundaries
25 Total Boundaries

Boundary No.	X-Left (ft)	Y-Left (ft)	X-Right (ft)	Y-Right (ft)	Soil Type Below Bnd
1	169.77	108.00	180.02	108.43	1
2	180.02	108.43	258.47	134.44	1
3	258.47	134.44	292.03	151.44	1
4	292.03	151.44	294.03	151.44	1
5	294.03	151.44	300.03	148.44	1
6	300.03	148.44	381.22	175.50	1

7/17

7	381.22	175.50	413.10	191.44	1
8	413.10	191.44	415.10	191.44	1
9	415.10	191.44	420.67	188.65	1
10	420.67	188.65	498.68	214.66	1
11	498.68	214.66	532.68	231.66	1
12	532.68	231.66	534.68	231.66	1
13	534.68	231.66	540.68	228.66	1
14	540.68	228.66	619.33	254.87	1
15	619.33	254.87	653.33	271.87	1
16	653.33	271.87	655.33	271.87	1
17	655.33	271.87	662.17	268.45	1
18	662.17	268.45	726.03	290.44	1
19	726.03	290.44	842.19	294.76	1
20	183.44	107.14	726.01	288.01	2
21	726.01	288.01	842.17	293.15	2
22	183.49	107.11	726.02	287.95	3
23	726.02	287.95	842.18	293.11	3
24	187.41	105.83	726.47	285.53	4
25	726.47	285.53	842.19	290.65	4

ISOTROPIC SOIL PARAMETERS

4 Type(s) of Soil

Soil Type No.	Total Unit Wt. (pcf)	Saturated Unit Wt. (pcf)	Cohesion Intercept (psf)	Friction Angle (deg)	Pore Pressure Param.	Pressure Constant (psf)	Piez. Surface No.
1	115.0	120.0	.0	30.0	.00	.0	1
2	60.0	60.0	.0	24.0	.00	.0	1
3	120.0	120.0	.0	30.0	.00	.0	1
4	65.0	60.0	250.0	30.0	.00	.0	1

Janbus Empirical Coef is being used for the case of c & phi both > 0
 A Critical Failure Surface Searching Method, Using A Random
 Technique For Generating Sliding Block Surfaces, Has Been
 Specified.

500 Trial Surfaces Have Been Generated.
 2 Boxes Specified For Generation Of Central Block Base
 Length Of Line Segments For Active And Passive Portions Of
 Sliding Block Is 20.0

Box No.	X-Left (ft)	Y-Left (ft)	X-Right (ft)	Y-Right (ft)	Height (ft)
1	183.47	107.13	208.56	115.50	1.00
2	704.62	280.97	726.02	287.89	1.00

Following Are Displayed The Ten Most Critical Of The Trial
 Failure Surfaces Examined. They Are Ordered - Most Critical
 First.

* * Safety Factors Are Calculated By The Modified Janbu Method * *

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	192.42	112.54
2	197.08	111.69
3	709.82	282.58
4	712.48	285.78

*** 1.345 ***

Slice No.	Width (ft)	Weight (lbs)	Individual data on the		20 slices		Earthquake Surchage		
			Water Force Top (lbs)	Water Force Bot (lbs)	Tie Force Norm (lbs)	Tie Force Tan (lbs)	Force Hor (lbs)	Force Ver (lbs)	Load (lbs)
1	4.7	642.7	.0	.0	.0	.0	.0	.0	.0
2	61.4	16549.2	.0	.0	.0	.0	.0	.0	.0
3	33.6	20056.1	.0	.0	.0	.0	.0	.0	.0
4	2.0	1787.2	.0	.0	.0	.0	.0	.0	.0
5	6.0	3406.5	.0	.0	.0	.0	.0	.0	.0
6	81.2	22744.7	.0	.0	.0	.0	.0	.0	.0
7	31.9	18667.9	.0	.0	.0	.0	.0	.0	.0
8	2.0	1705.6	.0	.0	.0	.0	.0	.0	.0
9	5.6	3048.3	.0	.0	.0	.0	.0	.0	.0
10	78.0	21885.1	.0	.0	.0	.0	.0	.0	.0

8/17

11	34.0	20633.1	.0	.0	.0	.0	.0	.0	.0
12	2.0	1788.8	.0	.0	.0	.0	.0	.0	.0
13	6.0	3411.4	.0	.0	.0	.0	.0	.0	.0
14	78.7	22081.1	.0	.0	.0	.0	.0	.0	.0
15	34.0	20614.1	.0	.0	.0	.0	.0	.0	.0
16	2.0	1787.7	.0	.0	.0	.0	.0	.0	.0
17	6.8	3609.8	.0	.0	.0	.0	.0	.0	.0
18	47.7	10970.9	.0	.0	.0	.0	.0	.0	.0
19	.0	11.2	.0	.0	.0	.0	.0	.0	.0
20	2.6	338.0	.0	.0	.0	.0	.0	.0	.0

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	199.56	114.91
2	201.50	113.15
3	711.46	283.11
4	711.68	285.50
***	1.351	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	201.49	115.55
2	204.49	114.08
3	719.57	285.85
4	720.72	288.61
***	1.471	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	186.10	110.45
2	188.33	108.83
3	720.92	286.25
4	721.35	288.83
***	1.524	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	191.17	112.13
2	193.40	110.37
3	717.72	285.24
4	718.55	287.86
***	1.525	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	189.78	111.67
2	193.41	110.45
3	720.28	286.00
4	720.65	288.59
***	1.564	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	181.92	109.06
2	183.82	107.17
3	721.21	286.38
4	724.16	289.80
***	1.570	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	187.96	111.06
2	189.75	109.28
3	711.89	283.27
4	713.47	286.12
***	1.570	***

Failure Surface Specified By 4 Coordinate Points

9/17


Point No.	X-Surf (ft)	Y-Surf (ft)
1	187.54	110.92
2	190.40	109.36
3	707.05	281.73
4	707.43	284.04
***	1.598	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	188.35	111.19
2	190.41	109.51
3	712.16	283.26
4	715.68	286.87
***	1.604	***

10/17


BFI-CMS Landfill V Lateral Exp. - Cells 2F, 2G and 2H(Cap w/40' 2:1 Bench)overall
c:\pcstable\bf-cms\rev1\cmscap8.plt Run By: William M. Lupi, Almes & Assoc. Inc 5/3/2004 09:59AM



 **ALMES & ASSOCIATES, INC.**
CONSULTING ENGINEERS
 182 TowerView Court, Cary, NC 27513-5656
 (919) 316-1167 Fax No: (919) 481-1622


BFI-CMS Landfill V Lateral Exp. - Cells 2F,2G and 2H(Cap w/40' 2:1 Bench)overall

c:\pcstable\bfi-cms\rev1\cmscap8.pl2 Run By: William M. Lupi, Almes & Assoc. Inc 5/3/2004 09:59AM




#	FS	Soil Desc.	Soil Type No.	Total Unit Wt. (pcf)	Saturated Unit Wt. (pcf)	Cohesion Intercept (psf)	Friction Angle (deg)	Pore Pressure Param.	Piez. Surface No.
a	1.345								
b	1.351								
c	1.471	COVER	1	115.0	120.0	0.0	30.0	0.00	W1
d	1.524	CRITICAL	2	60.0	60.0	0.0	24.0	0.00	W1
e	1.525	CAP	3	120.0	120.0	0.0	30.0	0.00	W1
f	1.564	WASTE	4	65.0	60.0	250.0	30.0	0.00	W1
g	1.570								
h	1.570								
i	1.598								
j	1.604								

PCSTABL5M/si FSmin=1.345
 Safety Factors Are Calculated By The Modified Janbu Method for the case of c & phi both > 0



ALMES & ASSOCIATES, INC.
 CONSULTING ENGINEERS
 132 TowerView Court, Cary, NC 27513-3686
 (919) 319-1187 Fax No.: (919) 481-1522

11/7



ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

BY: WML DATE: 05/05/04 CHKD BY: USA DATE: 5/6/04
PROJECT NAME BFI-CMS Landfill V, Lateral Expansion
PROJECT NO. R02-575-686 SHEET 12 OF 17
DESCRIPTION E.2 - Final Cover System Stability Analysis

CAP BLOCK SLOPE STABILITY

- INTERMEDIATE BLOCK FAILURE SURFACE

13/17

**** PCSTABL5M ****

by
Purdue University
--Slope Stability Analysis--
Simplified Janbu, Simplified Bishop
or Spencer's Method of Slices

Run Date: 5/3/2004
Time of Run: 10:00AM
Run By: William M. Lupi, Almes & Assoc. Inc
Input Data Filename: C:cmscap7.in
Output Filename: C:cmscap7.OUT
Unit: ENGLISH
Plotted Output Filename: C:cmscap7.PLT

PROBLEM DESCRIPTION BFI-CMS Landfill V Lateral Exp. - Cells
2F,2G and 2H(Cap w/40' 2:1 Benches) Int.

BOUNDARY COORDINATES

19 Top Boundaries
25 Total Boundaries

Boundary No.	X-Left (ft)	Y-Left (ft)	X-Right (ft)	Y-Right (ft)	Soil Type Below Bnd
1	169.77	108.00	180.02	108.43	1
2	180.02	108.43	258.47	134.44	1
3	258.47	134.44	292.03	151.44	1
4	292.03	151.44	294.03	151.44	1
5	294.03	151.44	300.03	148.44	1
6	300.03	148.44	381.22	175.50	1
7	381.22	175.50	413.10	191.44	1
8	413.10	191.44	415.10	191.44	1
9	415.10	191.44	420.67	188.65	1
10	420.67	188.65	498.68	214.66	1
11	498.68	214.66	532.68	231.66	1
12	532.68	231.66	534.68	231.66	1
13	534.68	231.66	540.68	228.66	1
14	540.68	228.66	619.33	254.87	1
15	619.33	254.87	653.33	271.87	1
16	653.33	271.87	655.33	271.87	1
17	655.33	271.87	662.17	268.45	1
18	662.17	268.45	726.03	290.44	1
19	726.03	290.44	842.19	294.76	1
20	183.44	107.14	726.01	288.01	2
21	726.01	288.01	842.17	293.15	2
22	183.49	107.11	726.02	287.95	3
23	726.02	287.95	842.18	293.11	3
24	187.41	105.83	726.47	285.53	4
25	726.47	285.53	842.19	290.65	4

ISOTROPIC SOIL PARAMETERS

4 Type(s) of Soil

Soil Type No.	Total Unit Wt. (pcf)	Saturated Unit Wt. (pcf)	Cohesion (psf)	Friction Angle (deg)	Pore Pressure Param. (psf)	Pressure Constant (psf)	Piez. Surface No.
1	115.0	120.0	.0	30.0	.00	.0	1
2	60.0	60.0	.0	24.0	.00	.0	1
3	120.0	120.0	.0	30.0	.00	.0	1
4	65.0	60.0	250.0	30.0	.00	.0	1

Janbus Empirical Coef is being used for the case of c & phi both > 0
A Critical Failure Surface Searching Method, Using A Random
Technique For Generating Sliding Block Surfaces, Has Been
Specified.

500 Trial Surfaces Have Been Generated.

2 Boxes Specified For Generation Of Central Block Base

Length Of Line Segments For Active And Passive Portions Of
Sliding Block Is 20.0

Box No.	X-Left (ft)	Y-Left (ft)	X-Right (ft)	Y-Right (ft)	Height (ft)
1	381.85	173.60	421.30	186.76	1.00
2	499.32	212.76	541.32	226.76	1.00

14/17

Following Are Displayed The Ten Most Critical Of The Trial Failure Surfaces Examined. They Are Ordered - Most Critical First.

* * Safety Factors Are Calculated By The Modified Janbu Method * * Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	385.73	177.75
2	393.24	177.07
3	507.82	215.24
4	514.63	222.64

*** 1.391 ***

Slice No.	Width (ft)	Weight (lbs)	Individual data on the		9 slices		Earthquake		Surcharge Load (lbs)
			Water Force Top (lbs)	Water Force Bot (lbs)	Tie Force Norm (lbs)	Tie Force Tan (lbs)	Force Hor (lbs)	Force Ver (lbs)	
1	7.5	1904.9	.0	.0	.0	.0	.0	.0	.0
2	.0	15.6	.0	.0	.0	.0	.0	.0	.0
3	19.9	13916.8	.0	.0	.0	.0	.0	.0	.0
4	2.0	1705.7	.0	.0	.0	.0	.0	.0	.0
5	5.6	3048.7	.0	.0	.0	.0	.0	.0	.0
6	78.0	21904.4	.0	.0	.0	.0	.0	.0	.0
7	9.1	3371.9	.0	.0	.0	.0	.0	.0	.0
8	.0	17.9	.0	.0	.0	.0	.0	.0	.0
9	6.8	1543.2	.0	.0	.0	.0	.0	.0	.0

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	414.26	191.44
2	421.02	186.27
3	520.66	219.53
4	525.08	227.86

*** 1.435 ***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	386.59	178.18
2	390.87	176.20
3	534.33	224.12
4	537.31	230.35

*** 1.474 ***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	393.23	181.50
2	396.65	178.22
3	518.83	218.84
4	529.04	229.84

*** 1.498 ***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	384.22	177.00
2	390.22	175.98
3	529.37	222.90
4	536.64	230.68

*** 1.566 ***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	383.97	176.87
2	386.29	174.69
3	499.59	212.57
4	502.11	216.38

*** 1.575 ***

Failure Surface Specified By 4 Coordinate Points

15/17

Point No.	X-Surf (ft)	Y-Surf (ft)
1	381.94	175.86
2	385.13	174.49
3	527.90	221.82
4	533.37	231.66
***	1.580	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	393.68	181.73
2	397.83	178.57
3	500.56	212.80
4	504.27	217.45
***	1.580	***

Failure Surface Specified By 4 Coordinate Points



Point No.	X-Surf (ft)	Y-Surf (ft)
1	385.13	177.45
2	390.14	176.37
3	531.26	223.05
4	537.82	230.09
***	1.585	***

Failure Surface Specified By 4 Coordinate Points

Point No.	X-Surf (ft)	Y-Surf (ft)
1	384.49	177.14
2	386.75	175.37
3	530.27	222.66
4	536.08	230.96
***	1.588	***

BFI-CMS Landfill V Lateral Exp. - Cells 2F,2G and 2H(Cap w/40' 2:1 Benches) Int.

c:\pcstable\bfi-cms\rev1\cmscap7.plt Run By: William M. Lupi, Almes & Assoc. Inc 5/3/2004 10:00AM




ALMES & ASSOCIATES, INC.
CONSULTING ENGINEERS

182 Towerview Court, Cary, NC 27513-3695
(919) 318-1187 Fax No.: (919) 481-1822

16/97

BFI-CMS Landfill V Lateral Exp. - Cells 2F,2G and 2H(Cap w/40' 2:1 Benches) Int.

c:\pcstable\bfi-cms\rev1\cmscap7.pl2 Run By: William M. Lupi, Almes & Assoc. Inc 5/3/2004 10:00AM



#	FS	Soil Desc.	Soil Type No.	Total Unit Wt. (pcf)	Saturated Unit Wt. (pcf)	Cohesion Intercept (psf)	Friction Angle (deg)	Pore Pressure Param.	Piez. Surface No.
a	1.391								
b	1.435								
c	1.474	COVER	1	115.0	120.0	0.0	30.0	0.00	W1
d	1.498	CRITICAL	2	60.0	60.0	0.0	24.0	0.00	W1
e	1.566	CAP	3	120.0	120.0	0.0	30.0	0.00	W1
f	1.575	WASTE	4	65.0	60.0	250.0	30.0	0.00	W1
g	1.580								
h	1.580								
i	1.585								
j	1.588								

ALMES & ASSOCIATES, INC. CONSULTING ENGINEERS
 PCSTABLEM/si FSmin=1.391
 Stability Factors Are Calculated By The Modified Janbu Method for the case of c & phi both > 0



132 Towerview Court, Cary, NC 27513-3686
 (919) 319-1187 Fax No.: (919) 481-1622

File

**F. REPORT OF EVALUATION, POST-SETTLEMENT BASE LINER
SEPARATION TO GROUNDWATER**



BUNNELL-LAMMONS ENGINEERING, INC.
GEOTECHNICAL, ENVIRONMENTAL AND CONSTRUCTION MATERIALS CONSULTANTS

November 30, 2012

Mr. H. Lowry Tribble, P. E.
Hodges, Harbin, Newberry & Tribble, Inc.
3820 Arkwright Road, Suite 101
Macon, Georgia 31210

**Subject: Addendum to Report of Evaluation
Post-Settlement Base Liner Separation to Groundwater
2012 Facility Plan Modification
Charlotte Motor Speedway Landfill V
Cabarrus County, North Carolina
Facility Permit No. 13-04
BLE Project No. J12-6452-05**

Dear Mr. Tribble:

Bunnell-Lammons Engineering, Inc. (BLE) has re-reviewed the following prior evaluations of the landfill slope stability performed by our firm and others to reconfirm that the planned 3 horizontal:1 vertical final closure slopes are stable.


- *Report of Geotechnical Evaluation, Proposed MSW Phase 3, Charlotte Motor Speedway Landfill, Cabarrus County, North Carolina, dated April 28,*
- *"The Final Cover System Stability Analysis, portions of the "Permit Modification Application, Charlotte Motor Speedway Landfill – V, Lateral Expansion 2F, 2G, and 2H," prepared by Almes and Associates, Inc., (Almes), dated May 2004*

The text accompanying the Almes calculations in Appendix E.2, page E.2.1 referred to **"built up benches"** and on page E.2.2 to **"benches"**, constructed on the 3H:1V closure slopes. However, the summary of input used to perform the calculations on sheet 2 of 17, and the printout of the analysis depict that the analysis was actually performed on 3H:1V slopes with what is commonly called **"tack on berms"**. The previous calculations by BLE and Almes therefore both considered the steepest final cap slopes of 3H:1V. Therefore, in our professional opinion the calculations remain valid for the 2012 Facility Plan Modification, and the planned 3H:1V closure cap slopes are stable.

If you have any questions concerning this report, please contact us.

Sincerely,

BUNNELL-LAMMONS ENGINEERING, INC.
(NC License C-1538)



Daniel B. Bunnell, P. E.
Principal
Registered NC # 13814



11/30/12



BUNNELL-LAMMONS ENGINEERING, INC.
GEOTECHNICAL, ENVIRONMENTAL AND CONSTRUCTION MATERIALS CONSULTANTS

October 8, 2012

Mr. H. Lowry Tribble, P. E.
Hodges, Harbin, Newberry & Tribble, Inc.
3820 Arkwright Road, Suite 101
Macon, Georgia 31210

**Subject: Report of Evaluation
Post-Settlement Base Liner Separation to Groundwater
2012 Facility Plan Modification
Charlotte Motor Speedway Landfill V
Cabarrus County, North Carolina
Facility Permit No. 13-04
BLE Project No. J12-6452-05**

Dear Mr. Tribble:

Bunnell-Lammons Engineering, Inc. (BLE) has completed an evaluation of vertical separation between the seasonal high groundwater level and the bottom of the post-settlement elevation of the base liner considering the planned 2012 Facility Plan Modification for the Charlotte Motor Speedway Landfill V. This report provides a summary of background information, our evaluation methodology, the results and our conclusions. This report also provides a review of prior evaluations of the landfill slope stability performed by others for applicability to the planned facility modification.

BACKGROUND INFORMATION

The 2012 Facility Plan Modification is being prepared by Hodges, Harbin, Newberry & Tribble, Inc. (HHNT). The overall site layout and final grading plan are indicated on the attached Figure 1. The modification will generally provide for 3 horizontal to 1 vertical final grade side slopes over portions of the northern and eastern sections of the existing landfill Cells No. 1A, 1B, 2L, 2A to 2I and future Phase 4. The modification results in an increase in waste height over portions of the existing landfill. Phase 3 of the landfill has been previously designed by SCS Engineers, PC and also incorporates final grade side slopes of 3 horizontal to 1 vertical. The 2012 Facility Plan Modification does not alter the previous approved design of Phase 3.

The purpose of this evaluation is to evaluate the settlement of the landfill base liner resulting from the increase in waste height and determine if the *post-settlement bottom of clay liner* to

groundwater vertical separation meets the minimum requirement of 4 feet in the impacted areas (ref: North Carolina Solid Waste Management Rules 15A NCAC 13B.1624.(b)(4)).

The existing base liner system consists of a 2-foot thick compacted clay liner ($k \leq 1 \times 10^{-7}$ cm/sec) overlain by a 60-mil HDPE geomembrane or an alternate liner system consisting of a 1.5-foot thick compacted soil liner ($k \leq 1 \times 10^{-5}$ cm/sec) overlain by a geosynthetic clay liner (GCL) and the 60-mil HDPE geomembrane. For the purposes of this evaluation, the bottom of the clay liner or soil liner was considered to be 2-feet below the design grade elevations.

The following information has been provided for our use in this evaluation:

1. *Sheet 3 of 14, Existing Topographic Conditions, and Sheet 6 of 14, Final Grading Plan Conceptual Design, 2012 Facility Plan Modification, Charlotte Motor Speedway Landfill V, Prepared by Hodges, Harbin, Newberry & Tribble, Inc., dated April 2012.*
2. *Landfill Base Liner Grading Plan, provided by Hodges, Harbin, Newberry & Tribble, Inc.*
3. *Design Hydrogeologic Report, (DHR) for CMS Landfill Phase 3, dated August 2008, prepared by David Garrett and Associates.*
4. *2007 to 2012 groundwater elevations from the semi-annual sampling of the site groundwater monitoring wells, and monitoring well locations, by Hearst Environmental Services, LLC.*
5. *Final Cover System Stability Analysis, portions of the "Permit Modification Application, Charlotte Motor Speedway Landfill – V, Lateral Expansion 2F, 2G, and 2H, prepared by Almes and Associates, Inc., dated May 2004.*
6. *Addendum – Geotechnical Evaluation, Permit Modification for the CMS Landfill Phase 3 Permit to Construct, prepared by SCS Engineers, PC, dated July 27, 2010.*
7. *Report of Geotechnical Evaluation, Proposed MSW Phase 3, Charlotte Motor Speedway Landfill, Cabarrus County, North Carolina, dated April 28, 2009, prepared by Bunnell-Lammons Engineering, Inc.*

GEOLOGY AND SUBSURFACE CONDITIONS

Geologic Conditions: The project site is located in the Piedmont Physiographic Province, an area underlain by ancient igneous and metamorphic rocks. The virgin soils encountered in this area are the residual product of in-place chemical weathering of rock which was similar to the rock presently underlying the site at depth. In areas not altered by erosion or disturbed by the activities of man, the typical residual soil profile consists of clayey soils near the surface, where soil weathering is more advanced, underlain by sandy silts and silty sands. The boundary between soil and rock is not sharply defined. This transitional zone, termed "partially weathered rock," is normally found overlying the parent bedrock. Partially weathered rock is defined, for engineering purposes, as residual material with standard penetration resistances in excess of 100 blows per foot.

Subsurface Conditions: The borings performed for the Phase 3 Design Hydrogeologic Report by others (report dated August 2008) encountered residual soils underlain by partially weathered rock and rock at depth, consistent with the area geology. The residual site soils are primarily firm to hard sandy silt and very firm to dense silty sand, generally with standard penetration resistance increasing with depth. The subgrade of the cells will be formed by compacted structural fill and residual soils. The general subsurface conditions present conditions suitable for support of the landfill with relatively minimal settlements.

SUMMARY OF EVALUATION

The provided groundwater elevation measurements were compiled into a spreadsheet, (attached Table 1) to allow determination of the highest groundwater level recorded over the last 5 years at the site. The highest groundwater elevation at each of the groundwater monitoring wells was then used to develop a seasonal high groundwater map. The resulting map is provided in the attached Figure 2, titled *Seasonal High Water Table Elevation Contour Map, (2007 to 2012)*.

Settlements of the base liner were calculated using the provided boring data and the final cap grades indicated on the 2012 Facility Plan Modification. The locations selected represented generally the low and high points of the base liner in each cell and are indicated on the attached Figure 1. The compressibility parameters for the soil and partially weathered rock were estimated based on published correlations with standard penetration resistance (N-value) and our experience with similar conditions. The post-settlement elevation of the base liner was then compared to the seasonal high groundwater elevation to determine the separation.

SUMMARY OF RESULTS AND CONCLUSIONS

As noted previously, the *Seasonal High Groundwater Table Elevation Contour Map (2007 to 2012)* is provided on the attached Figure 2. The results of the settlement calculations are provided in the attached *Calculation Documentation*. The magnitude of the settlement was found to generally vary with the height of the overlying waste and is also influenced by the proposed excavation or structural fill thickness. The maximum total subgrade settlement due to the planned waste height was calculated to be approximately one foot and located beneath the maximum height of waste. The projected subgrade settlement is anticipated to be less than ¼-foot at the edges of the landfill. These settlements are considered to be relatively small and well within the tolerance of the landfill liner system. The settlement calculations were used to develop a curve of conservative or “Upset Limit of Settlement” of the subgrade for varying waste heights for use in areas of the site where subsurface data was not available.

Based on the estimated settlement and the seasonal high groundwater elevation data, the separation between the bottom of the post-settlement clay liner elevations and the corresponding groundwater elevation varies from a low of 4.3 feet beneath the Cell 2L west low point, to over 20 feet in numerous locations. The results of the separation analysis are presented in the attached table titled *Groundwater Separation*. The groundwater to post-settlement base liner vertical separation was therefore found to exceed the minimum required 4 feet in all of the analyzed locations. The results of our analysis of subgrade settlement for the site are provided in the attachments.

The Phase 3 design documentation prepared by SCS Engineers, PC as noted above, included an analysis of the post-settlement base liner to seasonal high groundwater separation. It also included an analysis of slope stability for the planned 3 horizontal to 1 vertical waste closure slopes in the approved Phase 3 area. The 2012 Facility Plan Modification does not alter the Phase 3 design grades presented by SCS. The SCS analysis methodology and results were reviewed and noted to be consistent with industry standard practice. The calculation results are also consistent with the *BLE Report of Geotechnical Evaluation, Proposed MSW Phase 3, Charlotte Motor Speedway Landfill, Cabarrus County, North Carolina, dated April 28, 2009* and submitted in Appendix VIII of the Phase 3 Permit Application prepared by Hodges, Harbin, Newberry and Tribble, Inc., dated May 2009. The SCS calculations indicate that the separation between the post-settlement bottom of clay to seasonal high groundwater is more than the required 4 feet. Since the final grading plan for Phase 3 was not changed, the analysis is considered applicable to the 2012 Facility Plan Modification and was therefore not repeated.

The *Final Cover System Stability Analysis, portions of the "Permit Modification Application, Charlotte Motor Speedway Landfill – V, Lateral Expansion 2F, 2G, and 2H,* prepared by Almes and Associates, Inc., dated May 2004 and the provided *Addendum – Geotechnical Evaluation, Permit Modification for the CMS Landfill Phase 3 Permit to Construct,* prepared by SCS Engineers, PC, dated July 27, 2010 were reviewed to determine if the calculations for slope stability remain applicable for the 2012 Facility Plan Modification. These previous calculations both considered the steepest final cap slopes of 3 horizontal to 1 vertical. These stability calculations by others are consistent with the BLE calculations for Phase 3 presented in the report noted above. In conclusion, in our professional opinion the calculations remain valid for the 2012 Facility Plan Modification.

CLOSING

Bunnell-Lammons Engineering, Inc. appreciates the opportunity to provide our professional geotechnical engineering and geological services on this project. If you have any questions concerning this report, please contact us.

Sincerely,

BUNNELL-LAMMONS ENGINEERING, INC.
(NC License C-15339)



Mark S. Preddy, P.G.
Senior Geologist
Licensed NC # 1043



Daniel B. Bunnell, P. E.
Principal
Registered NC # 13814



Gary L. Weekley, P. E.
Senior Engineer
Registered NC # 8251




Copy: Mr. Matt Cheek, P. E.

WELL, PIEZOMETER, & BORING LEGEND


MW-16  SURVEYED LOCATION OF GROUNDWATER MONITORING WELL

TOPOGRAPHIC/GEOLOGIC LEGEND


-  TOPOGRAPHIC SURFACE CONTOUR IN FEET ABOVE MSL. CONTOUR INTERVAL = 2 FEET
-  PROPERTY BOUNDARY
-  UNIMPROVED ROAD
-  PAVED ROAD
-  STREAM OR CREEK
- 560**  SEASONAL HIGH GROUNDWATER ELEVATION IN FEET ABOVE MSL. CONTOUR INTERVAL = 10 FEET

NOTE:
THIS MAP REPRESENTS THE HIGHEST OBSERVED GROUNDWATER ELEVATION AT EACH MONITORING WELL BETWEEN MAY 2007 AND APRIL 2012.

GENERAL MAP REFERENCE



- REFERENCES:**
1. DRAWING TITLED "EXISTING TOPOGRAPHIC CONDITIONS" SHEET 3 OF 14, DWG CMS_V-FP-TP BY HODGES, HARBIN, NEWBERRY AND TRIBBLE, INC. DATED 4-16-2012.
 2. TOPOGRAPHY FROM HENDERSON AERIAL SURVEYS, INC. DATED 02-06-2011.



IBLE INC.		BUNNELL-LAMMONS ENGINEERING, INC.	
		6004 PONDERA COURT GREENVILLE, SOUTH CAROLINA 29616 PHONE: (864)266-1265 FAX: (864)266-4490	
SEASONAL HIGH WATER TABLE ELEVATION CONTOUR MAP			
(2007 TO 2012)			
CHARLOTTE MOTOR SPEEDWAY LANDFILL CABARRUS COUNTY, NORTH CAROLINA			
DRAWN: ACE	DATE: 10-08-12	REVISIONS:	FIGURE NO.
CHECKED: MSP	CAD FILE: CMSLF05-CSHWTM 2007-2012		2
APPROVED: DBB	JOB NO: J12-6452-05		

TABLE 1
GROUNDWATER ELEVATION MEASUREMENTS
Charlotte Motor Speedway MSW Landfill
Cabarrus County, NC
BLE Project Number J12-6452-05

MONITORING WELL	TOC ELEVATION	GROUNDWATER ELEVATION											SEASONAL HIGH SINCE 2007
		2007		2008		2009		2010		2011		2012	
		5/14/07	12/5/07	5/12/08	12/9/08	6/15/09	12/14/09	4/30/10	11/5/10	3/31/11	10/17/11	4/23/12	
MW-01A	579.45	576.80	568.87	574.19	577.32	573.40	577.35	574.28	569.48	574.80	572.65	573.99	577.35
MW-01B	580.74	571.35	568.58	571.91	572.82	572.34	573.33	572.31	568.92	571.94	570.64	571.59	573.33
MW-02A	579.92	572.03	568.84	571.06	571.33	572.47	573.59	573.06	569.72	571.89	571.27	571.77	573.59
MW-02B	579.92	571.79	567.92	570.65	571.22	572.35	573.50	572.73	569.54	571.60	571.02	571.48	573.50
MW-10	578.10	556.45	554.86	555.97	556.80	556.75	557.06	557.13	555.45	556.35	555.80	556.24	557.13
MW-10A	578.67	556.62	554.94	556.07	556.65	556.87	557.00	557.20	555.44	556.27	555.85	556.34	557.20
MW-11	638.82	628.30	622.90	625.53	624.08	629.32	628.74	631.11	626.93	627.67	626.49	629.23	631.11
MW-12	596.69	584.19	580.54	584.52	584.44	584.38	586.18	584.71	581.96	586.09	584.45	NM	586.18
MW-14	629.56	620.01	618.15	618.77	619.59	618.11	620.52	619.83	619.19	620.51	619.71	620.08	620.52
MW-14B	629.82	620.13	618.16	618.67	619.42	619.37	620.29	620.00	619.22	620.24	619.62	619.71	620.29
MW-15	620.60	612.49	609.42	612.18	611.70	612.85	613.27	613.07	611.95	613.30	612.39	612.70	613.30
MW-16	606.53	NP	NP	593.49	592.83	594.49	593.86	594.67	590.89	593.97	592.62	594.92	594.92
MW-17	569.88	557.42	555.25	556.83	557.16	557.52	557.76	557.77	556.94	557.93	557.53	556.88	557.93
MW-17A	570.12	558.18	556.19	557.81	557.62	558.35	558.87	558.42	557.72	558.67	558.25	557.57	558.87
MW-18A	581.81	545.57	563.14	566.68	566.41	566.91	566.85	564.99	563.13	564.34	566.02	565.31	566.91
MW-18AR	579.93	NP	NP	NP	NP	NP	NP	NP	554.05	554.57	554.75	556.96	556.96
MW-18R	580.02	NP	NP	NP	NP	NP	NP	NP	557.78	558.11	558.96	560.97	560.97
MW-19	588.58	565.65	558.85	563.25	562.48	564.48	561.13	561.52	558.82	559.00	559.54	562.94	565.65
MW-19A	588.07	564.85	557.89	562.31	561.65	563.72	560.36	560.55	557.85	558.05	558.61	562.07	564.85
MW-19AR	582.83	NP	NP	NP	NP	NP	NP	NP	561.78	556.68	556.73	559.63	561.78
MW-19R	582.53	NP	NP	NP	NP	NP	NP	NP	558.63	557.11	557.54	561.05	561.05
MW-20AR	585.28	575.67	573.84	575.18	575.52	575.78	576.02	576.31	574.66	575.78	574.85	575.61	576.31
MW-20B	583.57	578.81	576.82	577.92	577.87	578.57	578.37	579.19	576.82	577.49	577.12	578.29	579.19
MW-21	581.99	569.37	565.76	567.43	567.53	567.43	567.96	568.07	567.87	568.08	567.67	NM	569.37
MW-22	586.21	581.15	581.08	581.20	581.27	580.01	581.16	579.99	579.81	581.01	580.66	580.43	581.27
MW-22A	586.13	579.80	578.10	579.12	579.26	579.83	580.88	580.03	579.33	580.37	580.08	579.85	580.88
MW-24	576.00	571.52	568.10	567.21	572.28	572.68	573.85	570.39	561.40	558.90	562.65	562.14	573.85
MW-25	589.07	582.27	579.43	581.61	581.36	582.62	583.52	582.99	581.27	582.62	581.95	582.16	583.52
MW-26	594.86	NP	NP	582.54	580.90	582.91	582.55	582.89	578.66	582.34	579.95	582.15	582.91
MW-27	581.32	NP	NP	576.36	575.71	577.52	576.76	575.81	571.90	574.88	573.21	574.56	577.52
MW-28	574.45	NP	NP	565.12	563.83	565.52	565.17	564.87	561.85	563.20	562.22	567.15	567.15
MW-29	579.37	NP	NP	571.07	569.20	571.04	570.01	569.82	A	A	A	A	571.07
MW-29R	565.61	NP	NP	NP	NP	NP	NP	NP	557.39	560.27	559.53	558.58	560.27
MW-30	593.63	NP	NP	579.25	576.22	577.31	575.28	575.19	A	A	A	A	579.25
MW-30R	587.84	NP	NP	NP	NP	NP	NP	NP	558.88	559.19	559.04	561.48	561.48
MW-31	592.26	NP	NP	574.78	572.51	572.93	572.14	572.50	570.16	569.66	568.41	568.81	574.78
MW-32	585.68	NP	NP	563.45	565.52	565.08	564.70	564.45	A	A	A	A	565.52
MW-32R	587.80	NP	NP	NP	NP	NP	NP	NP	566.37	565.97	565.83	565.56	566.37
MW-33	575.70	NP	NP	553.48	547.57	548.23	548.76	548.04	546.96	547.98	547.37	NM	553.48
MW-34	577.71	NP	NP	547.81	547.81	548.64	549.21	548.71	547.96	549.07	548.05	NM	549.21

NOTES:

1. TOC = *Top of Casing* (PVC Measuring Point)
2. NP = *Not Present* at time of measurement
3. NM = *Not Measured*
4. A = *Abandoned*
5. Bold elevations represent highest observed elevations between 5/14/07 to 4/23/12.
6. Measurements are in feet; elevations are relative to mean sea level.

**CALCULATION DOCUMENTATION
GEOTECHNICAL ANALYSES
2012 FACILITY PLAN MODIFICATION**


**CHARLOTTE MOTOR SPEEDWAY LANDFILL V
CABARRUS COUNTY, NORTH CAROLINA**

BLE Project No. J12-6452-05
October 8, 2012

Prepared By:

Gary L. Weekley

Gary L. Weekley, P. E.
Registered NC #8251



Reviewed By:

Daniel B. Bunnell

Daniel B. Bunnell, P. E.
Registered NC #13814



Bunnell-Lammons Engineering, Inc.
Greenville, South Carolina
864-288-1265 (Voice)
864-288-4430 (Fax)

TABLE OF CONTENTS
GEOTECHNICAL CALCULATIONS

2012 FACILITY PLAN MODIFICATION
CMS LANDFILL - V
CABARRUS COUNTY, NORTH CAROLINA
BLE Project No. J12-6452-05
October 8, 2012

	<u>PAGE NUMBER</u>
Groundwater Separation (between post-settlement subgrade and seasonal high water table, 2007 to 2012)	1-2
Subgrade Settlement versus Waste Height	3
Subgrade Settlement Calculations	4 - 8

GROUNDWATER SEPARATION

CMS LANDFILL - VERTICAL EXPANSION
 CABARRUS COUNTY, NORTH CAROLINA

BLE Project No. J12-6452-05

October 8, 2012

Reference Point	Geomembrane (FML) Elevation Feet	Estimated Settlement ¹ at FML Feet	Clay Liner Subgrade Elevation (FML-2.0 Ft) Feet	Groundwater Elevation ² Feet	Groundwater Separation with Bottom of Clay Liner Feet
Cell No. 1A					
Local High Point	630	1.00	628	605.5	21.5
Cell No. 1B					
East Midpoint	632	0.83	630	610	19.2
West Midpoint	604	0.58	602	591	10.4
Cell No. 2A					
Low Point	606	0.63	604	597	6.4
Midpoint	630	0.13	628	607.5	20.4
Cell No. 2B					
Low Point	594	0.04	592	584	8.0
Midpoint	601	0.43	599	589	9.6
High Point	610	0.51	608	596.5	11.0
Cell No. 2C					
Low Point	596	0.87	594	581	12.1
Midpoint	620	0.58	618	600	17.4

¹ Settlements in Cells No. 1A, 1B, 2F, 2G, 2H and 2L are based on upset limit of calculated settlement versus waste height. Settlements at other reference points were calculated based on known subsurface conditions.

² Groundwater elevations estimated from BLE Drawing Seasonal High Water Table Elevation Contour Map (2007 to 2012) dated 10-8-2012.

GROUNDWATER SEPARATION

CMS LANDFILL - VERTICAL EXPANSION
CABARRUS COUNTY, NORTH CAROLINA

BLE Project No. J12-6452-05


October 8, 2012

Reference Point	Geomembrane (FML) Elevation Feet	Estimated Settlement ¹ at FML Feet	Clay Liner Subgrade Elevation (FML-2.0 Ft) Feet	Groundwater Elevation ² Feet	Groundwater Separation with Bottom of Clay Liner Feet
Cell No. 2D					
Low Point	580	0.19	578	564.5	13.3
Midpoint	596	0.61	594	577.5	15.9
High Point	622	1.00	620	591.5	27.5
Cell No. 2E					
Low Point	588	0.44	586	580	5.6
Midpoint	618	0.98	616	594.5	20.5
Cell No. 2F					
West Low Point	584	0.21	582	556	25.8
High Point	613	0.81	611	592	18.2
East Low Point	598	0.10	596	588.5	7.4
Cell No. 2G					
West Low Point	594	0.31	592	566	25.7
High Point	606	1.00	604	583	20.0
East Low Point	594	0.17	592	583.5	8.3
Cell No. 2H					
West Low Point	594	0.33	592	577	14.7
High Point	602	0.92	600	584	15.1
East Low Point	594	0.23	592	573	18.8
Cell No. 2L					
West Low Point	592	0.19	590	585.5	4.3
Midpoint	618	1.00	616	602	13.0

¹ Settlements in Cells No. 1A, 1B, 2F, 2G, 2H and 2L are based on upset limit of calculated settlement versus waste height. Settlements at other reference points were calculated based on known subsurface conditions.

² Groundwater elevations estimated from BLE Drawing Seasonal High Water Table Elevation Contour Map (2007 to 2012) dated 10-8-2012.

Subgrade Settlement versus Waste Height
CMS Landfill
Cabarrus County, North Carolina
BLE Project No. J12-6452-05



SUBGRADE SETTLEMENT CALCULATIONS

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J09-6452-04

October 2012

Subsurface Layer	Soil Type	Standard Penetration Resistance N-Value (bpf)	Layer Thickness (feet)	Total Soil Unit Weight (pcf)	Effective Soil Unit Weight (pcf)	Surcharge Pressure ¹ (psf)	Soil Modulus (ksf)	Layer Settlement (inches)
CELL 2A SUMP (using boring OW-5)								
606-603	Fill	NA	3	110	110	14,220	240	2.1
603-598	Firm silty sandy CLAY	5	5	110	48	14,220	240	3.6
598-594	Stiff sandy clayey SILT	15	4	120	58	14,220	490	1.4
594-589	PWR	100	5	140	78	14,220	1,710	0.5
Total Thickness of Compressible Material			17	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								7.6
CELL 2A MIDPOINT FLOOR (using boring OW-9)								
616-614	Firm clayey sandy SILT	7	2	110	110	10,300	300	0.8
614-593	PWR	300	21	140	140	10,300	3,540	0.7
Total Thickness of Compressible Material			23	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								1.5
CELL 2A UPPER FLOOR (using boring OW-13)								
630-627	Fill	NA	3	110	110	2,320	240	0.3
627-625	Loose silty SAND	10	2	110	110	2,320	370	0.2
625-615	PWR	100	10	140	58	2,320	1,710	0.2
Total Thickness of Compressible Material			15	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								0.7

¹ Surcharge pressure assumes weight of solid waste of 70 pcf

SUBGRADE SETTLEMENT CALCULATIONS

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA
 Bunnell-Lammons Engineering, Inc. Project No. J09-6452-04

October 2012

Subsurface Layer (feet - feet)	Soil Type	Standard Penetration Resistance N-Value (bpf)	Layer Thickness (feet)	Total Soil Unit Weight (pcf)	Effective Soil Unit Weight (pcf)	Surcharge Pressure ¹ (psf)	Soil Modulus (ksf)	Layer Settlement (inches)
CELL 2B SUMP (using boring OW-1)								
594-591	Fill	NA	3	110	110	1,340	240	0.2
591-584	Very Stiff sandy clayey SILT	19	7	120	120	1,340	570	0.2
584-577	Very Dense silty SAND	75	7	130	68	1,340	1,420	0.1
577-576	PWR	300	1	140	78	1,340	3,540	0.0
Total Thickness of Compressible Material			18	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
0.5								
CELL 2B MIDPOINT FLOOR (using boring OW-2)								
601-593	Fill	NA	8	110	110	8,690	240	3.5
593-590	Firm sandy clayey SILT	6	3	110	110	8,690	270	1.2
590-587	Medium Dense (Firm) silty SAND	20	3	120	58	8,690	590	0.5
Total Thickness of Compressible Material			14	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
5.2								
CELL 2B UPPER FLOOR (using boring OW-8)								
610-607	Fill	NA	3	110	110	14,570	240	2.2
607-604	Firm clayey sandy SILT	8	3	110	110	14,570	320	1.6
604-601	Very Stiff clayey sandy SILT	18	3	120	120	14,570	550	1.0
601-574	PWR	300	27	140	78	14,570	3,540	1.3
Total Thickness of Compressible Material			36	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
6.1								

¹ Surcharge pressure assumes weight of solid waste of 70 pcf

SUBGRADE SETTLEMENT CALCULATIONS

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA
 Bunnell-Lammons Engineering, Inc. Project No. J09-6452-04

October 2012

Subsurface Layer (feet - feet)	Soil Type	Standard Penetration Resistance N-Value (bpf)	Layer Thickness (feet)	Total Soil Unit Weight (pcf)	Effective Soil Unit Weight (pcf)	Surcharge Pressure ¹ (psf)	Soil Modulus (ksf)	Layer Settlement (inches)
CELL 2C SUMP (using boring OW-27)								
596-590	Fill	NA	6	110	110	16,110	240	4.8
590-587	Stiff sandy clayey SILT	9	3	120	120	16,110	350	1.7
587-575	Stiff to Very Stiff sandy SILT	20	12	120	58	16,110	590	3.9
Total Thickness of Compressible Material			21	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								10.4
CELL 2C MIDPOINT FLOOR (using boring OW-42)								
608-598	Fill	NA	10	110	110	10,020	240	5.0
598-591	Stiff clayey sandy SILT	12	7	120	58	10,020	420	2.0
591-590	PWR	300	1	140	78	10,020	3,540	0.0
Total Thickness of Compressible Material			18	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								7.0
CELL 2C UPPER FLOOR (using boring OW-22)								
620-612	Very hard sandy SILT	57	8	130	68	2,320	1,180	0.2
612-600	PWR	100	12	140	78	2,320	1,710	0.2
Total Thickness of Compressible Material			20	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								0.4

¹ Surcharge pressure assumes weight of solid waste of 70 pcf

SUBGRADE SETTLEMENT CALCULATIONS

CMS LANDFILL
 CABARRUS COUNTY, NORTH CAROLINA
 Bunnell-Lammons Engineering, Inc. Project No. J09-6452-04

October 2012

Subsurface Layer	Soil Type	Standard Penetration Resistance N-Value (bpf)	Layer Thickness (feet)	Total Soil Unit Weight (pcf)	Effective Soil Unit Weight (pcf)	Surcharge Pressure ¹ (psf)	Soil Modulus (ksf)	Layer Settlement (inches)
CELL 2D SUMP (using boring OW-35)								
580-568	Fill	NA	12	110	110	2,320	240	1.4
568-566	Firm sandy clayey SILT	5	2	110	110	2,320	240	0.2
566-561	Stiff sandy silty CLAY	10	5	120	120	2,320	370	0.4
561-555	Very Stiff sandy SILT	18	6	120	120	2,320	550	0.3
555-553	Very Hard sandy SILT	72	2	130	130	2,320	1,380	0.0
Total Thickness of Compressible Material			27	Feet				
							TOTAL ESTIMATED SETTLEMENT (inches)	2.3
CELL 2D MIDPOINT FLOOR (using boring OW-24)								
596-594	Fill	NA	2	110	110	8,550	240	0.9
594-586	Stiff sandy silty CLAY	12	8	110	110	8,550	420	2.0
586-572	Loose silty SAND	9	14	110	48	8,550	350	4.1
572-569	Dense silty SAND	38	3	130	68	8,550	900	0.3
Total Thickness of Compressible Material			27	Feet				
							TOTAL ESTIMATED SETTLEMENT (inches)	7.3
CELL 2D UPPER FLOOR (using boring OW-10)								
622-612	Fill	NA	10	110	110	12,120	240	6.1
612-604	Loose silty SAND	7	8	110	120	12,120	300	3.9
604-600	Very Firm silty SAND	25	4	120	58	12,120	690	0.8
600-582	PWR	150	18	140	78	12,120	2,240	1.2
Total Thickness of Compressible Material			40	Feet				
							TOTAL ESTIMATED SETTLEMENT (inches)	12.0

¹ Surcharge pressure assumes weight of solid waste of 70 pcf

Page 7

SUBGRADE SETTLEMENT CALCULATIONS

CMS LANDFILL

CABARRUS COUNTY, NORTH CAROLINA

Bunnell-Lammons Engineering, Inc. Project No. J09-6452-04

October 2012

Subsurface Layer (feet - feet)	Soil Type	Standard Penetration Resistance N-Value (bpf)	Layer Thickness (feet)	Total Soil Unit Weight (pcf)	Effective Soil Unit Weight (pcf)	Surcharge Pressure ¹ (psf)	Soil Modulus (ksf)	Layer Settlement (inches)
CELL 2E LOW POINT (using boring OW-27)								
588-585	Fill	NA	3	110	110	16,250	240	2.4
585-576.5	Stiff sandy SILT	20	9	120	120	16,250	590	2.8
576.5-576	PWR	100	1	130	130	16,250	1710	0.1
Total Thickness of Compressible Material			12	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
5.3								
CELL 2E MIDPOINT FLOOR (using boring OW-48)								
601-585	Fill	NA	16	120	120	10,790	240	8.6
585-576	Stiff clayey sandy SILT	9	9	120	58	10,790	350	3.3
Total Thickness of Compressible Material			25	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
11.9								
CELL 2E UPPER FLOOR (using boring OW-38)								
618-608	Fill	NA	10	110	110	1,760	240	0.9
608-604	Very Dense silty SAND	75	4	120	120	1,760	1420	0.1
604-590	PWR	125	14	120	58	1,760	1990	0.1
Total Thickness of Compressible Material			28	Feet				
TOTAL ESTIMATED SETTLEMENT (inches)								
1.1								

¹ Surcharge pressure assumes weight of solid waste of 70 pcf