

**APPROVED**  
DIVISION OF SOLID WASTE MANAGEMENT  
DATE 3/7/95 BY JMH

NORTH MECKLENBURG LANDFILL  
HUNTERSVILLE, N. C.

JANUARY 20, 1995

LAST PHASE OF LANDFILL

INDEX TO NOTEBOOK:

SECTION 1 .. OPERATING PROCEDURES.

- 2 .. EARTHWORK COMPUTATIONS.
- 3 .. STORMWATER DRAINAGE COMPUTATIONS &  
EROSION CONTROL DESIGNS.

SECTION 4 .. HYDROGEOLOGIC STUDIES - ECOLOGICAL SERVICES, INC.  
Revision to Monitor Wells - 4 new wells to be added  
by addenda.

- 5 .. JANUARY 18, 1995 .. TO MR. LUTFY.
- 6 .. DECEMBER 22, 1994 .. TO MS. McHARGUE  
TWO PAGE LETTER.
- 7 .. NOVEMBER 18, 1994 .. TO MS. McHARGUE, HYDROGEOLOGIC  
CONSIDERATION RESPONSE.
- 8 .. SEPTEMBER 1, 1994 .. ADDENDUM REPORT OF HYDROGEOLOGIC  
ASSESSMENT.
- 9 .. JULY 8, 1994 .. REPORT OF HYDROGEOLOGIC ASSESSMENT.

SECTION 10 .. DRAWINGS SHT. 11 TO 17, IN PLASTIC POCKETS.

- SHEET 11 .. SITE PLAN - FINAL GRADE CONTOURS &  
ROAD SYSTEM.
- 12 .. SITE PLAN - LOWEST EXCAVATION GRADES.
- 13 .. STORM DRAINAGE SYSTEM & EROSION CONTROL.
- 14 .. CROSS-SECTIONS THRU LANDFILL.
- 15 .. STORM DRAINAGE PROFILES AND DETAILS.
- 16 .. DETAILS - BERMS, ROADS, STORM DRAINAGE  
& GENERAL NOTES.
- 17 .. SURVEYORS STAKEOUT PLAN & LANDFILL FILL  
SEQUENCE FOR LAST PHASE.

SHEET 18 .. AERIAL TOPOGRAPHIC MAP OF LANDFILL.





OPERATING PROCEDURES:

EARTHWORK EQUIPMENT ON SITE;

1. Dozer D68
2. Dozer D8C
3. Pan 615C, self loading.
4. Track Hoe Catapilar 325, can dig to 20 ft. depth.
5. Pump, Gas driven, 35 Hp., 300 gpm., as requested by Huntersville Volunteer Fire Dept.
6. Pump, Electric, 3 Hp., 120 gpm., as requested by Huntersville Volunteer Fire Dept.

1. PLANS, PERMITS AND REPORTS:

- a. Latest approved plans, spec's. and Studies are on file at the Landfill Office.
- b. Well monitor reports are on file in office and are sent to DEHNR, Mooresville Office.

2. SPREADING AND COMPACTION:

- a. Waste is placed in about 4 ft. thick layers and in area sequence shown on "Plan of Development Phases", attached.
- b. Waste is compacted as densely as practical in 4 ft. cells.

3. SOIL COVER:

- a. Waste shall be covered at least weekly with 6 inch minimum layers. Actually some material is covered almost daily due to current intake rate.
- b. Areas not receiving additional waste for 12 months will be covered with 12 inches of soil and grassed.
- c. After final termination of disposal for a portion of site or final portion of a site, cover with at least 2 ft. of suitable compacted earth in the following manner:
  - (1) Retain a Soils Testing Lab. supervised by an Engineer registered in N.C and have this Lab. perform these funtions:
    - (a) Perform a compaction test on soils to be used for final 2 ft. cover for data to make periodic compaction tests as final cover is placed.
    - (b) As final cover is placed on a portion of the landfill (exterior slopes), have the Lab. make compaction tests before grassing.
    - (c) Have copies of compaction tests stored by the Lab. and furnished to Landfill. Have Lab. keep a Permanent Record Map of locations of all tests and periodically, as requested, furnish copy of map to Landfill for distribution.



N. MECKLENBURG LANDFILL  
OPERATING PROCEDURES  
NOVEMBER 14, 1994.  
PAGE 2 OF 4.

- d. Cap System (Ref. sect. .1627 para. (c) (1 A - C)
  - (A) See Exhibit "B" attached for soil permeability of soil to be used for cap system.
  - (B) Closure Barrier soil shall be at least 18 inches thick and compacted and installed as per para. 3c. above.
  - (C) Have an erosion layer of 6 inches of material capable of sustaining native plant growth added to 18 inch, d.(B) above.
- e. Seed completed closure barrier area with lespedeza.

4. EROSION CONTROL:

- a. Install drainage ditches, conduit and catch basins at each bench level. See drawings, attached.
- b. Grass all slopes and benches.
- c. Clean out sedimentation basins after each rain.
- d. Clean out drainage ditches from sediment basins to to of drainage area after each rain.
- e. Maintain gravel access road ditches and sediment traps after each rain.
- f. Repair eroded areas after each rain and re-seed.

5. DRAINAGE CONTROL:

- a. Divert surface water from the landfill area in perimeter drainage ditches.
- b. No surface water shall be impounded within the landfill area.
- c. All surface water runoff within the landfill area must be routed by ditches and conduit to one of the sediment basins. Surfaces of active landfill areas shall be adequately sloped to provide for drainage at all times.

6. VEGETATION OF DISTURBED AREAS:

- a. Vegetate all exterior slopes as they are completed and after 2 ft. fill is installed, with lespedeza as approved in permit.
- b. Within six months after final termination of disposal operations at the site or a major part thereof or upon revocation of a permit, the area shall be stabilized with native grasses.
- c. Use temporary seeding to stabilize washout areas and erosion on all exterior slopes.

7. WATER PROTECTION:

- a. A separation distance of four feet between waste and water table shall be maintained.
- b. Solid waste shall not be disposed of in water.
- c. Leachate shall be contained on site or properly treated prior to discharge to surface waters.



8. ACCESS AND SECURITY:

- a. Site security shall be maintained by locking existing gates when some staff member is not on site.
- b. The attendant shall be on duty at the site at all times landfill is open to the public to ensure compliance with approved operational requirements.
- c. Signs shall be posted at appropriate locations stating that no hazardous or liquid waste will be accepted.
- d. Traffic signs shall be posted to provide orderly traffic patterns to and from discharge areas.

9. SINAGE:

- a. Directional Signs on Hwy. 115 at Holbrooks Rd. shall be maintained at all times landfill is in operation.
- b. Existing Landfill entrance Sign providing information on hours of operation, dumping procedures, Permit Number and other instructions, shall be maintained at all times.
- c. Signs shall be posted at appropriate locations stating that no hazardous or liquid waste will be accepted at the landfill.
- d. Traffic signs shall be posted to provide orderly traffic patterns to and from discharge areas.

10. SAFETY REQUIREMENTS:

- a. Huntersville Volunteer Dept. will service the landfill.  
This VFD requested electrical driven pumps be installed at Sediment Basin No. 1 to boost water to their pumps. This VFD will be called to fight all fires with foam or as they see fit. The VFD is well trained and can call for support from Mecklenburg or Charlotte Fire fighting departments. Pumps are not to be used to boost water to fight fires using water.
- b. The two booster pumps also are used for a spray irrigation system to prevent dust along access road outside landfill area.
- c. Fires that occur in the landfill area should be immediately reported to Fire Dept. and Mecklenburg Co. and DEHNR, Mooresville. See attached Exhibit "A".
- d. Removal of solid waste from the landfill site is not permitted unless Owner/Operator approves and removal is not from the working face of the landfill.
- e. Barrels and drums shall not be disposed of unless they are empty and perforated sufficiently to ensure that no liquid or hazardous waste is contained therein.
- f. Personnel or Visitor Injuries shall be handled as detailed on Exhibit "A", attached.



- g. Operator Training for the four on site landfill employees is on an individual on-site basis. The four employees have up to 8 years on site experience. The Landfill Manager has 2 years experience at this landfill. One employee has been with this landfill for 8 years. The other two have over a years experience and were trained at this site. There have been no injuries requiring medical treatment at this landfill since 1988.

11. WASTE ACCEPTANCE AND DISPOSAL:

- a. The Landfill shall only accept those solid wastes which it is permitted to receive. The landfill Operator shall notify DEHNR, Solid Waste Div. within 24 hours of attempted disposal any waste the landfill is not permitted to receive, including waste from outside the area the landfill is permitted to serve.
- b. No hazardous or liquid waste shall be accepted or disposed of in the landfill.
- c. Wastewater treatment sludges may not be accepted.

12. ANTICIPATED LIFETIME AND PROJECT USAGE AFTER COMPLETION:

- a. Anticipated lifetime of landfill:  
average daily intake = 1500 CY/day.  
average operation of 5 days/week.  
total calculated volume in last phase = 842,510. CY

$$\text{Life of landfill} = \frac{842,510. \text{ cy}}{1500 \text{ cy/day} \times 5 \text{ day/wk.} \times 52 \text{ wk/yr.}} = 2.16 \text{ yrs.}$$

- b. Project usage of landfill after completion:  
As pasture for grazing cattle and horses.

13. MONITORING OF EXPLOSIVE GASES:

- a. Mecklenburg County EPD currently monitors at least monthly; however, if not monitored by County, Landfill will purchase equipment to monitor, keep and furnish records of monitoring program.

14. MISCELLANEOUS REQUIREMENTS:

- a. Appropriate methods such as fencing and diking shall be provided to confine solid waste subject to be blown by wind. At the conclusion of each day of operation, all windblown material resulting from the operation shall be collected and returned to the area by the Operator.



I N C A S E O F F I R E

1. CALL IN FIRE TO HUNTERSVILLE VOLUNTEER FIRE DEPARTMENT  
PHONE: 911 OR 336-3333.
2. USE HAND HELD FIRE EXTINGUISHER TO FIGHT FIRE UNTIL  
FIRE DEPARTMENT ARRIVES.
3. COVER FIRE WITH SOIL TO SMOTHER OUT, IF POSSIBLE.
4. MONITOR AREA OF FIRE FOR 24 HOURS.

LANDFILL OFFICE

5. REPORT FIRE TO DEHNR, MOORESVILLE AND MECKLENBURG  
COUNTY EPD WITHIN 24 HOURS.
6. SUBMIT WRITTEN REPORT TO DEHNR, MOORESVILLE AND MECKLENBURG  
COUNTY EPD WITHIN 15 DAYS.

I N C A S E O F P E R S O N N E L I N J U R Y

1. IF MEDIC AND AMBULANCE SERVICE IS NEEDED, CALL 911.
2. FOR OTHER LESS SEVERE INJURIES TAKE EMPLOYEE TO  
NALLE CLINIC IN CHARLOTTE. EMPLOYEES ARE COVERED BY  
WORKMANS COMPENSATION AND INSURANCE.
3. IF INJURED IS A VISITOR CALL 911 FOR MEDIC IF NEEDED,  
AND NOTIFY INDIVIDUALS OFFICE.
4. FILE REPORT WITH OFFICE OF OCCUPATIONAL HEALTH AND SAFETY  
IF AND WHEN REQUIRED.
5. REQUIRED SAFETY EQUIPMENT IS ON PROJECT AND LANDFILL  
CONSTRUCTION EQUIPMENT.

NORTH MECKLENBURG LANDFILL

---

LARRY A. GRIFFIN, PRESIDENT.



Earthwork Computations for  
N. Mecklenburg Landfill  
Final Phase  
November 14, 1994.  
Rev. Dec. 21, 1994

NORTH MECKLENBURG LANDFILL  
HUNTERSVILLE, N. C.  
NOVEMBER 14, 1994.

S U M M A R Y O F E A R T H W O R K Q U A N T A T I E S

I. EARTHWORK EXCAVATION VOLUME..... 151,537. CY.

BASED ON LOWEST EXCAVATION GRADES AS SHOWN  
ON DRAWING SHEET 12 - LOWEST EXCAVATION GRADES.

II. LANDFILL FILL VOLUME .....690,720. CY.

BASED ON FILL GRADES ABOVE EXISTING GRADES AS SHOWN  
ON DRAWING SHEET 11 - FINAL GRADE CONTOURS.

III. TOTAL LANDFILL FILL VOLUME ..... 842,257. CY.

BASED ON FILLING EXCAVATED VOLUME IN PARA. I ABOVE  
AND LANDFILL FILL VOLUME IN PARA II, ABOVE, COMBINED.

(NOTE THIS COMPUTATION IS BASED ON NO FILL WITHIN  
A 500 FT. RADIUS OF COUNCIL'S WELL,)



B1	4.4 x 40 x 100 = 56,000.	B4	6.6 x 25 x 100 = 16,500.
C1	8.8 x 50 x 100 = 44,000.	C4	22.6 x 100 <sup>2</sup> = 226,000.
D1	11 x 60 x 100 = 66,000.	D4	25.0 x 100 <sup>2</sup> = 250,000.
E1	11 x 70 x 100 = 77,000.	E4	20.3 x " = 203,000.
F1	11.2 x 68 x 100 = 76,160.	F4	8 x " = 80,000.
G1	12.8 x 80 x 100 = 102,400.	G4	2.3 x 50 x 40 = 4600.
H1	12.9 x 95 x 100 = 122,550.		780,100.
I1	5 x 100 <sup>2</sup> = 50,000		
J1	2 x 36 x 100 = 7200.	C5	13.5 x 100 <sup>2</sup> = 135,000.
	666,110.	D5	21 x 85 x 100 = 178,500.
		E5	12 x 20 x 100 = 24,000.
			338,000.
B2	9.8 x 25 x 100 = 73,500.		
C2	20.3 x 100 <sup>2</sup> = 203,000.		
D2	22.5 x " = 225,000.	C6	12 x 93 x 100 = 120,000.
E2	22.0 x " = 220,000.	B6	7 x 40 x 100 = 28,000.
F2	23.8 x " = 238,000.		148,000
G2	24.8 x " = 248,000.	C7	3.3 x 37.5 x 100 = 12,375.
H2	14.5 x 100 <sup>2</sup> - $\frac{70^2}{2}$ = 109,475.	D7	3.2 x 20 x 100 = 6400.
	1,316,975		18,775.

B3	11 x 80 x 100 = 88,000.
C3	22 x 100 <sup>2</sup> = 220,000.
D3	27.5 x " = 275,000.
E3	20.2 x " = 202,000.
F3	6.5 x 100 <sup>2</sup> = 90,000.
G3	15 x " 100 <sup>2</sup> = 150,000.
H3	4 x $\frac{25 \times 25}{2}$ = 1250.
	876,250.

TOTAL  
4,091,500 = 151,537 CY  
 27



B1	4 x 40 x 100 = 56,000.	B4	6.6 x 25 x 100 = 16,500.
C1	8.8 x 50 x 100 = 44,000.	C4	22.6 x 100 <sup>2</sup> = 226,000.
D1	11 x 60 x 100 = 66,000.	D4	25.0 x 100 <sup>2</sup> = 250,000.
E1	11 x 70 x 100 = 77,000.	E4	20.3 x " = 203,000.
F1	11.2 x 68 x 100 = 76,160.	F4	8 x " = 80,000.
G1	12.8 x 80 x 100 = 102,400.	G4	2.3 x 50 x 40 = 46,000.
H1	12.9 x 95 x 100 = 122,550.		780,100.
I1	5 x 100 <sup>2</sup> = 50,000		
J1	2 x 36 x 100 = 7200.	C5	13.5 x 100 <sup>2</sup> = 135,000.
	666,110.	D5	21 x 85 x 100 = 178,500.
		E5	12 x 20 x 100 = 24,000.
B2	9.8 x 25 x 100 = 73,500.		338,000.
C2	20.3 x 100 <sup>2</sup> = 203,000.		
D2	22.5 x " = 225,000.	C6	12 x 93 x 100 = 120,000.
E2	22.0 x " = 220,000.	B6	7 x 40 x 100 = 28,000.
F2	23.8 x " = 238,000.		148,000
G2	24.8 x " = 248,000.	C7	3.3 x 37.5 x 100 = 12,375.
H2	14.5 x 100 <sup>2</sup> - $\frac{70^2}{2}$ = 109,475.	D7	3.2 x 20 x 100 = 6400.
	1,316,975		18,775.

B3	11 x 80 x 100 = 88,000.
C3	22 x 100 <sup>2</sup> = 220,000.
D3	27.5 x " = 275,000.
E3	20.2 x " = 202,000.
F3	6.5 x 100 <sup>2</sup> = 90,000.
G3	15 x " 100 <sup>2</sup> = 150,000.
H3	4 x $\frac{25 \times 25}{2}$ = 1250.
	876,250.

TOTAL  
4,091,500 = 151,537 CY  
 27

HT. x "A" x "B" 14	
A1 8 x 28 x 65 = 14,560.	C4 2.3 x 100 = 253
B1 9 x 35 x 100 = 31,500.	D4 51 x 100 <sup>2</sup> = 510,000.
C1 9 x 45 x 100 = 40,500.	E4 56 x 100 <sup>2</sup> = 560,000.
D1 10 x 55 x 100 = 55,000.	F4 39.5 x " = 395,000.
E1 9 x 65 x 100 = 58,500.	G4 23.5 x " = 235,000.
F1 10 x 75 x 100 = 75,000.	H4 11.5 x " = 115,000
G1 10 x 35 x 100 = 35,000	I4 2.5 x 70 x 100 = 17,500.
H1 10 x 85 x 100 = 85,000.	<u>1,357,753.</u>
I1 8 x 85 x 100 = 68,000.	
J1 6 x 65 x 100 = 39,000.	
<u>503,060</u>	
A2 8 x 55 x 100 = 44,000.	C5 18.8 x 90 x 100 = 169,200.
B2 13.3 x 73 x 100 = 97,090.	D5 48.3 x 100 <sup>2</sup> = 483,100.
C2 24.3 x 100 x 100 = 243,000.	E5 55.5 x 100 <sup>2</sup> = 555,000.
D2 48.3 x " " = 483,000.	F5 42.5 " = 425,000.
E2 55 x " " = 550,000.	G5 12. " " = 120,000.
F2 46 x " " = 460,000.	H5 3.5 x 60 x 100 = 21,000.
G2 23.5 " " = 235,000.	<u>1,773,200.</u>
H2 11.5 " " = 115,000.	
I2 2.5 x 50 x 100 = 12,500.	
<u>2,244,590.</u>	
B3 9.5 x 75 x 100 = 71,250.	C6 17.8 x 80 x 100 = 142,400.
C3 28.8 x 100 x 100 = 288,000.	D6 53.5 x 100 <sup>2</sup> = 535,000.
D3 48.3 " " = 483,000.	E6 50 x " = 500,000
E3 55 " " = 550,000.	F6 26 x " = 260,000.
F3 39.5 " " = 395,000.	G6 10 x " = 100,000.
G3 12.0 " " = 120,000.	H6 113 x 17 x 100 = 2210.
H3 3.5 x 70 x 100 = 24,500	<u>1,537,610.</u>
<u>1,931,750.</u>	
[SUBTOTAL = 17,408,963 OF]	
	C7 20 x 55 x 100 = 110,000.
	D7 53.5 x 100 <sup>2</sup> = 535,000
	E7 54 x " = 540,000
	F7 30 x 100 <sup>2</sup> = 300,000
	G7 10 x 100 <sup>2</sup> = 100,000
	<u>1,585,000.</u>



$$B8 \ 8.6 \times 20 \times 100 = 17,200.$$

$$C8 \ 33.5 \times 100^2 = 335,000.$$

$$D8 \ 67.5 \times \text{"} = 675,000.$$

$$E8 \ 68 \times 50 \times 100 = 340,000.$$

$$5,032,200.$$

$$B9 \ 8 \times 65 \times 100 = 52,000.$$

$$C9 \ 46.5 \times 100^2 = 465,000.$$

$$D9 \ 85.5 \times \text{"} = 855,000.$$

$$E9 \ 68. \times \left[ \begin{array}{l} 100^2 - 60 \times 70 \\ 10000 \end{array} \right] = 5372.$$

$$\frac{2100}{7900}$$

$$1,377,372.$$

$$A10 \ 7.6 \times 25 \times 100 = 19,000.$$

$$B10 \ 16 \times 100^2 = 160,000$$

$$C10 \ 50 \times \left[ \begin{array}{l} 100^2 - 50 \times 40 \\ 9000 \end{array} \right] = 450,000$$

$$D10 \ 9 \times \frac{50 \times 50}{2} = 11,250.$$

$$640,250.$$

$$A11 \ 9 \times 50 \times 100 = 45,000.$$

$$B11 \ 28 \times \left[ \begin{array}{l} 100^2 - 625 \\ 9677 \end{array} \right] = 270,956.$$

$$C11 \ \left[ \frac{60 \times 65}{2} \right] 66 = 128,700.$$

$$444,656.$$

$$A12 \ 5.3 \times 80 \times 50 / 2 = 10,600.$$

$$B12 \ 12.6 \times \frac{60 \times 70}{2} = 26,460.$$

$$37,060.$$

$$\text{VOLUME} = 7,531,538 + 11,117,793 = 690,720 \text{ cu y.}$$

27



SECTION 3



**MECKLENBURG COUNTY**  
Engineering Department

August 23, 1994

Mr. Frank B. Hicks  
1817 Wedgedale Dr.  
Charlotte, NC 28210

Re: N. Mecklenburg Landfill Phase II

Dear Frank:

I have reviewed your revisions to North Mecklenburg Landfill (formerly P&P Landfill) off Holbrooks Road in Huntersville, and approved the erosion control. Since the initial Grading Permit #1141 was issued 8/30/88, just inform Ted Fortner, our inspector for the area, and enlarge the filter basins as approved on the plans. If you have any additional questions or require further assistance please feel free to call me at 336-3735.

Sincerely,

A handwritten signature in black ink, appearing to read "Michael J. Kenney", with a long, sweeping underline.

Michael J. Kenney  
Land Development Manager

cc: Ted Fortner



## Frank B. Hicks Associates, Inc.

Consulting Engineers • Surveyors • Planners  
1817 Wedgedale Dr. • Charlotte, NC • 28210  
Telephone: (704) 527-1586 • Fax: (704) 553-1643

March 14, 1994

Soil Conservation Service  
700 N. Tryon Street  
Charlotte, N. C.

Re: N. Mecklenburg Landfill  
Application to DEHNR for C&D Landfill Approval  
Last phase of property.

Gentlemen:

In September 1993, your office reviewed the Siltation and Erosion Control plans for the first 10 acres phase of this project. This submittal is intended to cover the remaining landfill and is part of a submittal to DEHNR Solid Waste Section. These drawings are intended to show the final finish grades on the whole landfill, the storm drainage system, erosion control and access and service roads.


The use of Sericea Lespedeza for ground cover as suggested by your office will continue to be used thru the remaining landfill construction.

Attached are Stormwater Drainage Computations and Siltation and Erosion Control Computations for the entire project as it is to be graded and drained.

If you have any questions please contact us.

Very truly yours,

FRANK B. HICKS ASSOCIATES, INC.

  
Frank B. Hicks, Jr., P.E.

FBH/s

Encl. Plans and Computations.

GENERAL NOTES ON STORM DRAINAGE AND  
SEDIMENTATION COMPUTATIONS:

STORM DRAINAGE DESIGN COMPUTATIONS - SEE  
DRAWING SHEET NO. 2.

DRAINAGE AREAS ARE DESIGNATED "A22," TO  
REFERENCE AREA USED IN COMPUTATIONS.

PIPE SIZES AND PROFILES ARE SHOWN ON  
DRAWING SHEET NO. 4. PIPE IS TO ALL  
BE CORRUGATED PLASTIC. SIZES ARE SHOWN  
ON THE PROFILES.

DRAINAGE DITCH SECTIONS AND CROSS  
SECTIONS ARE SHOWN ON DRAWING SHEET NO. 3.

DROP INLET, PRECAST CONCRETE, ARE SHOWN ON  
DRAWING SHEET NO. 3.

LOCATION OF THE USE OF THE DITCH SECTIONS  
IS SHOWN ON DRAWING SHEET NO. 2. ALSO SEE  
KEY TO "FLAGGING" SYMBOLS ON THIS SHEET.

SEDIMENTATION CONTROL DESIGN DATA:

LOCATION OF THE THREE SEDIMENTATION PONDS/  
TRAP ARE SHOWN ON DRW. SHEET NO. 2 ALONG  
WITH REQ'D. AREA, DEPTH, RISER, ETC.

SECTIONS THRU SEDIMENTATION PONDS/TRAP ARE  
SHOWN ON DRAWING SHEET NO. 3.

1. DESIGN IS BY THE RATIONAL METHOD
2. INTENSITY OF RAINFALL IS BASED ON A STORM FREQUENCY OF 20 YEARS.
3. INTENSITY FACTOR IS 6.3.
4. STORM DRAINAGE PIPE IS CORRUGATED METAL OR PLASTIC. SEE DRAWINGS.
5. DROP INLET STRUCTURES ARE PRECAST NC DOT STANDARD UNITS.

N O R T H M E C K L E N B U R G L A N D F I L L  
STORMWATER MANAGEMENT DESIGN COMPUTATIONS


LOCATION		AREA		C	INTENSITY		Q = CIA		PIPE			REMARKS	
FROM	TO	SUB.	TOTAL		H'	L'	I	C.F.S.	N	SLOPE	LGTH		SIZE
A1	D1-8	0.31	0.31	0.5	2	300	6.3	0.97	0.021		15"		
A2	D1-7	2.03	2.34		2	400		7.37	8.34		15"		
A3	D1-6	1.93	4.27		2	350		13.4	21.74		24"		
A4	D1-5	1.65	5.93		2	200		18.68	40.42		30"		
A5													
A6	D1-4	0.40	0.40	0.5	2	400	6.3	1.26	1.021		15"		
A7	D1-3	2.22	2.62		2	550		7.31	8.57		15"		
A8	D1-2	1.68	4.30		2	380		13.55	22.12		24"		
A9	D1-1	0.46	4.76		2	200		15.00	37.12		30"		
A10													
DITCHES:													
A11	D1-10	0.65	0.65	0.5	10	350	6.3	8.47	0.021		18"	2.0	PITCH DESIGNATION TD-3
A12		0.50	1.15		2	180							TD-3
A13		1.14	2.29		2.0	570							TD-3
A14	D1-10	0.40	2.69		3	800							TD-3
A15	TO DP#3		3.21	0.5			6.3	10.11					TD-3
	DIT."A" (D2B)	0.65		0.5	18.	350.	6.3	2.05	0.021			2.0%	TD-2
	DIT."B" (D2B)	1.03			22.	450.		3.24				6.28%	TD-2
	DIT."B2" (D2B)	2.30			2.0	600.		7.25				3.33%	TD-3
	DIT."C" (D2B)	0.83			6.0	400.		2.61				15.00%	TD-2
	DIT."D" (D2B)	2.0			2	200		6.30				1.0%	TD-3
	DIT."E" (D2B)	2.0			4	200		11.0				2.0%	TD-3

# FLOW WITHIN A SYSTEM

Stormwater and Sedimentation  
 Computations for  
 N. Mecklenburg Landfill  
 February, 1994  
 Page 3 of 11

**EXAMPLE:** Given discharge  $Q=10.0$  c.f.s.  
 friction factor  $n=0.021$   
 slope of 0.0049 per foot  
**FIND:** Diameter 24 inches and  
 velocity of 3.2 ft. per second  
 by following dashed line.

FLOW CAPACITY OF PIPE  
 AT 6% MIN. GRADE. SEE  
 DRAW. SHT. 4 FOR PROFILE.




**NOMOGRAPH FOR -  
 COMPUTING REQUIRED SIZE OF CIRCULAR  
 CORRUGATED METAL PIPE, FLOWING FULL  
 $n=0.021$**

SEE NEXT PAGE (5)

SEE PAGE 2 &  
 DEN. SHTS. 2, 3

# DRAINAGE-DITCHES - COMMON SECTIONS - 2



(D-6B) VD-1  
 $Q = 3.5 \text{ CFS}$

(D-2B) TD-2  
 $Q = 5.7 \text{ CFS}$


(D-7A) VD-2,  $Q = 17 \text{ CFS}$

(D-3B) TD-3,  $Q = 17 \text{ CFS}$


(D-7B) VD-3  
 $Q = 22.5 \text{ CFS}$

\* See page 18-05 for ditch types


# DRAINAGE- DITCHES-




D-1 SEGMENTAL




SODDED GUTTER




D-1A TRIANGULAR  
*Unequal side slopes*




COBBLED GUTTER



D-1B BITUMINOUS GUTTER




CONCRETE GUTTER




D-1C CURBED CROWNED STREET

TABLE A - PROPERTIES OF DITCHES

NO.	DIMENSIONS			HYDRAULICS				
	SIDE SLOPES	B	H	W	a	p	R	R <sup>2/3</sup>
D-1	—	—	6 1/2"	5'-0"	1.84	5.16	0.356	0.502
D-1A	12:1 & 2:1	—	6"	7'-0"	1.75	7.14	0.245	0.392
D-1B	12:1 & 2:1	—	5 ±	7'-0"	1.64	7.08	0.232	0.377
D-1C	1/2 to 1:0	—	4.5"	10'-0"	1.68	10.38	0.162	0.297
D-2A	1 1/2:1	2'-0"	1'-0"	5'-0"	3.50	5.61	0.624	0.730
(B)	2:1	2'-0"	1'-0"	6'-0"	4.00	6.47	0.618	0.726
C	3:1	2'-0"	1'-0"	8'-0"	5.00	8.32	0.601	0.712
D-3A	1 1/2:1	3'-0"	1'-6"	7'-6"	7.88	8.41	0.937	0.958
(B)	2:1	3'-0"	1'-6"	9'-0"	9.00	9.71	0.927	0.951
C	3:1	3'-0"	1'-6"	12'-0"	11.25	12.49	0.901	0.933
D-4A	1 1/2:1	3'-0"	2'-0"	9'-0"	12.00	10.21	1.175	1.114
B	2:1	3'-0"	2'-0"	11'-0"	14.00	11.94	1.173	1.112
C	3:1	3'-0"	2'-0"	15'-0"	18.00	15.65	1.150	1.097
D-5A	1 1/2:1	4'-0"	3'-0"	13'-0"	25.50	14.82	1.721	1.436
B	2:1	4'-0"	3'-0"	16'-0"	32.00	17.42	1.722	1.437
C	3:1	4'-0"	3'-0"	22'-0"	39.00	22.97	1.698	1.423
D-6A	2:1	—	1'-0"	4'-0"	2.00	4.47	0.447	0.584
(B)	3:1	—	1'-0"	6'-0"	3.00	6.32	0.475	0.609
D-7A	2:1	—	2'-0"	8'-0"	8.00	8.94	0.895	0.929
(B)	3:1	—	2'-0"	12'-0"	12.00	12.65	0.949	0.965
D-8A	2:1	—	3'-0"	12'-0"	18.00	13.42	1.341	1.216
B	3:1	—	3'-0"	18'-0"	27.00	18.97	1.423	1.265
D-9	7:1	—	1'-0"	14'-0"	7.00	14.14	0.495	0.626
D-10	7:1	—	2'-0"	28'-0"	23.00	28.28	0.990	0.993
D-11	7:1	—	3'-0"	42'-0"	53.00	42.43	1.435	1.302



D-2, D-3, D-4, D-5 TRAPEZOIDAL



D-6, D-7, D-8, D-9, D-10, D-11  
 ISOSCELES TRIANGULAR  
 D-9, D-10 and D-11 - Airport ditches

SEDIMENTATION POND NO. 1 Page 6 of 11

(SEE DRAW. SHT #2)

FLOW @ FE 5 =	40.42 CFS	AC:
Q FE 6 =	37.12	5.93
	77.54 CFS	4.76
DIT. "C"	2.61	1.03
	80.15 CFS	10.78

SURFACE AREA = 0.019

$$= 80.1 \times 0.01 = 0.802 \text{ AC}$$

$$= \underline{\underline{34,935 \text{ SF.}}}$$

STORAGE VOLUME = 1800 CF/AC

$$1800 \times 10.72 = 19,296$$

TOTAL DRAINAGE AREA @ FE 5 + FE 6 + "C"  
= 10.72

SED. POND #1 SIZE =  $\frac{34,935}{19,296} = 1.81'$

$$\text{"DEWATERING HOLE"} = \frac{A_s \sqrt{2h}}{T \times C_d \times 20,428}$$

$$= \frac{34,935 \sqrt{2(1.5)}}{10 \times 0.6 \times 20,428}$$


$$= \frac{60,509}{122,568} = 0.4937 \text{ SF}$$

USE 48"  $\phi$  BARREL W/ 60" RISER

$$A = \pi r^2$$

$$r = \sqrt{\frac{.494}{3.14}} = 0.3966'$$

OVERFLOW: 48"  $\phi$  CMR BARREL  
W/ 40"  $\phi$  RISER & 0.49 SF (0.396 FT RAD.)  
EXIST. POND #1  
SURFACE AREA = 35000 SF  
DEPTH = 1.8' SWD TO "DEWATERING  
HOLE"



SEDIMENTATION POND NO. 2.

$$\text{FLOW VIA FES \#4} = 8.47 \text{ CF}$$

$$\text{SURFACE AREA} = 8.47 \times 0.01 = 0.0847 \text{ AC.}$$
$$3689 \text{ SF}$$


$$\text{REQ'D. STORAGE} = 1800 \times 2.69 = 4842 \text{ CF}$$

$$\text{DEPTH} = \frac{4842}{3689} = 1.31 \text{ FT.}$$

$$\frac{3689}{40} = 92'$$

USE: 40 X 92 (BOT.) X 3 SWD DEEP.

USE "STONE SEDIMENT TRAP OVERFLOW"  
SEE DRAWINGS.





### SEDIMENTATION POND #3

$$\text{FLOW @ DIT. "B-2" TO POND} = 10.11 \text{ CFS}$$

$$\text{SURFACE AREA} = 10.11 \times 0.01 = 0.101 \text{ AC} \\ = 4400 \text{ SF}$$


$$\text{REQ'D STORAGE} = 1800 \times 2.3 = 4140 \text{ CF}$$

$$\text{DEPTH} = \frac{18,190}{4400} = 4.14 \text{ FT.}$$


$$\frac{4400}{40} = 110'$$

USE : 40' X 110' (BOT) X 35WD DEEP.

USE "STONE SEDIMENT TRAP OVERFLOW,"  
SEE DRAWINGS.



S E C T I O N 4



## PROPOSED MONITORING PLAN

North Mecklenburg Construction and Demolition Landfill  
15300 Holbrooks Road  
Huntersville, North Carolina

Permit # 60-13

ESI Project No. ES-675

February 22, 1995

*-Prepared for-*

Mr. Larry Griffin, Sr.  
19141 Highway 73 West  
Davidson, North Carolina 28036

*-Prepared by-*

Ecological Services, Inc.  
P.O. Box 12146  
Charlotte, North Carolina

A handwritten signature in cursive script, appearing to read 'Paul A. Banks'.

---

Paul A. Banks, P.G.  
Project Geologist

## **MONITORING PLAN OBJECTIVE**

The proposed groundwater monitoring plan is intended to determine groundwater quality associated with the operation of the Phase I and Phase II landfill tracts. Groundwater sampling activities will be performed semi-annually. This plan presents our recommended groundwater monitoring program which includes well locations, and groundwater sampling and chemical testing.

## **MONITORING WELL SAMPLING PLAN**

Ecological Services, Inc. recommends that a groundwater monitoring program be implemented following the Phase II permitting of the subject site. To ensure adequate site coverage, ESI proposes that the following groundwater monitoring locations be sampled (Figure 1):

### Site Boarder Monitoring Points

MW-1a  
MW-4a  
MW-4  
MW-6a  
MW-8  
MW-10  
MW-11


Well construction data is included in Appendix A of this monitoring plan.

Water levels will be measured prior to each sampling event with an oil/water interface probe to determine groundwater elevation. The monitoring wells will then be purged by bailing or pumping at least 4 times the water volume within the well, including the sand pack, or to dryness. After allowing each well to recover at least 60% of the initial head, or 24 hours, whichever occurs first, the monitoring well will be sampled using disposable EPA approved sampling bailers. At the time the water samples are collected from the wells, pH, temperature, and specific conductivity will be recorded in the field to ensure that representative groundwater is being obtained for chemical analysis. One field blank sample will be obtained in the field by pouring distilled water into a sampling bailer and then decanting the contents of the bailer into the appropriate glass container. A laboratory trip blank will also accompany the groundwater samples.

All groundwater samples will be properly preserved and shipped to a North Carolina Approved analytical laboratory for chemical analysis as outlined in the attached Solid Waste Section Sampling and Analysis Requirements (Appendix B). Appropriate chain-of-custody records will be maintained during each stage of sample collection and transportation.

## EPARATION

letion of each semi-annual sampling event, a summary of our field activities, ta, and laboratory results will be provided to the DEHNR-Solid Waste in a letter report.



Date: 02-23-95  
 Scale: 1" = 200'  
 Dwg. No.: ES675-1




Figure 1: Site Configuration Map  
 North Mecklenburg Landfill  
 Huntersville, North Carolina

# **APPENDIX A**

Well Construction Data

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675	North Mecklenburg Landfill	Well #: 1-A	Page 1 of 1
County: Mecklenburg	State: NC	Date Begin: 02/02/95	Date End: 02/03/95
Lat:	Long:	Casing Height: 2.5 ft.	Land Surface Elevation:
Grid Coord:	Drilled By: Badger Well Drilling	Static Water Level:	
Tests:	Logged By: Mike Magnetti	Development Method:	
	Drilling Method: Auger/Air	Sampling Method:	

Grout: 5% bentonite: 0' to 7'	Seat: 7' to 9'	Gravel Pack: 8/20 Silica Sand: 9' to 25'
Casing Type: Sch 40 PVC	Diameter: 2"	Depth: 0' to 10'
Screen Type: Sch 40 PVC	Diameter: 2"	Slot: 0.010-inch
		Depth: 10' to 25'
		Total Depth: 25.1'

PID/FID Reading (ppm)	Penetration Resistance	Depth (ft)	Lithology/Remarks	Well Completion
		0		
			Tan and Brown Silty Clay Medium to Fine Grain	
				Grout 0' to 7'
			Weathered Bedrock	Bentonite 7' to 9'
		10		Casing 0' to 10'
			Weathered Bedrock Saprotic with an Increase in Cohesion and Resistance with Depth	
		20		
			Total Well Depth	Screen 10' to 25'
				Sand 9' to 25'
		30		
		40		
		50		
		60		

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675		North Mecklenburg Landfill		Well #: MW-4	Page 1 of 1
County: Mecklenburg	State: NC	Date Begin:	Date End:	Casing Height:	Land Surface Elevation:
Lat:	Long:	Drilled By: Graham & Currie		Static Water Level:	
Grid Coord:		Logged By: Ben Hope		Development Method:	
Tests:		Drilling Method: Air Rotary		Sampling Method:	
Grout: 5% bentonite		Seal: 40-44 ft		Gravel Pack: FX 50 sand 44-67 ft	
Casing Type: Sch 40 PVC		Diameter: 2"		Depth: 0-47 ft	
Screen Type: Sch 40 PVC		Diameter: 2"		Slot: 0.010-inch	
				Depth: 47-67 ft	
				Total Depth: 67 ft	
PID/FID Reading (ppm)	Penetration Resistance	Depth (ft)	Geology/Remarks	Well Completion	
		0	0 - 30.0 ft: Tan Silty Fine Sand	0	
		10		10	
		20		20	
		30	30.0 - 40.0 ft: Brown Silty Fine Sand	30	
		40	40.0 - 50.0 ft: Partly Weathered Bedrock Sampled as Tan Silty Fine Medium Sand with Rock Fragments	40	
					Grout (0 - 40 ft)
					Bentonite (40 - 44 ft)
					Casing to 47 ft
		50	50.0 - 67.0 ft: Grey Silty Medium Sand with Rock Fragments	50	
		60		60	
					Sand (44 - 67 ft)
			Boring Terminated at 67.0 ft		Screen (47 - 67 ft)
		70		70	

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675		North Mecklenburg Landfill		Well #: 4-A		Page 1 of 1	
County: Mecklenburg		State: NC		Date Begin: 02/02/95		Date End: 02/03/95	
Casing Height: 2.38'		Land Surface Elevation:		Drilled By: Badger Well Drilling		Static Water Level:	
Lat: Long:		Logged By: Mike Magnetti		Development Method:		Tests:	
Grout: 5% bentonite 0' to 24'		Seat: 24' to 26'		Gravel Packs: 8/20 Silica Sand: 26' to 42'			
Casing Type: Sch 40 PVC		Diameter: 2"		Depth: 0' to 27'		Hole Dia.: 6"	
Screen Type: Sch 40 PVC		Diameter: 2"		Slot: 0.010-inch		Depth: 27' to 42'	
Total Depth: 42'		PID/FID Reading (ppm)		Penetration Resistance		Depth (ft)	
				Lithology/Remarks		Well Completion	
		0		Brown and Tan Silty Clay Highly Weather Rock		0	
		10		Weathered Saprolitic Bedrock Increase in Cohesion and Resistance with Depth		10	
		20		Solid Rock  A more Solid Compitent Bedrock		20	
		30		Fracture Zone		- Grout 0' to 24'	
		40		Fracture Zone		- Bentonite 24' to 26'	
		50		Total Depth		- Sand 26' to 42'	
		60				Casing 0' to 27'	
						Screen 27' to 42'	



**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675		North Mecklenburg Landfill		Well #: MW-8		Page 1 of 2	
County: Mecklenburg		State: NC		Date Begin: 1-10-94 Date End: 1-14-94		Casing Height: Land Surface Elevation:	
Lat: _____		Long: _____		Drilled By: Graham & Currie		Static Water Level:	
Grid Coord: _____		Logged By: Ben Hope		Development Method:			
Tests:		Drilling Method: Air Rotary		Sampling Method:			
Grout: 5% bentonite 0 - 55 ft		Seal: bentonite 55 - 57.5 ft		Gravel Pack: FX 50 sand 57.5 to 80.0 ft			
Casing Type: Sch 40 PVC		Diameter: 2"		Depth: 0 - 60 ft		Hole Diameter: 6"	
Screen Type: Sch 40 PVC		Diameter: 2"		Slot: 0.010-inch		Depth: 60 - 80 ft	
						Total Depth: 80 ft	
PID/FID Reading (ppm)	Penetration Resistance	Depth (ft)	Lithology/Remarks	Well Completion			
		0	0 - 20.0 ft: Light Brown Silty Medium Sand with Some Pebbles	-	0		
		10		-	10		
		20	20.0 - 50.0 ft: Brown Silty Fine Sand	-	20		
		30		-	30		
		40		-	40		
		50	50.0 - 80.0 ft: Bedrock Sampled as Gray Silty Coarse Sand with Pebbles and Rock Fragments Abundant	-	50		
				-	-	Grout (0 - 55 ft)	
				-	-	Bentonite (55 - 57 ft)	
		60		-	60	Casing to 60 ft	

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675		North Mecklenburg Landfill		Well #: MW-8		Page 2 of 2	
County: Mecklenburg		State: NC		Date Begin: 1-10-94 Date End: 1-14-94		Casing Height: Land Surface Elevation:	
Lat.: Long.:		Drilled By: Graham & Currie		Static Water Level:			
Grid Coord.:		Logged By: Ben Hope		Development Method:			
Tests:		Drilling Method: Air Rotary		Sampling Method:			
Grout: 5% bentonite 0 - 55 ft		Seal: bentonite 55 - 57.5 ft		Gravel Pack: FX 50 sand 57.5 to 80 ft			
Casing Type: Sch 40 FVC		Diameter: 2"		Depth: 0 - 60 ft		Hole Diameter: 6"	
Screen Type: Sch 40 FVC		Diameter: 2"		Slot: 0.010-inch		Depth: 60 to 80 ft	
						Total Depth: 80 ft	
PID/FID Readings (ppm)	Penetration Resistance	Depth (ft)	Lithology/Remarks				Well Completion
		60 -					- 60
		70 -					- 70
		80 -	Boring Terminated at 80.0 ft				- 80
		90 -					- 90
		100 -					- 100
		110 -					- 110
		120 -					- 120

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0675	North Mecklenburg Landfill	Well #: MW-10
County: Mecklenburg State: NC	Date Begin: 1-10-94 Date End: 1-11-94	Casing Height: Land Surface Elevation:
Lat: Long:	Drilled By: Graham & Currie	Static Water Level:
Grid Coord:	Logged By: Ben Hope	Development Method:
Tests:	Drilling Method: Hollow Stem	Sampling Method:

Grout: 5% bentonite 0 - 4.5 ft	Seal bentonite 4.5 - 7 ft	Gravel Pack: FX50 sand 7 - 19 ft
Casing Type: Sch 40 PVC Diameter: 2" Depth: 0 - 9 ft	Hole Diameter: 4"	
Screen Type: Sch 40 PVC Diameter: 2" Slot: 0.010-inch Depth: 9 - 19 ft	Total Depth: 19 ft	

PID/FID Reading (ppm)	Penetration Resistance	Depth (ft)	Geology/Remarks	Well Completion	
		0	0 - 19.0 ft: Grayish Brown Sandy Fine Silt	0	Casing to 9 ft
				Grout (0 - 4.5 ft)	
				Bentonite (4.5 - 7 ft)	
		10		10	Screen (9 - 19 ft)
				Sand (7 - 19 ft)	
		20	Boring Terminated at 19 ft	20	
		30		30	
		40		40	
		50		50	
		60		60	

**Geologist Log**

**Ecological Services, Inc**

Job #: ES-0673		North Mecklenburg Landfill		Well #: 11		Page 1 of 1	
County: Mecklenburg		State: NC		Date Begin: 02/02/95		Date End: 02/03/95	
Casing Height: 2.0'		Land Surface Elevation:					
Lat: Long:		Drilled By: Badger Well Drilling		Static Water Level			
Grid Coor.:		Logged By: Mike Magnetti		Development Method			
Tests:		Drilling Method: Air		Sampling Method:			
Grout: 5% bentonite 0' to 62.8'		Seal: 62.8' to 64.8'		Gravel Pack: 8/20 Silica Sand: 64.8' to 80.8'			
Casing Type: Sch 40 PVC		Diameter: 2"		Depth: 0' to 65.8'		Hole Dia: 6"	
Screen Type: Sch 40 PVC		Diameter: 2"		Slot: 0.010--inch		Depth: 65.8' to 80.8'	
Total Depth: 80.8'							
PID/FID Reading (ppm)	Penetration Resistance	Depth (ft)	Lithology/Remarks		Well Completion		
	6 - 10 - 50/5	0			0		
			Brown and tan medium to fine silty sand				
		10	Weathered Bedrock		10		
			Fracture Zone				
		20			20		
			Fracture Zone				
		30			30		
			Fracture Zone				
		40			40		
			Fracture Zone				
		50			50		
		60			60		
			Grout 0' to 62.8'				
			Bentonite 62.8' to 64.8'				
			Sand 64.8' to 80.8'				
			Casing 0' to 65.8'				
			Screen 65.8' to 80.8'				

# **APPENDIX B**

## **Sampling and Analysis Requirements**

**SAMPLING AND ANALYSIS REQUIREMENTS  
CONSTRUCTION AND DEMOLITION LANDFILLS  
N.C. SOLID WASTE SECTION**

**LAB CERTIFICATION REQUIREMENTS:**

The Solid Waste Section now requires water quality sample analysis by a laboratory certified by the Division of Environmental Management for groundwater analysis (15A NCAC 2H .0800). The laboratories used for water quality analysis for Solid Waste Section facilities shall be certified under the Division of Environmental Management (DEM) Certification program for the approved methods and at the approved levels of certification.

**SAMPLING ANALYTICAL METHODS AND REPORTING LIMITS:**

Each parameter on the following constituent list shall be certified at the designated level and an appropriately certified method used for the sample analysis. The data shall be reported at the specified Practical Quantitation Limit (PQL).

<b>Parameter</b>	<b>Certification by DEM</b>	<b>PQL in ppb</b>
Arsenic	Metals, Group I - low level	10
Barium	Barium (20)	500
Cadmium	Metals, Group I - low level	1
Chromium	Metals, Group I - low level	10
Lead	Metals, Group I - low level	10
Mercury	Mercury (21)	1
Selenium	Metals, Group I - low level	20
Silver	Metals, Group II - low level	10

**Volatile Organic Compounds**

For the parameters and PQLs required for volatile organic compound analysis, refer to the next page of this attachment. For volatile organic analysis the laboratory shall be certified for an SW-846 GC/MS Method (8240 or 8260). The recommended method of analysis is EPA Method 8260.

**SAMPLING AND ANALYSIS:**

In addition to sampling for the constituents referenced above, all sampling should also include field testing of pH, temperature, and specific conductivity. EPA requires analysis for total metals. No filtering of samples is allowed. The 3030C preparation method for metals analysis is not allowed.

January 1995

## VOLATILE ORGANIC COMPOUNDS

ORGANIC CONSTITUENT	PQL (UG/L)	ORGANIC CONSTITUENT	PQL (UG/L)
(16) ACETONE	100	(40) T-1,3-DICHLOROPROPENE	10
(17) ACRYLONITRILE	200	(41) ETHYLBENZENE	5
(18) BENZENE	5	(42) METHYL BUTYL KETONE	50
(19) BROMOCHLOROMETHANE	5	(43) METHYL BROMIDE	10
(20) BROMODICHLOROMETHANE	5	(44) METHYL CHLORIDE	10
(21) BROMOFORM	5	(45) METHYLENE BROMIDE	10
(22) CARBON DISULFIDE	100	(46) METHYLENE CHLORIDE	10
(23) CARBON TETRACHLORIDE	10	(47) MEK; 2-BUTANONE	100
(24) CHLOROBENZENE	5	(48) METHYL IODIDE	10
(25) CHLOROETHANE	10	(49) METHYL ISOBUTYL KETONE	100
(26) CHLOROFORM	5	(50) STYRENE	10
(27) CHLORODIBROMOMETHANE	5	(51) 1,1,1,2-TETRACHLOROETHANE	5
(28) DBCP	25	(52) 1,1,2,2-TETRACHLOROETHANE	5
(29) ETHYLENE DIBROMIDE	5	(53) TETRACHLOROETHYLENE	5
(30) O-DICHLOROBENZENE	5	(54) TOLUENE	5
(31) P-DICHLOROBENZENE	5	(55) 1,1,1,-TRICHLOROETHANE	5
(32) T-1,4-DICHLORO-2-BUTENE	100	(56) 1,1,2-TRICHLOROETHANE	5
(33) 1,1-DICHLOROETHANE	5	(57) TRICHLOROETHYLENE	5
(34) ETHYLENE DICHLORIDE	5	(58) CFC-11	5
(35) VINYLIDENE CHLORIDE	5	(59) 1,2,3-TRICHLOROPROPANE	15
(36) CIS-1,2-DICHLOROETHENE	5	(60) VINYL ACETATE	50
(37) T-1,2-DICHLOROETHENE	5	(61) VINYL CHLORIDE	10
(38) PROPYLENE DICHLORIDE	5	(62) XYLENES	5
(39) CIS-1,3-DICHLOROPROPENE	10		

ALSO KNOWN AS: (21)-TRIBROMOMETHANE, (25)-ETHYL CHLORIDE, (26)-TRICHLOROMETHANE, (27)-DIBROMOCHLOROMETHANE, (28)-1,2-DIBROMO-3-CHLOROPROPANE, (29)-1,2-DIBROMOETHANE, (30)-1,2-DICHLOROBENZENE, (31)-1,4-DICHLOROBENZENE, (33)-ETHYLIDENE CHLORIDE, (34)-1,2-DICHLOROETHANE, (35)-1,1-DICHLOROETHENE (ETHYLENE), (36)-CIS-1,2-DICHLOROETHYLENE, (37)-TRANS-1,2-DICHLOROETHYLENE, (38)-1,2-DICHLOROPROPANE, (42)-2-HEXANONE, (43)-BROMOMETHANE, (44)-CHLOROMETHANE, (45)-DIBROMOMETHANE, (46)-DICHLOROMETHANE, (47)-METHYL ETHYL KETONE, (48)-METHYL IODOMETHANE, (49)-4-METHYL-2-PENTANONE, (53)-TETRACHLOROETHENE, PERCHLOROETHYLENE, (55)-METHYLCHLOROFORM, (57)-TRICHLOROETHENE, (58)-TRICHLOROFLUOROMETHANE

**TABLE 1**  
**Gauging Data for Newly Installed**  
**Groundwater Monitoring Wells**  
**North Mecklenburg Landfill**


DATE	LOCATION	DTW	TOC ELEVATION	GW ELEVATION
2/5/95	MW-1a	14.47	688.13	673.66
2/5/95	MW-4a	29.64	720.86	691.22
2/5/95	MW-6a	58.66	741.55	682.89
2/5/95	MW-11	65.65	750.24	684.59

DTW - Depth to Water

TOC - Top of Casing

GW - Groundwater

All measurements given in feet



14  
 EARTHWORK COMPUTATIONS FOR  
 N. MECKLENBURG LANDFILL  
 LANDFILL ABOVE GRADE  
 NOVEMBER 14, 1994  
 DRAW. NO. 2.

GRID SYSTEM FOR EARTHWORK COMPUTATIONS  
 FOR LANDFILL ABOVE GRADE.  
 (500 FT. RAD. AROUND WELL OMITTED)

