

9809 - CDLF

Chao, Ming-tai

From: Gary Ahlberg [gary@blackrocke2.com]
Sent: Friday, February 05, 2010 1:20 PM
To: Chao, Ming-tai
Subject: Wilson Westside Cell 3
Attachments: Cell 3 Record Transmittal 090105.pdf

Ming,

As we discussed, attached is the 09.01.05 submittal file (partial drawing image) we have on the Westside Cell 3. It was the same construction period as Cell 2, but lagged behind slightly. As a result Jim Barber had issued the PTO for Cell 2, with the condition incorporating Cell 3 upon receipt by SWS.

I will make a hard copy and full scan of the drawing for SWS records.

Thanks,
Gary

--
Gary W. Ahlberg, P.E.

BlackRock Engineers, Inc.
5102 Wrightsville Avenue
Wilmington, NC 28403
910.232.6696

Fac/Perm/Co ID #	Date	Doc ID#
98-09	10/8/12	
		DIN

Cameron Johnson

CELL 2
4.51 ACRES
SEE RECORD DWG C2

+ 99.46

CELL 3
3.45 ACRES BASE
AND PERIMETER BERM
CERTIFIED COMPLETE

+ 97.55

98.85

99

99

98

98

98

95

100

100

100

100

--- LANDFILL FOOTPRINT
10.5 ACRES

--- SURFACE WATER
--- WETLAND BOUNDARY

100 --- 2003 TOPOGRAPHY 1-FT CONTOUR
WITHIN CONSTRUCTION LIMITS

90 --- 1998 TOPOGRAPHY 2-FT CONTOUR
SITE PERIMETER AREA

---...--- DRAINAGE CHANNEL

RECORD DRAWING

GRAPHIC SCALE



(IN FEET)
1 inch = 50 ft.

NO.	DESCRIPTION	DATE

REVISIONS



CELL 3 BASE GRADE PLAN

SCALE: 1"=50'

DATE: 9/01/05

DRN. BY: GWA

CHECKED BY: GWA

PROJECT NO:

DRAWING NO.

C3

CONSTRUCTION NOTES:

CONTRACTOR SHALL COMPLETE ALL WORK WITHIN THE CONSTRUCTION LIMITS, IN ACCORDANCE WITH TECHNICAL SPECIFICATIONS. CELL 2 CONSTRUCTION IS TO BE COMPLETE PRIOR TO ANY AUTHORIZED ALTERNATE WORK IN CELL 3.

UNDESIRABLE CUT MATERIALS AS DETERMINED BY THE ENGINEER SHALL BE EXCAVATED AND COSTS FOR BACKFILL AND UNDERCUTTING SHALL BE DETERMINED BASED ON QUANTITY AND UNIT COST PRICING PROVIDED IN THE CONTRACT PRICE LIST.

CONTRACTOR SHALL COMPLETE ALL EMBANKMENT AND EXCAVATION GRADING TO THE MINIMUM FINISH WITH A TOLERANCE OF + 2 INCHES, UNLESS OTHERWISE APPROVED BY THE ENGINEER.

ADDITIONAL NOTES:

RECORD SURVEY. THE RECORD SURVEY WAS PERFORMED BY HERRING SUTTON AND ASSOCIATES, INC. OF WILSON, NORTH CAROLINA. AS-BUILT CONTOURS ARE PROVIDED FOR THE BASE TO THE TOP OF THE EMBANKMENT DEFINING THE LANDFILL FOOTPRINT.

CONSTRUCTION. SOILS QUALITY ASSURANCE WAS PROVIDED BY GEOTECHNICS OF RALEIGH, NORTH CAROLINA. SANDY CLAY OR CLAYEY SANDS WERE COMPACTED IN LIFTS TO AT LEAST 95% PROCTOR DENSITY.

FINAL CERTIFICATION. BASED ON THE DATA COLLECTED AND OBSERVATIONS MADE FROM THE ENGINEER'S REVIEW OF AS-BUILT CONDITIONS, CELL 3 OF THE WESTSIDE C&D LANDFILL HAS BEEN CONSTRUCTED IN ACCORDANCE WITH THE PLANS APPROVED BY THE NC SOLID WASTE SECTION AND IS QUALIFIED FOR OPERATION IN ACCORDANCE WITH THE CONDITIONS OF PERMIT 98-09, ISSUED

PROJECT:

PHASE 2 BASE
CONSTRUCTION PLAN
WESTSIDE C&D LANDFILL
WILSON, NORTH CAROLINA

SOLID WASTE

LINA 27894

GARY W. AHLBERG, P.E.

POST OFFICE BOX 58
WILMINGTON, NORTH CAROLINA 28402
910.232.6696

gahlw@earthlink.net 107 Plumtree Lane 28429