

COUNTY: Nash

PERMIT OR RECORD NO.: By Letter

FILE TYPE: COMPLIANCE

**RECORD OF  
COMMUNICATION**

☒ PHONE CALL    ☐ DISCUSSION    ☐ SITE VISIT    ☐ CONFERENCE  
☐ OTHER (SPECIFY) \_\_\_\_\_

(Record of item checked above)

TO: Compliance office/central files

FROM: Ben Barnes

DATE 4/1/2003

TIME 10:00am

SUBJECT: Closure report to be submitted to Division re Swift Creek fly ash fill site in Nash Co.

**SUMMARY OF COMMUNICATION**

Ben Barnes phoned Bob Waldrop re closure plan and monitoring results for the Swift Creek site. Waldrop said that there were problems with the survey and that they have sent soil samples taken from the sedimentation pond for permeability studies. Said that the results should be completed by the end of the month.

**CONCLUSIONS,**

Possible that survey showed that fly ash has been dumped outside of approved area. Soil results are probably an attempt to prove that water in ash is perched over impermeable soil layer.

**FOLLOW-UP REQUIRED:**

☐ NO    ☒ PHONE CALL    ☒ SUBMITTAL    ☐ MEETING    ☒ RETURN VISIT    BY: April 30, 2003  
(DATE)

**FOLLOW-UP NOTES**

**ACTIONS TAKEN OR REQUIRED**

CC: Mark Fry

USE CONTINUATION SHEET AS NECESSARY

Le 23

COUNTY: Nash

PERMIT OR RECORD NO.: By Letter

FILE TYPE: COMPLIANCE

**RECORD OF  
COMMUNICATION**

☒ PHONE CALL ☐ DISCUSSION ☐ SITE VISIT ☐ CONFERENCE

☐ OTHER (SPECIFY) \_\_\_\_\_

(Record of item checked above)

TO: Compliance office/central files

FROM: Ben Barnes

DATE 12/12/2002

TIME 1:30pm

SUBJECT: Compliance with 4,4,2002 NOV issued to ReUse Technology

**SUMMARY OF COMMUNICATION**

I telephoned Waldrop who stated that a drop box was needed to complete the diversion of surface water around the 1991 fill area and the concrete pipe. Waldrop plans to have the work completed by December 24, 2002. He said that there were additional issues that have been found at the 1991 fill area that need to be discussed with the Division. Waldrop stated that the presence of water has been detected in the bottom of the ash in the 1991 fill area. Waldrop also stated that ReUse Technology has planned to install peizometers to order to conduct ground water studies and that the results should be completed by the end of December 2002. Waldrop stated that water has moved into the ash around the reinforced concrete pipe. I suggested scheduling a meeting to discuss these issues. He agreed and suggested scheduling a meeting in January.

**CONCLUSIONS,**

Need to schedule a meeting in January to discuss the information that Waldrop referred to.

**FOLLOW-UP REQUIRED:**

☐ NO ☐ PHONE CALL ☐ SUBMITTAL ☒ MEETING ☐ RETURN VISIT BY: January  
(DATE)

**FOLLOW-UP NOTES**

**ACTIONS TAKEN OR REQUIRED**

CC: Mark Fry

USE CONTINUATION SHEET AS NECESSARY