

Tai and Associates, PLLC

5561 McNeely Dr., Suite 101 ☐ Raleigh, NC 27612 ☐ (919) 782-9525 ☐ (919) 782-9540 (FAX)

March 31, 2011

Mr. Brian J. Natwick
Crescent Resources, LLC
400 South Tryon Street
Charlotte, North Carolina 28285

Re: Test Pit Excavation
Erwin Square – Residential
Durham, North Carolina
Tai Job No.: 10-165-2

Dear Mr. Natwick:

We are scheduled to proceed with test pit excavation on Friday, April 1, 2011, with the following Monday as a bad-weather backup. This is to summarize our proposed test pit program:

1. See attached Test Pit Location Plan for locations.
2. The test pit locations were selected to avoid locations of possible environmental concern, as described in S&ME's March 28, 2011 letter.
3. The test pits will be about 2.5 feet wide, about 5.0 feet long, and about 8.0 feet deep.
4. The test pits will be backfilled the same day of excavation.
5. The excavated material will be used for backfill. No soil will be transported off site.
6. Extreme care will be taken to check for evidence of contamination such as stained or odorous soil. If evidence of contamination is encountered, the test pit excavation will be discontinued and backfilled with the excavated soil.
7. We are not aware of any underground storage tanks on-site. Extreme care will be taken to avoid encountering any utilities, including underground storage tanks.

If you have any questions, or if we can offer any additional information or details, please feel free to call us at your convenience.

Very Truly Yours,

Tai and Associates, PLLC

Allan Paul
Allan Paul, EI

Matthew T. Ryan
Matthew T. Ryan, PE



CC: Dave.Franchina@klgates.com
BJNatwick@Crescent-Resources.com

