

CUMBERLAND COUNTY

**Preliminary Technical Review Comments
For Barnhill Contracting Company
LCID Landfill (Crowell Site) Permit Renewal Application
LCID Permit No.: 26-K
Doc ID No.: 6580**

January 12, 2009

NOTE: Please provide a response to all of the comments on a “comment for comment” basis. Where appropriate, revise the text of the Permit Renewal Application and/or the Engineering Plans that addresses the issues discussed in the comments.

1. Page 2: Provide an update of the County’s new erosion and sedimentation control plans that have been submitted to the Division of Land Quality.
2. Provide an update to the original Operation Plan.
3. Pages 1-2, and Sheet 2 of the Engineering Plans: Provide a set of copies of the testing/observing results from the eight test pits in the facility.
4. Pages 1-2, and Sheet 7 of the Engineering Plans: Add a narrative of, and denote on the sheet, which cells are closed and which one(s) is(are) currently active.
5. Sheets 1 and 7 of the Engineering Plans: Clarify if there are gas control devices, such as gas probes and flares, installed in the facility; If yes, where the devices are located on these or other sheets.
6. Sheet 7 of the Engineering Plan: Confirm that the proposed grading and fill material side slopes do not exceed three to one (3:1).