



FACILITY COMPLIANCE AUDIT REPORT
Division of Waste Management
Solid Waste Section

UNIT TYPE:												
Lined MSWLF		LCID		YW		Transfer		Compost		CCBFill site	X	COUNTY: Halifax PERMIT NO.: CCB fill site, no permit required FILE TYPE: COMPLIANCE
Closed MSWLF		HHW		White goods		Incin		T&P		FIRM		
CDLF		Tire T&P / Collection		Tire Monofill		Industrial Landfill		DEMO		SDTF		

Date of Audit: January 3, 2011

Date of Last Audit: December 27, 2009

FACILITY NAME AND ADDRESS

Basnight Building Supply
 Corner of River Rd and Hwy 301
 Weldon, North Carolina 27890

GPS COORDINATES: **N:** 36.423967 **E:** 77.592101

FACILITY CONTACT NAME AND PHONE NUMBER:

Michael H. Basnight, President and General Manager 252 332 3131
 Richard Greene, Regional Engineer NCDOT 252 237 6164
 E.B. Grant, Plumblin, Inc 252 923 9496 cell 252 536 0203
 Glenn Outland, Roanoke Valley Energy, 252 536 3200

FACILITY CONTACT ADDRESS:

W.H. Basnight & Co. Inc, P.O. Box 1365, Ahoskie, North Carolina 27910
 Richard Greene, Division Engineer, NCDOT, Highway Division 4, P.O. Box 3165, Wilson, North Carolina 27895
 Glenn Outland, Roanoke Valley Energy, PO Box 351, Weldon, NC 27890
 E.B. Grant, Plumblin Corp. 121 Washington Ave. Weldon, NC 27890

AUDIT PARTICIPANTS:

Ben Barnes, Division of Waste Management

STATUS OF PERMIT:

CCB structural fill site, no permit required

PURPOSE OF AUDIT:

Comprehensive Audit

NOTICE OF VIOLATION(S):

NONE

You are hereby advised that, pursuant to N.C.G.S. 130A-22, an administrative penalty of up to \$15,000 per day may be assessed for each violation of the Solid Waste Statute or Regulations. For the violation(s) noted here, you may be subject to enforcement actions including penalties, injunction from operation of a solid waste management facility or a solid waste collection service and any such further relief as may be necessary to achieve compliance with the North Carolina Solid Waste Management Act and Rules.

STATUS OF PAST NOTED VIOLATIONS:

FACILITY COMPLIANCE AUDIT REPORT
Division of Waste Management
Solid Waste Section

Page 2 of 2

15A NCAC 13B .1705 (a) DESIGN CONSTRUCTION, AND OPERATION FOR STRUCTURAL FILL FACILITIES


Not resolved, but fill is being added to the site as Mr. Pierce can afford. Mr. Pierce has indicated he is soliciting soil as finances allow.

15A NCAC 13B .1705 (j) Not resolved See violation above.

AREAS OF CONCERN AND COMMENTS:

- 1) Covering of the site is progressing, soil is being hauled in as Mr. Pierce can locate. So far one lift has been completed and more soil has been stockpile on the site.
- 2) Soil must be added until there is 12 inches of cover with an additional 6 inches of a vegetative growth layer.
- 3) Some slight erosion is beginning to occur in the cover soil, make sure the lifts are stabilized so the fill soil doesn't erode.

Please contact me if you have any questions or concerns regarding this audit report.



Phone: 252 459 4502 email: ben.barnes@ncdenr.gov

Ben Barnes
Environmental Senior Specialist
Regional Representative

Delivered on : April 21, 2011 by		Hand delivery	X	US Mail		Certified No.
---	--	---------------	----------	---------	--	---------------

cc: Mark Poindexter, Field Operations Branch Supervisor
Dennis Shackelford, District Supervisor
Donald Herndon, Compliance Officer
Wendy McNeil, Solid Waste Section Secretary
Glenn Outland, Roanoke Valley Energy
Richard Greene, Division Engineer NCDOT
W. H. Basnight, President, W.H. Basnight &Co. Inc,

FACILITY COMPLIANCE AUDIT REPORT
Division of Waste Management
Solid Waste Section

Page 3 of 3



New soil piles located behind the building.

