

9809-CDLF

S.S.
CF copy

Subject: Wilson C&D sites

Date: Fri, 16 Jul 2004 07:52:15 -0400

From: "Gary Ahlberg" <alluvial@earthlink.net>

To: "Jim Barber" <jim.barber@ncmail.net>

CC: "Steve Clayton" <sclayton@wilson-co.com>

Jim,

Thanks for calling yesterday evening to discuss the transition to the new **Wilson Westside CDLF**. Just wanted to summarize our discussion and provide Steve Clayton's email sclayton@wilson-co.com for correspondence.

The base grade plan at 4.5' typical settlement will include text noting the peak load of the landfill is not over the worst case boring used to calculate settlement. The complete footprint will be developed with the first 5 year phase to equally load the site, eliminate the need for temporary monitoring wells, and provide for progression of operations and drainage improvements. With the installation of GMW-4 between GMW-2 and 3, the monitoring system is deemed adequate. Monitoring wells shall be installed and sampled prior to receiving waste. Base construction, piezometer abandonment for the first cell, and well installation and sampling shall be documented in a QA report as per the conditions of the permit to construct. This information will complete the construction plan application and advance the review process for the permit to construct. I will call you to arrange a meeting for document submittal during the week of 7/26.

For continued operation of the current 21V-2-1B final grading plan as requested in my 7-14 letter, the PTO will be modified by a letter extending the effective date to September 30, 2004. Email reply to all will be used for transmittal of the SWS letter prior to 31 July.

Thanks for your assistance in establishing this transition plan to the Westside facility.

Gary W. Ahlberg, P.E.
P.O. Box 58
Wilmington, NC 28402
p 910.232.6696

Fac/Perm/Co ID #	Date	Doc ID#
98-09	10/8/12	

Carmen Johnson