

Division of Waste Management Solid Waste Section

UNIT	UNIT TYPE:													
Lined MSWLF		LCID		YW		Transfer	X	Compost		SLAS		COUNTY: Durham		
Closed MSWLF		HHW		White goods	X	Incin		T&P		FIRM		PERMIT NO.: 32-12 T		
CDLF		Tire T&P / Collection	X	Tire Monofill		Industrial Landfill		DEMO		SDTF		FILE TYPE: COMPLIANCE		

Date of Site Inspection: October 25, 2012 Date of Last Inspection: February 14, 2012

FACILITY NAME AND ADDRESS:

City of Durham Transfer Facility 2115 East Club Boulevard Durham, NC 27704

GPS COORDINATES: N: <u>36.02810</u> E: <u>-78.85553</u>

FACILITY CONTACT NAME AND PHONE NUMBER:

Chris Marriott, City of Durham – Waste Disposal Manager

w. 919-560-4186 x32253 f. 919-560-1197 c. 919-452-2804 chris.marriott@durhamnc.gov

FACILITY CONTACT ADDRESS:

Chris Marriott, Waste Disposal Manager City of Durham Solid Waste Management Department 1833 Camden Avenue Durham, NC 27704

PARTICIPANTS

John Patrone, NCDENR – Solid Waste Section (SWS) Chris Marriott, City of Durham – Waste Disposal Manager Dan Jarboe, Mr. Bult's, Inc – Terminal Manager

STATUS OF PERMIT:

Permit To Construct/Operate (PTC/PTO) issued April 12, 2010 PTC conditions – Not Applicable PTO expiration date April 12, 2015

PURPOSE OF SITE VISIT:

Comprehensive Inspection

STATUS OF PAST NOTED VIOLATIONS:

None

Division of Waste Management

Solid Waste Section

Page 2 of 5

OBSERVED VIOLATIONS

None

The item(s) listed above were observed by Section staff and require action on behalf of the facility in order to come into or maintain compliance with the Statutes, Rules, and/or other regulatory requirements applicable to this facility. Be advised that pursuant to N.C.G.S. 130A-22, an administrative penalty of up to \$15,000 per day may be assessed for each violation of the Solid Waste Laws, Regulations, Conditions of a Permit, or Order under Article 9 of Chapter 130A of the N.C. General Statutes. Further, the facility and/or all responsible parties may be subject to enforcement actions including penalties, injunction from operation of a solid waste management facility or a solid waste collection service and any such further relief as may be necessary to achieve compliance with the North Carolina Solid Waste Management Act and Rules.

ADDITIONAL COMMENTS

On October 25, 2012, John Patrone met with Chris Marriott and Dan Jarboe to conduct a comprehensive inspection of the City of Durham Transfer Facility located on East Club Boulevard in Durham, Durham County.

- 1. The facility is owned by the City of Durham and operated by Republic Services of NC LLC. Republic Services sub-contacts operation of the transfer facility to Mr. Bult's, Inc. (MBI).
- 2. The facility is open Monday through Friday 7:30 am to 4:30 pm and Saturday 7:30 am to noon.
- 3. The facility permit, site plan, and operations plan were discussed.
- 4. The facility is permitted to receive municipal solid waste (MSW) generated in Durham, Chatham, Granville, Orange, Person, and Wake Counties.
- 5. Municipal solid waste is hauled to Uwharrie Regional MSW Landfill (62-04).
- 6. The following are facility certified personnel:
 - a. Christopher R. Marriott, Certified Landfill Manager (MOLO), No. 80770, exp. 01/13/14
 - b. Bruce Woody, Certified Transfer Station Operations Specialist, TS-2007121, exp. 12/06/13
 - c. Lisa M. Gauldin, Certified Transfer Station Operations Specialist, TS-2008034, exp. 04/05/14
 - d. Russell L. Suitt, Certified Transfer Station Operations Specialist (attended recertification class June 2012, awaiting certificate)
 - e. Keith A. Russell, Certified Transfer Station Operations Specialist, TS-20101110, exp. 11/29/13
 - f. Dan Jarboe, Certified Transfer Station Operations Specialist, TS-2009016, exp. 02/27/15
 - g. Jesus Castro, Certified Transfer Station Operations Specialist, TS-20101104, exp. 11/29/13
 - h. Phillip L. Mann, Certified Transfer Station Operations Specialist, TS-2011050, exp. 10/20/14
- 7. The vehicle scale tests were conducted by the NC Department of Agriculture & Consumer Services on October 31, 2011.
- 8. The vehicle scale tests were conducted by Fairbanks Scales, Inc. on June 21, 2012. Vehicle scale tests indicated zero error.
- 9. The facility does not have an outside weight indicator or ability to reposition the scale house indicator display.
- 10. The facility deposits bulk item MSW into an open-top trailer via the load-out bay and non-bulk item MSW into a stationary compactor unit that off-loads, via compaction cylinder, into a semi-trailer. The compactor load-out hopper is located inside of the transfer station building. The compaction unit and associated semi-trailer are located outside, adjacent to the facility. The semi-trailer holds ~ 22 tons.
- 11. The facility has a resident drop-off convenience center located at the entrance to the property that accepts MSW, cardboard, paper, glass, plastics, steel, aluminum, scrap metal, wooden pallets, televisions and computers/electronics, used oil, lead acid batteries, motor vehicle oil filters, antifreeze, used cooking oil, white goods, and scrap tires. A swap-shop, available to the public, is located adjacent to the convenience center.
- 12. The facility has a yard waste drop-off area adjacent to the transfer station building (left rear of lot). Residents off-load material onto the ground and facility personnel place it into open top containers. The open top containers are routinely hauled to the City of Durham Solid Waste Compost facility (SWC 32-04) for processing. The SWC facility is located ~ ½ mile away via service road. Ensure that the yard waste resident drop-off collection procedure is documented in the facility operations plan when the permit is renewed/modified.
- 13. Facility capacity average is $650 1{,}100$ TPD or ~ $180{,}000$ TPY.

Division of Waste Management

Solid Waste Section

Page 3 of 5

- 14. The facility annual report (FAR) submitted to the SWS is dated August 1, 2012. Tonnage received July 2011 through June 2012 is 132,545.24. During the same time period, municipal solid waste, totaling 125,949.51 tons, was hauled to Uwharrie Regional MSW Landfill, permit No. 62-04.
- 15. The facility maintains records of the amount of MSW received and shipped-out. Monthly records were reviewed. Tonnage invoiced for August 2012 is 11,597.42 and September 2012 is 11,028.71.
- 16. Mr. Bult's, Inc. owns, moves, and hauls the transfer trailers. There were no full transfer trailers on site during the inspection. Empty transfer trailers appeared to be in good condition. During the weekend (Saturday through Monday morning), 1 to 3 full transfer trailers may be stored on site. Transfer trailers are not stored in an area with leachate containment.
- 17. Mr. Bult's, Inc. hauls-off ~ 20 22 transfer trailers a day Monday and Tuesday and ~ 15 trailers a day Wednesday through Friday.
- 18. Waste screening reports were reviewed for March through October 25, 2012. The facility conducts three waste screenings a day.
- 19. Scrap tire certifications were verified for March through September 2012. Records for April and September 2012 were reviewed. A scrap tire transfer trailer weighs ~ 55 60 tons. Scrap tires are shipped to Central Carolina Holdings LLC.
- 20. The facility manages white goods containing chlorofluorocarbons (CFCs). White goods containing CFCs are kept separate from scrap metal. Facility personnel remove CFCs. Records of the amount of CFCs are maintained. Records for March through September 2012 were verified. The facility collected 151 white goods of which < 2 ounces of CFCs were extracted. As to the limited amount of CFCs extracted, Mr. Marriott stated that the CFC extraction equipment has been inspected by an authorized agent. And that it is common that many of the white goods received at the facility have the copper tubing removed.
- 21. The following are facility personnel certified as a Type 1 Technician to remove CFCs, required by 40 CFR, Part 82, Subpart F:
 - a. Bruce Woody, certification No. NC-000-3076, issued: 03/10/10
 - b. Phillip Mann, certification No. NC-000-6334, issued: 09/09/11
- 22. The leachate settling tank/oil-water separator was pumped-out by Safety-Kleen on April 30, 2012. And ~ 2,800 gallons of leachate was removed.
- 23. The leachate floor drain/grate appeared functional. A leachate drain is located in the transfer station building (tipping floor sloped to direct leachate to drain). Stormwater drains are located across the access roads. Mr. Marriott stated that all the drains are routed to the leachate settling tank/oil water separator.
- 24. The transfer station building appeared to be in good repair.
- 25. Mr. Jarboe stated that the tipping floor and load-out area are cleaned daily. Per the facility operations plan, ensure that the transfer station is washed down.
- 26. Mr. Marriott stated that the facility does not conduct second shift recycling operations/bulking of recyclable material on the tipping floor. The City of Durham recycling is brought directly to Sonoco Recycling, Inc.
- 27. The City of Durham Fire Department will respond to an emergency at the facility. There are numerous fire extinguishers on site.
- 28. There was no indication of erosion or runoff.
- 29. No windblown material was observed.
- 30. The facility is secured by a locked gate. Personnel are on site during operating hours.
- 31. Access roads are of all-weather construction.
- 32. The facility has proper signage.
- 33. The permit expiration date is April 12, 2015.
- 34. The permit renewal application shall be submitted to the SWS by October 12, 2014.

Division of Waste Management

Solid Waste Section

Page 4 of 5

Please contact me if you have any questions or concerns regarding this inspection report.

John Patrone

Environmental Senior Specialist Regional Representative Phone: <u>336-771-5095</u> Fax: <u>336-771-4631</u>

Sent on: October 26, 2012	X	Email	Hand delivery	US Mail	Certified No. [_]

Copies: Jason Watkins, Western District Supervisor

Jessica Montie, Compliance Officer

Donald Long, City of Durham - Solid Waste Director (<u>donald.long@durhamnc.gov</u>) Rick Prather, Republic Services - General Manager (<u>rprather@republicservices.com</u>)

Division of Waste Management

Solid Waste Section

Page 5 of 5

Digital pictures taken October 25, 2012 by John Patrone, DWM-SWS

Transfer facility building



Right side of tipping floor, to bulk item load-out bay



Bulk item load-out bay



Non-bulk item compactor unit and semi-trailer

