N.C. DEPARTMENT OF HEALTH, ENVIRONMENT AND NATURAL RESOURCES

Ground Water Section

Telephone Log

Date: 9 / 12 / 95

Time: ____ : ____ am ✓

pm ____

Sheet 1 of 1

Call: Placed ____

Received ✓

Returned ____

Project: Elm Street Sunoco

County: Gw

Conversation with: Karen, GTI

Telephone: 919 467 2227

Affiliation: ____

Discussion:

Report due 9/15/95 will be in for sure 9/30/95

Asked where MW discussed in May Meeting was to go - by W.O tank or F.O. tank.

Said F.O, based on notes on map.

cc: ____

Filed by: Linton

		1-20-93	4-28-93	6-1-93	9-24-93	12-7-93	2-15-94	6-15-94	3-22-95	8-15-95
1	SOIL	16ppb B 42ppb X 33ppb T TOTAL 7.3ppb E 98.3								
	GW	13ppb Benz		5-B 33IPE 8-T 230 MTBE	1-B .7-X 300 MTBE	.9-B .3-E 410 MTBE	.7-B 290 MTBE	7.1-B 160 MTBE	4.7-B 130-MTBE	
2	SOIL									
	GW			290 MTBE	.5-X 220 MTBE	270 MTBE	280 MTBE	210 MTBE	4.4-X 200-MTBE	
3	SOIL									
	GW			1-T 5-MTBE 19-NAPTHALENE	.4-B 24-MTBE .9-T .8-X	19-MTBE		12-MTBE	15-MTBE	
4	SOIL									
	GW			3-IPE	2-E 1-X	.7-E .7-X		1.3-X		
UMW-5	SOIL									
	GW			.3-B 5-MTBE .3-T 11 CHLORO FORM .5-X						
6	SOIL									
	GW									ONLY SAMPLED FOR 625
TANK PIT	SOIL		5030-217+ 171 3550-547+ 383							
	GW		9pB 112pX 12pT 1020p 49pE LEAD							

12-1-92 4 MW Constructed at Site

12-2-92 Release detected during pre-buy site assessment by Jim Cornette (Richard Caitlin + Assoc) RC+A

12-29-92 Site Check and Initial Abatement Reports

12-30-92 NORR

1-27-93 Sun Co. contracted Groundwater Technology as primary environmental consultant

3-15-93 PIRF

3-15-93 Mid State Oil Company Divestment Contamination Report LAW

10 soil borings 3.5 b/s - 30 b/s

1 groundwater well (MW-2) 25 b/s

15' screen at bottom

Groundwater table at 9.6 feet

Contaminants

4-1-93 SITE PRIORITY RANKING

4-5-93 2L NOV 13ppb BENZENE

4-27-93 UST CLOSURE CHECKLIST FOR 1K Waste Oil
Tank condition poor - small holes
Groundwater in pit
Sheen on water

7-12-93 Telephone log - Teresa (Groundwater Technology + SVK - WSRO) CSA is finished

7-19-93 Intent to remove tanks 3 - 6K Fiberglass Gas
1 - 6K Steel Diesel
1 - 1K Steel Waste Oil

7-28-93 CSA BENZENE, MTBE, + IPE above 2L
proposes quarterly monitoring then closure

8-12-93 Letter from SVK - low priority

9-17-93 Closure receipts, manifests, pictures recd.

12-7-93 Sample results MW MW1 Benzene 1ppb MTBE - 300ppb
MW 2 - MTBE 220ppb
MW 3 MTBE 24ppb

3-22-94 Sample results MW-1 MTBE 4110ppb Benzene .9ppb
MW-2 MTBE 270ppb
MW-3 MTBE 15ppb

6-15-94 Sample results MW-1 Benzene 7.1ppb MTBE 160ppb
MW-2 MTBE 210ppb
MW-3 MTBE 12ppb