Richard R. Rust, PE, PhD
Environmental Consultant
5641 Piper Drive
Fuquay, NC 27526
(919) 557-0444

Fac/Perm/Co ID #	Date	Doc ID#
43-04	09/19/2011	DIN 15179

Fac/Perm/Co ID #	Date	Doc ID#
	/ /	DIN

1 August 1996

Mr. Jim Barber, PE
Solid Waste Management Division, NC DEHNR
Suite 714
225 Green St.
Fayetteville, NC 28301

Fac/Perm/Co ID #	Date	Doc ID#
	/ /	DIN

SUBJECT: Excavation of Phase II, Central Carolina Tire Monofill, Johnsonville, Harnett County, NC

Dear Jim:

Yesterday I shot grade at Central Carolina Tire Monofill. The northwest corner of the Phase II has been excavated to the proposed grade and drains freely to the ditch on the northern side of Phases I and II. This ditch carries runoff to the existing sediment pond east of Phase I. Excavation in the remaining portion of the initial Phase II segment intended for shredded tires has been started, but has not yet reached proposed grade. The northwest corner will serve as a control for the remaining excavation in the initial Phase II segment, in that operators have been instructed to insure that water drains to the north to the ditch and then east to the sediment pond.

I will check the grade again when excavation of the Phase II initial segment is completed and prior to placing shredded tires in this segment.

Sincerely,

Richard R. Rust, PE, PhD
Environmental Consultant

MEMO

Permit # 43-04
Scan date 09/19/2011

DATE: 10/23/95

TO: File

SUBJECT: Well Completion

Call to Richard Rust re: Central Carolina Tire Landfill. Wells have only 2 and 3 feet of seal below ground, above screens. Confirmed that wells have substantial concrete collars. Mr. Rust will double-check integrity of pads when he returns to affix permanent tags.

(MW's 5,6,7,8) (Phase II)

From: Jim Bateson

North Carolina Department of Environment, Health, and Natural Resources

Printed on Recycled Paper