From: Drummond, Jaclynne
To: "Reedy, David";
cc: Kirkman, Rachel; Will Sagar;
Subject: RE: Henderson County LF Work Plan
Date: Tuesday, February 02, 2010 1:55:00 PM

The request is approved as described for the four assessment groundwater monitoring wells. However, if additional Appendix II constituents are being detected in the compliance groundwater monitoring wells at the facility, then annual Appendix II monitoring will be required again for these four assessment groundwater monitoring wells.

Jaclynne Drummond
Compliance Hydrogeologist
NC Department of Environment and Natural Resources
Division of Waste Management – Solid Waste Section
1646 Mail Service Center
Raleigh, NC 27699-1646
919-508-8500, Fax 919-733-4810
http://wastenotnc.org/swhome

E-mail correspondence to and from this address may be subject to the North Carolina Public Records Law and may be disclosed to third parties.
New email address is jaclynne.drummond@ncdenr.gov

From: Reedy, David [mailto:David_Reedy@golder.com]
Sent: Monday, January 25, 2010 3:36 PM
To: Jaclynne Drummond (jaclynne.drummond@ncmail.net)
Cc: Kirkman, Rachel; Will Sagar
Subject: Henderson County LF Work Plan

Jackie,

Thank you for your letter on December 18, 2009, concerning the Groundwater Assessment Work Plan for the Henderson County Landfill. We will continue to implement the Work Plan as specified in your letter, but would like for you to consider an additional request. During our meeting on September 17, 2009, we discussed the possibility of and you agreed to consider the continued sampling of the assessment monitoring wells (AMW-1S & D and AMW-2S & D) for the analysis of the NC Appendix I plus detected additional NC Appendix II constituents during each semi-annual event, as opposed to the full NC Appendix II list, during the first semi-annual event each year and the NC Appendix I plus detected additional NC Appendix II constituents during the second semi-annual event.

Based on recent data, mercury is the only additional NC Appendix II parameter

that has been detected in samples from any of the facility's compliance monitoring wells. Further, no additional NC Appendix II parameters have historically been detected in samples from the assessment monitoring wells.

This request is made with the understanding that if additional NC Appendix II constituents are detected in the compliance wells, that annual Appendix II monitoring will be re-instated. If you would like to discuss this request, please contact me or Rachel Kirkman. Thank you for your assistance with this project.

Dusty

David "Dusty" Y. Reedy II, P.G. | Senior Project Hydrogeologist | Golder Associates NC, Inc.
The Wingate Building, 4900 Koger Boulevard, Suite 140, Greensboro, North Carolina, USA 27407-2710
T: +1 (336) 852-4903 | F: +1 (336) 852-4904 | C: +1 (336) 465-0826 | E: dreedy@golder.com | www.golder.com

This email transmission is confidential and may contain proprietary information for the exclusive use of the intended recipient. Any use, distribution or copying of this transmission, other than by the intended recipient, is strictly prohibited. If you are not the intended recipient, please notify the sender and delete all copies. Electronic media is susceptible to unauthorized modification, deterioration, and incompatibility. Accordingly, the electronic media version of any work product may not be relied upon.

Please consider the environment before printing this email.