From: Scott Childers
To: Wootton, Brian;
Subject: RE: McArtan LCID Renewal
Date: Monday, September 21, 2009 8:12:56 AM

Thanks Brian. I will review this information and contact you to see what we can do to get this approved. I appreciate your e-mail.

-----Original Message-----
From: Wootton, Brian [mailto:brian.wootton@ncdenr.gov]
Sent: Friday, September 18, 2009 1:13 PM
To: Scott Childers
Subject: FW: McArtan LCID Renewal

Scott,

Your secretary told me that Andre' Mullins is no longer at your company and to contact you.
I am forwarding this e-mail to you, the same one I had sent to Andre' on August 10. 2009.

Brian

-----Original Message-----
From: Wootton, Brian
Sent: Monday, August 10, 2009 2:47 PM
To: Andre Mullins
Cc: Hammonds, Andrew
Subject: RE: McArtan LCID Renewal

Andre,

I appreciate your comments you sent me on August 5, 2009 (via e-mail and hard copies).
I have just a few questions pertaining to the maps and more specific questions pertaining to the "monitoring well no. 1", the landfill gas wells, and the landfill gas plan.

Some of the drawings depict the location of a "monitoring well No. 1", at the northern inside edge of the waste boundary.
Specify the type of monitoring well this is; landfill gas, groundwater, etc.
Is the well active? or no longer used?
Has the well been sampled in the past and currently sampled?
If yes, submit any compliance data for this well.
If the well is no longer used; has it been abandoned (sealed) properly?
If this is a groundwater monitoring well, please explain the purpose of this well. Is there another type of landfill on the site other than LCID? Most LCID landfills do not require groundwater monitoring; why this one?.
Submit any construction and/or abandonment data for this well, if available.
Also, according to the maps provided, the well is depicted within the waste boundary, and most likely need to be abandoned.

The current Landfill gas rules for LCID landfills (Reference: .0566) are not very specific concerning the details of a landfill gas plan. As requested in the previous e-mail to you on July 21, 2009, please include a landfill gas plan. The Solid Waste Section recommends that the plan be

written in similar fashion as found in the Construction and Debris Landfill rules, [Reference: .0544(d)] . In the landfill gas plan should also include a sampling schedule and additional sampling points located at building structures on the facility, etc., to further ensure safety to workers, etc.

According to the revised drawings you submitted (August 5, 2009), two (2) proposed landfill gas wells have been placed on the north side of the property. More landfill gas wells maybe necessary, especially if there close adjacent neighbors located to the east, south, and west sides of the landfill property. Revise the number of additional gas wells and the proposed locations, if necessary.

Drawing, Sheet 4 (Cross-Sections for A-A' and B-B'), depict areas of "Required Earth Fill", above the seasonal high water table.
Please confirm and state on the drawing if necessary, whether the "Required Earth Fill" has already been applied or to be applied in the future.

For Drawing Sheets 1, 2, and 3, please confirm what the open circle symbols "PP" mean, located on the north side of the property.

Please call me or e-mail me if you have any questions.

Brian

Brian Wootton, Hydrogeologist
Solid Waste Section
Division of Waste Management
1646 Mail Service Center
Raleigh, NC 27699-1646
401 Oberlin Road, Suite 150, 27605
tel: 919-508-8524, fax: 919-733-4810
Brian.Wootton@ncdenr.gov<mailto:Brian.Wootton@ncdenr.gov>

Please note that email sent to and from this address is subject to the North Carolina Public Records Law and may be disclosed to third parties.

==========

_____
From: Andre Mullins [amullins@espassociates.com]
Sent: Wednesday, August 05, 2009 9:19 AM
To: Wootton, Brian
Cc: Scott Childers
Subject: RE: McArtan LCID Renewal

Good morning Brian,

Attached are scans of the comment response letter for the McArtan LCID.
I am sending you hard copies via UPS ground you should be receiving I a couple of days.
I added the methane wells and showed the hatching on the cross sections per your request.

If you have any additional questions or concerns please contact me or Scott Childers.

Thanks for your assistance,

Andre' M. Mullins

_____

From: Wootton, Brian [mailto:brian.wootton@ncdenr.gov]
Sent: Tuesday, July 21, 2009 3:05 PM
To: Andre Mullins
Cc: andrew.hammonds@ncmail.net
Subject: McArtan LCID Renewal

Andre',

Per our phone conversation last week, I am asking clarification about a few items pertaining to the renewal of the LCID permit.

1. Condition No. 8-f, page 5 of the previous permit issued April 17, 2002, states the following:
"Installation of two methane gas wells along the northern property boundary as addressed in the response letter dated 19 March 2002. Locations of the wells shall be placed on a as-built drawing for the site and submitted along with the boring logs and well construction records. The wells shall be installed to a depth equal to the maximum depth of waste placement at the site. The wells shall be placed at the 100'buffer limit/highway right-of-way line".

The Solid Waste Section (SWS) has no gas well construction records, nor updated map(s) depicting gas wells on file. Please confirm whether or not these gas wells have been constructed. If yes, provide revised maps showing location of the gas wells and gas well construction data. If no, delineate on a revised map locations of new proposed gas wells and a gas plan [Reference: SWS rule .0566(13)].

2. In response to your letter and associated drawings dated, July 9, 2009, please revise the drawings (i.e. No's 4 and 5) by depicting (via shading, etc) the LCID waste that has already been applied up to this current time.

Please call me or e-mail me if you have any questions.

Brian

Brian Wootton, Hydrogeologist

Solid Waste Section

Division of Waste Management

1646 Mail Service Center

Raleigh, NC 27699-1646

401 Oberlin Road, Suite 150, 27605

tel: 919-508-8524, fax: 919-733-4810
Brian.Wootton@ncdenr.gov<mailto:Brian.Wootton@ncdenr.gov>

Please note that email sent to and from this address is subject to the North Carolina Public Records Law and may be disclosed to third parties.

ESP Associates, P.A.
engineering * surveying * planning

Andre' Mullins, EI
Office: 803.802.2440
Direct: 803.835.0881
Fax: 803.802.2515
amullins@espassociates.com <mailto:amullins@espassociates.com>
www.espassociates.com<http://www.espassociates.com/>

The information contained in this e-mail message is confidential and may be legally privileged and is intended only for the use of the individual or entity named above. If you are not an intended recipient or if you have received this message in error, you are hereby notified that any dissemination, distribution or copy of this e-mail is strictly prohibited. If you have received this e-mail in error, please immediately notify us by return e-mail or telephone if the sender's phone number is listed above, then promptly and permanently delete this message.

Please note that any attached electronic files are furnished for your information only. This should be considered as an interim work product and is subject to continued modification and revision. This is not a construction document. Construction documents with the appropriate seal, signed and dated, can be provided if necessary. Any use of this electronic file including modification, insertion, or appendage to other documents is at the user's risk.

By accepting this electronic mail message, the user waives any claim against ESP Associates, P.A., (ESP) and agrees to indemnify and hold ESP harmless from any claim or liability from injury or loss allegedly arising out of the use of information provided by ESP. The user further agrees to compensate ESP for any time spent or expenses incurred by ESP in defense against any such claim in accordance with ESP's prevailing fee schedule and expense reimbursement policy.

Any reproduction or distribution of this information requires written authorization from ESP Associates, P.A.

P Please consider the environment before printing this email.

ESP Associates, P.A.
engineering surveying planning
Scott Childers, PE
Office: 803.802.2440
Fax: 803.802.2515
Direct: 803.835.0882
Cell: 704.507.2423
schilders@espassociates.com
www.espassociates.com