Scanned by	Date	Doc ID #
KP	7/23/08	5306

CDM
5400 Glenwood Avenue, Suite 300
Raleigh, North Carolina 27612
tel: 919 787-5620
fax: 919 781-5730

RECEIVED 21

May 20, 2008

Mr. Ed Mussler, P.E.
Branch Head
North Carolina Department of Environment and Natural Resources
Division of Solid Waste Management
Solid Waste Section
401 Oberlin Road, Suite 150
Raleigh, North Carolina 27605

Subject: Wake County, North Carolina
North Wake County Landfill Permit No. 92-09
Subtitle D Landfill - Phase 2 Closure Construction Project
Notice of Intent to Close

Dear Mr. Mussler

Camp Dresser & McKee (CDM), on behalf of Wake County Solid Waste Management (WCSWM), is pleased to submit to the North Carolina Department of Environment and Natural Resources, Division of Solid Waste Management, Solid Waste Section (SWS), a Notice of Intent to Close the North Wake Subtitle D Landfill (Permit 92-09), in accordance with 15A NCAC 13B.1627(c)(4).

Enclosed, please find a complete set of Construction Documents, which depict the proposed Phase 2 closure activities necessary for final closure of the North Wake Landfill. The Construction Documents were developed in accordance with the Final Closure Plan Modification, which was approved by the SWS on February 9, 2004. Consequently, we believe this does not constitute an Amendment or Modification to the permit in accordance with 15A NCAC 13B.1617(b) or (c).

The date of final waste acceptance is planned for May 28, 2008. Upon final receipt of waste, the County's landfill operator will complete final installation of intermediate cover and other general house keeping activities, including stabilization of slopes and cleaning and repair of all sedimentation and erosion control features. Construction of the Phase 2 closure will begin as soon as practicable, but no later than August 5, 2008 and is scheduled to be completed within 270 days of the commencement of Construction. The Bids for the Phase 2 Closure Construction Project were received on May 7, 2008.

CDM

According to 15A NCAC 13B .1627 (c) (5) and 13B .1627 (c) (6), closure activities are to begin no later than 30 days following the final receipt of waste and be completed within 180 days, respectively. Due to the County's procurement procedures and in an effort to avoid overlap between final operational activities and Phase 2 construction, the County respectfully requests the SWS provide a 60 day extension to the 30-day requirement. In addition, due to the size of the Phase 2 closure area, it has been determined that the Phase 2 Closure construction project will take longer than 180 days. As a result, the County requests the SWS provide a 90 day extension to allow construction to be completed within 270 days.

Upon completion of the final closure, the Final Closure Plan as-builts will be prepared and submitted to the SWS. In accordance with 15A NCAC 13B.1627 (7) the County will also notify the SWS that a certification verifying that closure has been completed in accordance with the Final Closure Plan and placed in the Facility's records.

In addition to final closure activities, Sheet C-4A of the enclosed Construction Documents depicts the layout of the landfill gas (LFG) system components, which is scheduled to commence on May 21, 2008 and will be completed concurrently with the Phase 2 Construction Project. Since the installation and operation of this LFG system expansion for the existing LFG collection and control system is addressed in the current permit documentation, we believe that this too does not constitute an Amendment or Modification to the Permit.

The information provided in the enclosed Sheet C-4A was prepared by Blackrock Engineers, Inc. for Wake Gas Producers (owner and operator of the LFG system) and is being submitted for your information. Upon completion of the LFG system expansion project updated wellfield as-builts will be prepared and submitted to the SWS. Copies of the construction and as-built drawings will be maintained in the Facility's records.

Should you have any questions regarding the intent of the enclosed documentation or need any additional information, please contact me at your earliest convenience.

Very truly yours,

W. Michael Brinchek, P.E.
Camp Dresser & McKee
cc: J. Roberson, WC; J. Reynolds, WC; J. Beal WC; B. Buckley, CDM; B. Brossoie, CDM